

Weekly Newsletter

Western Federal Lands Highway Division

Upper Hoh River Road Phase 2

June 16, 2022

Project Information:

Project Number:
WA JEFF 91420(1)

FHWA Contact:
Alec Harrison
alec.harrison@dot.gov
360-409-3136
551 South Forks Ave
Forks, WA 98331

Project Partner:
Jefferson County

Contractor:
Interwest Construction Inc.
Sequim, WA

Notice to Proceed:
February 24th, 2021

Fixed Completion Date:
September 23rd, 2023



U.S. Department
of Transportation

**Federal Highway
Administration**

Construction Activities and Upcoming Work

This week, Interwest Construction, Inc. (ICI) continued delivering material for Engineered Log Jam (ELJ) construction. ICI's rebar subcontractor installed rebar for the pile cap. ICI is installing formwork in preparation for the pile cap concrete pour on Monday next week. ICI did some demolition of the removed concrete girders this week and will continue breaking up the old girders and hauling out the concrete debris next week. Traffic is diverted to a single lane at Tower Creek with an automated traffic signal running 24/7. Please be cautious and aware over the next couple weeks as there will be heavy truck traffic on Upper Hoh Road as cranes and heavy equipment are mobilized to and from the project and construction is progressing.

Impacts to Traffic

- Travelers can expect Temporary Traffic Control Flaggers and or signals between MP 7 and MP 8 of Upper Hoh Rd
- Expect delays up to a total of 30 minutes per passage through the project corridor Monday through Friday from 8AM-5PM
- Olympic National Park and businesses along Upper Hoh Road will remain accessible at all times during construction.

For more information, please visit the project website at:
highways.dot.gov/federal-lands/projects/wa/jeff-91420-1

Weekly Newsletter

Western Federal Lands Highway Division

Upper Hoh River Road Phase 2

June 16, 2022

Project Information:

Project Number:
WA JEFF 91420(1)

FHWA Contact:
Alec Harrison
alec.harrison@dot.gov
360-409-3136
551 South Forks Ave
Forks, WA 98331

Project Partner:
Jefferson County

Contractor:
Interwest Construction Inc.
Sequim, WA

Notice to Proceed:
February 24th, 2021

Fixed Completion Date:
September 23rd, 2023



U.S. Department
of Transportation

**Federal Highway
Administration**



ICI installing pile cap rebar

Source FHWA



ICI installing pile cap rebar

Source FHWA