



Source: FHWA

Lewis River Bridge Construction Activities & Upcoming Work

August 4, 2023

Project Number:

WY NPS YELL 14(1)

FHWA Contact:

Boem Kim

boem.kim@dot.gov

(360) 605-7636

Project Partner:

NPS

Contractor:

M.A. DeAtley

Construction, Inc

Clarkston, WA

Notice to Proceed:

May 3, 2022

Fixed Completion

Date:

October 25, 2024



Project Description

Located on the South Entrance Road, this project includes construction of a double span 357-foot long steel girder bridge, 3 mechanically stabilized earth walls, removal of the existing Lewis River Bridge, stone masonry, roadway excavation, and paving.

Work Schedule

Expect work 3:00 a.m. to 6:00 p.m., 6 - 7 days a week.



Source: FHWA

This week the contractor is placing the footing steel reinforcement in abutment 1, They are building concrete forms for abutment 2 walls. They continue excavating the North slope and drilling in preparation for the next blast.

Upcoming work includes: placing concrete on the pier, in abutment 2 walls and abutment 1 footing. They will continue blasting and excavating the North slope. Haul trucks are expected between the project site and South Entrance Pit.



Traffic Delays

Anticipate up to 15 minute delays during construction activities. There will be a one-lane, two-way temporary traffic control zone. Be aware of stop lights for trucks entering the road at the South Pit.



Source: FHWA



U.S. Department of Transportation

Federal Highway Administration

Project Website: <https://highways.dot.gov/federal-lands/projects/wy/lewis-river-bridge>