



Source: FHWA

# Lewis River Bridge Construction Activities & Upcoming Work

August 18, 2023

**Project Number:**

WY NPS YELL 14(1)

**FHWA Contact:**

Boem Kim

boem.kim@dot.gov

(360) 605-7636

**Project Partner:**

NPS

**Contractor:**

M.A. DeAtley

Construction, Inc

Clarkston, WA

**Notice to Proceed:**

May 3, 2022

**Fixed Completion**

**Date:**

October 25, 2024



## Work Schedule

Expect work 3:00 a.m. to 6:00 p.m., 6 - 7 days a week.

## Project Description

Located on the South Entrance Road, this project includes construction of a double span 357-foot long steel girder bridge, 3 mechanically stabilized earth walls, removal of the existing Lewis River Bridge, stone masonry, roadway excavation, and paving.



Source: FHWA

This week the contractor is finishing the footing steel reinforcement in abutment 1 and building concrete forms for abutment 2 walls. They are placing concrete in the pier cap and awaiting more concrete for the abutments. They continue moving material from the North Slope and crushing rock at the South Entrance Pit.

Upcoming work includes: placing concrete in abutment 2 walls and abutment 1 footing. They will continue hauling material between the project site and South Entrance Pit.



## Traffic Delays

Anticipate up to 15 minute delays during construction activities. There will be a one-lane, two-way temporary traffic control zone. Be aware of stop lights for trucks entering the road at the South Pit.



Source: FHWA



U.S. Department of Transportation

**Federal Highway Administration**

Project Website: <https://highways.dot.gov/federal-lands/projects/wy/lewis-river-bridge>

**Western Federal Lands Highway Division**