

# Glenn Hwy Rehab, Kings River Bridge, MP 66.0 to 67.2



Project Number:  
AK DOT 135(6)

FHWA Contact:  
Tara Walter

E: tara.walter@dot.gov  
P: 360-624-8233

Project Partner:  
Alaska Dept of  
Transportation & Public  
Facilities.

Contractor:  
Pruhs Construction  
Company, LLC  
Anchorage, AK

Notice to Proceed:  
December 29, 2022

Fixed Completion Date:  
October 9, 2024



U.S. Department  
of Transportation

**Federal Highway  
Administration**

## Construction Activities & Upcoming Work

**May 9, 2024**

Contractor has been placing topsoil on project left, grubbing the special clearing limits, and placing riprap for the north guide bank this last week. The bridge subcontractor has finished the concrete curb and has completed all cast-in-place concrete. Upcoming work activities include grubbing, ditch work, placing topsoil and beginning stream diversion work to install the south riprap guidebank.

## Traffic Delays

Contractor's schedule will be **Monday thru Saturday, 7:00am-5:00pm. Expect up to 30 minute traffic delays during this time.** Please drive cautiously through the project area.

Below: Placement of conserved topsoil.

*All Project Images Source: FHWA*



Website: [Glenn Highway Rehabilitation, Kings River Bridge Section MP 66.0 to MP 67.2 | FHWA](#)

**Western Federal Lands Highway Division**