

# POLYCHROME AREA IMPROVEMENTS



Source: N. Weisman, NPS

May 3, 2024

## Project Number:

AK NPS DENA 10(49)

## FHWA Contact:

David Harvey  
E: Jesse.Harvey@dot.gov  
P: 360-833-3338

## Project Partner:

National Park Service (NPS)

## Contractor:

Granite Construction Co.  
Anchorage, AK

## Notice to Proceed:

1/4/2023

## Fixed

## Completion Date:

July 6, 2026



U.S. Department  
of Transportation

**Federal Highway  
Administration**

## Construction Activities and Upcoming Work

The contractor continued drilling, blasting and rock bolt installation on the west cut. They excavated the first bench of the soil nail wall at the east abutment, layed out the soil nail locations for the first two rows and began drilling, installing and grouting hose locations.

Steel fabrication continues at the fabrication in Oregon with trial assembly of the first half of the bridge beginning around the middle of the month.

## Traffic Delays

There are no traffic delays expected but there may be some oversize loads moving along the park road so keep a careful eye out.



Source: FHWA

Drilling and installing soil nails at the east abutment.

Website: <https://highways.dot.gov/federal-lands/projects/ak/nps-dena-10-49>

**Western Federal Lands Highway Division**