



Source: FHWA

Lewis River Bridge Construction Activities & Upcoming Work

June 21, 2024

Project Number:

WY NPS YELL 14(1)

FHWA Contact:

Tim Barber

Timothy.Barber@dot.gov

(208) 479 - 4421

Project Partner:

NPS

Contractor:

M.A. DeAtley

Construction, Inc

Clarkston, WA

Notice to Proceed:

May 3rd, 2022



Fixed Completion Date:

October 15, 2024



Project Description

Utilizing Great American Outdoor Act Funding, the Lewis River Bridge project, located along the South Entrance Road, includes construction of a double span 357-foot long steel girder bridge, 3 mechanically stabilized earth walls, removal of the existing Lewis River Bridge, stone masonry, excavation, and paving.



Source: FHWA

Work Schedule

Expect work 6:00 a.m. to 6:00 p.m., 6 - 7 days a week.

The contractor is preparing the bridge deck for concrete. They started installing bridge deck steel reinforcement. The contractor has completed the North Mechanically Stabilized Earth wall and began working on the South MSE wall. Stone masonry is being placed on the abutment walls.

Upcoming work includes: bridge deck steel reinforcement and concrete, stone masonry, guardwall concrete, and South MSE wall installation.

Traffic Delays

Anticipate up to 15 minute delays during construction activities. There is a single lane, two-way alternating temporary traffic control zone. Please observe and heed the temporary traffic signals.



U.S. Department of Transportation

Federal Highway Administration

Project Website: <https://highways.dot.gov/federal-lands/projects/wy/lewis-river-bridge>

Western Federal Lands Highway Division