



6/27/2025

## Granite Hill Road Reconstruction Phase II Construction Activities & Upcoming Work

### Project Number:

OR FLAP Grant(24)

### FHWA Contact:

Alex Machupa

[alex.machupa@dot.gov](mailto:alex.machupa@dot.gov)

(360)619-7745

### Project Partner:

Wallowa Whitman National  
Forest

### Contractor:

Cascade Civil Corp  
255 SE Black Butte Blvd  
Redmond, OR  
97756

### Notice to Proceed:

February 28, 2025

### Fixed Completion Date:

October 21, 2025



U.S. Department  
of Transportation

**Federal Highway  
Administration**

### **Project Description:**

The Granite Hill Road Reconstruction Phase II project is a continuation of work that is being completed in the Wallowa Whitman National Forest near the town of Granite, OR. This project will replace five existing fish passage culverts. Three of the culverts will be replaced with precast concrete box culverts. The other two culverts will be replaced precast concrete bridges. Work also related to this project will contain streambed mitigation and restoration to the impacted areas.

### **Road Conditions:**

Extreme caution should be used by motorist and tourist, particularly during rainy or snowy weather conditions. Temporary traffic control signs are utilized at the active construction locations to ensure public safety. Traffic impacts were minimal this week.

### **Current and Upcoming Work:**

This week, crews began formwork and rebar installation at Bull Run #3 and #4 in preparation for concrete pours scheduled for Monday and Tuesday of next week. Temporary diversion work at Bull Run #4 is ongoing and will continue into next week. Looking ahead, the contractor is planning to set girders at Bull Run #4 during the week of July 11th. Additionally, road closures are scheduled to begin the week of July 7th, coinciding with the start of culvert excavation at Boundary Creek.

### **Traffic Delays:**

Minimal delays should be expected next week and the majority of the construction season. Please use caution when driving by construction operations.

### **Construction Milestones:**

#### Bridge Locations:

- Temporary Bridge Installation
- Pile Driving
- Abutment Concrete Pour
- UHPC Linguodental Joints

#### Culvert Locations:

- Removal Of Existing Culvert
- Installation Of Box Culvert
- Streambed Material
- Streambed Restoration





Granite Hill Road Reconstruction Phase II 06/27/2025

Project Number:

OR FLAP Grant(24)

FHWA Contact:

Alex Machupa

[alex.machupa@dot.gov](mailto:alex.machupa@dot.gov)

(360)619-7745

Project Partner:

Wallowa Whitman National  
Forest

Contractor:

Cascade Civil Corp

255 SE Black Butte Blvd

Redmond, OR

97756

Notice to Proceed:

February 28, 2025

Fixed Completion Date:

October 21, 2025



U.S. Department  
of Transportation

**Federal Highway  
Administration**

## Construction Activities & Upcoming Work



Bull Run #3 Rip Rap



Bull Run #4 Excavation for ABT

Source: FHWA

**Western Federal Lands Highway Division**