



Granite Hill Road Reconstruction Phase II 06/20/2025

Construction Activities & Upcoming Work

Project Number:

OR FLAP Grant(24)

FHWA Contact:

Alex Machupa

alex.machupa@dot.gov

(208) 479-6587

Project Partner:

Wallowa Whitman

National Forest

Contractor:

Cascade Civil Corp

255 SE Black Butte Blvd

Redmond, OR

97756

Notice to Proceed:

February 28, 2025

Fixed Completion Date:

October 21, 2025



U.S. Department
of Transportation

**Federal Highway
Administration**

Project Description:

The Granite Hill Road Reconstruction Phase II project is a continuation of work that is being completed in the Wallowa Whitman National Forest near the town of Granite, OR. This project will replace five existing culverts. Three of the culverts will be replaced with precast concrete box culverts. The other two culverts will be replaced precast concrete bridges. Work also related to this project will contain streambed mitigation and restoration to the impacted areas.

Road Conditions:

Extreme caution should be used by motorist and tourist, particularly during rainy or snowy weather conditions. Temporary traffic control signs are utilized at the active construction locations to ensure public safety.

Current and Upcoming Work:

The contractor has completed the pile driving at both Bull Run #3 and #4. With the in water work window started the contractor has started the stream diversion process for the removal of the culvert at Bull Run #3 and Bull Run #4. Work at Bull Run #3 will increase as excavation for the abutments and placing of concrete forms is to begin next week.

Traffic Delays:

Minimal delays should be expected next week and the majority of the construction season. Please use caution when driving by construction operations.

Construction Mile Stones:

Bridge Locations:

- Temporary Bridge Installation
- Pile Driving
- Abutment Concrete Pour
- UHPC Linguodental Joints

Culvert Locations:

- Removal Of Existing Culvert
- Installation Of Box Culvert
- Streambed Material
- Streambed Restoration

Western Federal Lands Highway Division



Granite Hill Road Reconstruction Phase II 05/30/2025

Construction Activities & Upcoming Work

Project Number:

OR FLAP Grant(24)

FHWA Contact:

Alex Machupa

alex.machupa@dot.gov

(208) 479-6587

Project Partner:

Wallowa Whitman

National Forest

Contractor:

Cascade Civil Corp

255 SE Black Butte Blvd

Redmond, OR

97756

Notice to Proceed:

February 28, 2025

Fixed Completion Date:

October 21, 2025



U.S. Department
of Transportation

**Federal Highway
Administration**



Excavation of Culvert at Bull Run #4



Piles at Bull Run #4

Source: FHWA

Western Federal Lands Highway Division