



Granite Hill Road Reconstruction Phase II 08/28/2025

Construction Activities & Upcoming Work

Project Number:

OR FLAP Grant(24)

FHWA Contact:

Alex Machupa

alex.machupa@dot.gov

(360)619-7745

Project Partner:

Wallowa Whitman National
Forest

Contractor:

Cascade Civil Corp
255 SE Black Butte Blvd
Redmond, OR
97756

Notice to Proceed:

February 28, 2025

Fixed Completion Date:

October 21, 2025



U.S. Department
of Transportation

**Federal Highway
Administration**

Project Description:

The Granite Hill Road Reconstruction Phase II project is a continuation of work that is being completed in the Wallowa Whitman National Forest near the town of Granite, OR. This project will replace five existing fish passage culverts. Three of the culverts will be replaced with precast concrete box culverts. The other two culverts will be replaced precast concrete bridges. Work also related to this project will contain streambed mitigation and restoration to the impacted areas.

Road Conditions:

Extreme caution should be used by motorist and tourist, particularly during rainy or snowy weather conditions. Temporary traffic control signs are utilized at the active construction locations to ensure public safety. Traffic impacts were minimal this week.

Current and Upcoming Work:

The contractor has removed the temporary bridge at Bull Run #3 and has opened the new bridge to traffic. All the rip rap and stream material has been placed. The stream diversion has been removed, and water is flowing in the new stream channel. At Boundary creek the Rip Rap and stream material has been completed, and the diversion has also been removed. Water is flowing through the new culvert at Boundary Creek.

At Bull Run #1 the water is flowing through the new culvert also. The stream material has been placed, and the temporary diversion has been removed. Looking into next week the focus will be prepping the roadway for paving.

Traffic Delays:

Minimal delays should be expected next week and most of the construction season. Please use caution when driving by construction operations.

Construction Milestones:

Bridge Locations:

- Temporary Bridge Installation
- Pile Driving
- Abutment Concrete Pour
- UHPC Linguodental Joints

Culvert Locations:

- Removal Of Existing Culvert
- Installation Of Box Culvert
- Streambed Material



Granite Hill Road Reconstruction Phase II 08/28/2025

Project Number:

OR FLAP Grant(24)

FHWA Contact:

Alex Machupa

alex.machupa@dot.gov

(360)619-7745

Project Partner:

Wallowa Whitman National
Forest

Contractor:

Cascade Civil Corp

255 SE Black Butte Blvd

Redmond, OR

97756

Notice to Proceed:

February 28, 2025

Fixed Completion Date:

October 21, 2025



U.S. Department
of Transportation

**Federal Highway
Administration**

Construction Activities & Upcoming Work



Bull Run #3, Bridge and Stream Work

Source: FHWA

Western Federal Lands Highway Division