



Source: FHWA

## Lewis River Bridge Construction Activities & Upcoming Work

July 5, 2022

Project Number:

WY NPS YELL 14(1)

FHWA Contact:

Boem Kim

boem.kim@dot.gov

(360) 605-7636

Project Partner:

NPS

Contractor:

M.A. DeAtley

Construction, Inc

Clarkston, WA

Notice to Proceed:

May 3rd, 2022

Fixed Completion Date:

October 15, 2024



U.S. Department  
of Transportation

**Federal Highway  
Administration**

### Project Description

Located along the South Entrance Road in Yellowstone National Park, this project includes construction of a double span, 357-foot long steel girder bridge with cast-in-place concrete deck and 3 mechanically stabilized earth walls. Other work will include removal of existing Lewis River Bridge, stone masonry, roadway excavation and paving. This project is administered by the Federal Highway Administration in partnership with the National Park Service.



### Work Schedule



Expect work 6:00 a.m. to 6:00 p.m., Monday through Saturday.

Last week the contractor stripped topsoil on the southeast side of the existing Lewis River Bridge. Erosion control devices were installed at Lewis Lake Pit, South Entrance Pit, and along the excavation on-site.

Over the next two weeks work includes: constructing a road embankment with materials excavated from the project site, erecting a 150-ton crane, continuing mobilization of equipment and material, and staging dewatering devices.



### Traffic Delays



Anticipate up to 20 min delays during construction activities. There will be a one-lane, two-way temporary traffic control zone facilitated by a temporary traffic signal system. The existing alignment including pavement and bridge will be used while the new bridge is constructed. No road closures anticipated at this time.

**The Storm Water Pollution Prevention Plan (SWPPP) is available for viewing upon request. See also SWPPP sign posted at project site.**

Project Website: TBD

**Western Federal Lands Highway Division**



Source: FHWA

# Lewis River Bridge Construction Activities & Upcoming Work

July 5, 2022

Project Number:  
WY NPS YELL 14(1)

FHWA Contact:  
Boem Kim  
boem.kim@dot.gov  
(360) 605-7636

Project Partner:  
NPS

Contractor:  
M.A. DeAtley  
Construction, Inc  
Clarkston, WA

Notice to Proceed:  
May 3rd, 2022

Fixed Completion Date:  
October 15, 2024



U.S. Department  
of Transportation  
**Federal Highway  
Administration**



Source: FHWA

Project right after clearing and before wetland topsoil was stripped and conserved along disturbance.



Source: FHWA

Project right during the strip and conserving of wetland topsoil

Project Website: TBD

**Western Federal Lands Highway Division**