



Source: FHWA

Lewis River Bridge Construction Activities & Upcoming Work

August 29, 2023

Project Number:

WY NPS YELL 14(1)

FHWA Contact:

Boem Kim
boem.kim@dot.gov
(360) 605-7636

Project Partner:

NPS

Contractor:

M.A. DeAtley
Construction, Inc
Clarkston, WA

Notice to Proceed:

May 3, 2022

Fixed Completion

Date:
October 25, 2024



U.S. Department
of Transportation
**Federal Highway
Administration**

Project Description

Located on the South Entrance Road, this project includes construction of a double span 357-foot long steel girder bridge, 3 mechanically stabilized earth walls, removal of the existing Lewis River Bridge, stone masonry, roadway excavation, and paving.



Work Schedule

Expect work 6:00 a.m. to 6:00 p.m., 6 - 7 days a week.



Source: FHWA

Upcoming work includes: removing forms from abutment 2 walls and forming abutment 1 walls. They will begin backfilling around abutment 2. They continue hauling material between the project site and South Entrance Pit.



Traffic Delays

Anticipate up to 15 minute delays during construction activities. There will be a one-lane, two-way temporary traffic control zone. Be aware of stop lights for trucks entering the road at the South Pit.

This week the contractor is placing concrete in the abutment 1 footing and abutment 2 walls. They continue moving material from the N Slope and crushing rock at the South Entrance Pit.



Source: FHWA

Project Website: <https://highways.dot.gov/federal-lands/projects/wy/lewis-river-bridge>