



Source: FHWA

Lewis River Bridge Construction Activities & Upcoming Work

September 5, 2023

Project Number:

WY NPS YELL 14(1)

FHWA Contact:

Boem Kim

boem.kim@dot.gov

(360) 605-7636

Project Partner:

NPS

Contractor:

M.A. DeAtley

Construction, Inc

Clarkston, WA

Notice to Proceed:

May 3, 2022

Fixed Completion

Date:

October 25, 2024



U.S. Department
of Transportation

**Federal Highway
Administration**

Project Description

Located on the South Entrance Road, this project includes construction of a double span 357-foot long steel girder bridge, 3 mechanically stabilized earth walls, removal of the existing Lewis River Bridge, stone masonry, roadway excavation, and paving.



Work Schedule

Expect work 6:00 a.m. to 6:00 p.m., 6 - 7 days a week.



Source: FHWA

This week the contractor is removing forms from the abutment 1 footing and abutment 2 walls. They are forming abutment 1 walls and they are placing rip rap around abutment 2.

Upcoming work includes: forming abutment 1 walls and installing rebar. They will backfill around abutment 2. They continue hauling material between the project site and South Entrance Pit.



Traffic Delays

Anticipate up to 15 minute delays during construction activities. There will be a one-lane, two-way temporary traffic control zone. Be aware of stop lights for trucks entering the road at the South Pit.



Source: FHWA

Project Website: <https://highways.dot.gov/federal-lands/projects/wy/lewis-river-bridge>

Western Federal Lands Highway Division