

Project Number: WA PRA FVNP 100(1) **Project Name:** FORT VANCOUVER NATIONAL PARK **Contract Number:** DTFH-C2014 **States:** WA

Save & Close **Save** **Delete** **Cancel** **Cancel & Close** **Submit To PE** **Print Preview** **Print Preview (Contractor Version)**

* indicates a required field

FHWA Pay Note

Pay Note: 3 INS **Pay Item Number:** 31001-0000 **Line Number:** A 0420
Period: 1 INS **Pay Item Type:** Normal pay item **Contract Mod #:**
Description: RECYCLED AGGREGATE BASE

Acct	Contract Quantities				Revised Quantities		Probables		% Over / Under
	Quantity	Unit Price	Unit	Amount	Qty	Amount	Quantity	Amount	
	5,000	\$5.00	SQYD	\$25,000.00	5,000	\$25,000.00	5,000	\$25,000.00	0.00
CON01	5,000	\$5.00	SQYD	\$25,000.00	5,000	\$25,000.00	5,000	\$25,000.00	0.00

Pay Note Date*: 08-08-2013

Entries:

Pay Note Entry #1

Work Date Start Date*: 08-07-2013

Work Date End Date*: 08-07-2013

Location/Description*:
 45+455.5 to 46+104.1 (Including pullout width):
 Total = 5363.30 SQYD

CON01 Main account Quantity:
 5363.3 SQYD

Remarks/Calculations:
 *See attached field measurements and calculations
 Conversion: (4484.40 m2 * 1.19599 SQYD/m2) = 5363.30 SQYD

CON01 Main account Quantity: 5,363.3

Total Pay Note Quantity: 5,363.3 SQYD
 Total Production Days: 1
 Production Rate: 5,363.3 SQYD/Day
 Measured By*: Bob COE
 FHWA Inspector:
 Contractor Inspector:
 Interim/Final*: Interim Final

Supporting Documentation:
 File Name: 31001_Recycled_Agg_Base_support.pdf

Reference:

Save & Close **Save** **Delete** **Cancel** **Cancel & Close** **Submit To PE** **Print Preview** **Print Preview (Contractor Version)**