



Source: FHWA

Lewis River Bridge Construction Activities & Upcoming Work

October 6, 2023

Project Number:

WY NPS YELL 14(1)

FHWA Contact:

Boem Kim

boem.kim@dot.gov

(360) 605-7636

Project Partner:

NPS

Contractor:

M.A. DeAtley

Construction, Inc

Clarkston, WA

Notice to Proceed:

May 3rd, 2022

Fixed Completion

Date:

October 25, 2024

Project Description

Located along the South Entrance Road, this project includes construction of a double span 357-foot long steel girder bridge, 3 mechanically stabilized earth walls, removal of existing Lewis River Bridge, stone masonry, roadway excavation and paving.



Work Schedule

Expect work 6:00 a.m. to 6:00 p.m., 6—7 days a week.



Source: FHWA

This past week the contractor continued construction of the south shoulder and began construction of the South MSE Wall, while beginning to pack up for the season by hauling away equipment.. The girder erection subcontractor continued girder erection by setting and splicing girders onto Abutment 2.

Upcoming work includes: finishing girder erection by welding girders to bearings, continuing construction of the North and South MSE Walls, and continuation of hauling away equipment.



Source: FHWA



Traffic Delays

Anticipate up to 15 minute delays during construction activities. There will be a one-lane, two-way temporary traffic control zone.

Project Website: <https://highways.dot.gov/federal-lands/projects/wy/lewis-river-bridge>



U.S. Department of Transportation

Federal Highway Administration

Western Federal Lands Highway Division