

Weekly Newsletter

Western Federal Lands Highway Division

Upper Hoh River Road Phase 2

April 28th , 2022

Project Information:

Project Number:
WA JEFF 91420(1)

FHWA Contact:
Alec Harrison
alec.harrison@dot.gov
360-409-3136
551 South Forks Ave
Forks, WA 98331

Project Partner:
Jefferson County

Contractor:
Interwest Construction Inc.
Sequim, WA

Notice to Proceed:
February 24th, 2021

Fixed Completion Date:
September 23rd, 2023



U.S. Department
of Transportation

**Federal Highway
Administration**

Construction Activities and Upcoming Work

This week, Interwest Construction, Inc. (ICI) continued delivering material for Engineered Log Jam (ELJ) construction, though no work was performed this week as the pile driving subcontractor is scheduled to begin mobilizing to the site next week. After that, the contractor will begin pile driving for the new bridge foundations, then begin partial bridge demolition around the end of May. Traffic is diverted to a single lane at Tower Creek with an automated traffic signal running 24/7. Please be cautious and aware over the next couple weeks as there will be an increase in heavy truck traffic on Upper Hoh Road as cranes and heavy equipment are mobilized to and from the project.

Impacts to Traffic

- Travelers can expect Temporary Traffic Control Flaggers and or signals between MP 7 and MP 8 of Upper Hoh Rd
- Expect delays up to a total of 30 minutes per passage through the project corridor Monday through Friday from 8AM-5PM
- Olympic National Park and businesses along Upper Hoh Road will remain accessible at all times during construction.

For more information, please visit the project website at:
highways.dot.gov/federal-lands/projects/wa/jeff-91420-1

Weekly Newsletter

Western Federal Lands Highway Division

Upper Hoh River Road Phase 2

April 28th, 2022

Project Information:

Project Number:
WA JEFF 91420(1)

FHWA Contact:
Alec Harrison
alec.harrison@dot.gov
360-409-3136
551 South Forks Ave
Forks, WA 98331

Project Partner:
Jefferson County

Contractor:
Interwest Construction Inc.
Sequim, WA

Notice to Proceed:
February 24th, 2021

Fixed Completion Date:
September 23rd, 2023



U.S. Department
of Transportation

**Federal Highway
Administration**



Source FHWA

FHWA and ICI meet to prepare their work plan for 2022 ELJ installation



Source FHWA

Mulch placed at Tower Creek for erosion protection