

Weekly Newsletter

Western Federal Lands Highway Division

Upper Hoh River Road Phase 2

July 22nd, 2022

Project Information:

Project Number:
WA JEFF 91420(1)

FHWA Contact:
Alec Harrison
alec.harrison@dot.gov
360-409-3136
551 South Forks Ave
Forks, WA 98331

Project Partner:
Jefferson County

Contractor:
Interwest Construction Inc.
Sequim, WA

Notice to Proceed:
February 24th, 2021

Fixed Completion Date:
September 23rd, 2023



U.S. Department
of Transportation

**Federal Highway
Administration**

Construction Activities and Upcoming Work

This week, Interwest Construction, Inc. (ICI) continued delivering material and pre-assembling dolos-log bundles for the Engineered Log Jams (ELJs). This week, ICI continued constructing the Engineered Log Jams at MP 4. Construction of these ELJs will continue down river for roughly 1500ft at this location. This work will take place over the next month and a half until the in-water work window ends August 31st. At the Tower Creek bridge, ICI placed the concrete for the bridge diaphragms and the deck curbs., and began constructing the formwork and rebar for the wingwalls.

Impacts to Traffic

- Travelers can expect Temporary Traffic Control Flaggers and/or signals at MP 4 of Upper Hoh Rd for ELJ construction and at MP 7.8 for the Tower Creek Bridge construction.
- **Rafters/kayakers/boaters: Please use caution near the active ELJ work areas. Please keep as far left in the river as possible when passing by the ELJs**
- Expect delays up to a total of 30 minutes per passage through the project corridor Monday through Saturday from 8AM-5PM
- Olympic National Park and businesses along Upper Hoh Road will remain accessible at all times during construction.

For more information, please visit the project website at:
highways.dot.gov/federal-lands/projects/wa/jeff-91420-1

Weekly Newsletter

Western Federal Lands Highway Division

Upper Hoh River Road Phase 2

July 22nd, 2022

Project Information:

Project Number:
WA JEFF 91420(1)

FHWA Contact:
Alec Harrison
alec.harrison@dot.gov
360-409-3136
551 South Forks Ave
Forks, WA 98331

Project Partner:
Jefferson County

Contractor:
Interwest Construction Inc.
Sequim, WA

Notice to Proceed:
February 24th, 2021

Fixed Completion Date:
September 23rd, 2023



U.S. Department
of Transportation

**Federal Highway
Administration**



ICI constructing Engineered Log Jam #16 at MP 4

Source FHWA



The upstream end of the complete ELJ #18

Source FHWA