

Oklahoma Highway Safety Improvement Program FFY 2005 – 2012

August 31, 2013



*Written by:
Matt Warren, E.I.
Traffic Engineering Division
Oklahoma DOT*

Table of Contents

<u>Title Page</u>	<u>1</u>
<u>Table of Contents</u>	<u>2</u>
<u>A. Program Structure</u>	<u>3</u>
<u>1. Program Administration</u>	<u>3</u>
<u>2. Program Methodology</u>	<u>4</u>
<u>B. Progress in Implementing the HSIP Projects</u>	<u>8</u>
<u>1. HSIP Funds Available</u>	<u>8</u>
<u>2. General Listing of Projects</u>	<u>8</u>
<u>C. Assessment of the Effectiveness of the Improvements (Program Evaluation)</u>	<u>31</u>
<u>1. Graphs of General Highway Safety Trends</u>	<u>31</u>
<u>2. Description of Overall HSIP Effectiveness</u>	<u>36</u>
<u>D. High Risk Rural Roads Program (HRRRP)</u>	<u>38</u>
<u>E. References</u>	<u>39</u>
<u>Appendix A: Initial Request with HSIP Project Categories</u>	<u>40</u>
<u>Appendix B: B/C Ratio and EUAC</u>	<u>47</u>
<u>Appendix C: Discount Rates</u>	<u>49</u>
<u>Appendix D: Oklahoma Highway Safety Office Crash Facts Book</u>	<u>51</u>
<u>Appendix E: Treatment of the Economic Value of a Statistical Life in Departmental Analyses – 2011 Interim Revision</u>	<u>52</u>
<u>Appendix F: MAPS-21 Interim HSIP Guidance</u>	<u>55</u>

Program Structure

1. Program Administration

The following describes the practices for HSIP projects that are administered through the Traffic Engineering Division. The field Division Offices administered approximately half of HSIP projects. They selected these safety projects to address their need based on information about roadway, structures, maintenance status, pavement condition, and safety history.

a. How are HSIP funds administered in the state, i.e. centrally or via districts?

All of the HSIP funds are administered through ODOT's Central Office.

b. Describe any innovative practices used to implement the HSIP.

ODOT is currently in transition on the method in which sites are ranked for both segments and intersections. We are currently using Bayesian methods for segments and severity-weighted rates for intersections.

Road Safety Audits are currently conducted primarily on request to help recommend projects for hot spot locations. Routine implementation of Road Safety Audits for HSIP projects is planned in the future if and when staffing levels permit.

c. Describe how local roads are addressed as part of the HSIP.

The local roads are owned and operated by the local entity (county or city) and the data coverage represented in this report does not include county roads or city streets. Local roads are not identified as part of the HSIP.

Currently, ODOT's database does have city and county road collisions within it. However, these roads have two different coordinate systems than that of ODOT's system and are not capable of being related to each other at this time. Furthermore, the software is not capable of drawing comparisons across the three coordinate systems. A considerable amount of resources and conjecture would have to be applied to yield any results.

The Collision Analysis & Safety branch within Traffic Engineering Division of ODOT is striving to reach minimum resources to fulfill the requirements of the SHSP as well as other reporting requirements, e.g. HSIP. ODOT Traffic Engineering is currently working on reporting systems for city and county roads. These will be independent of the state

system and will be of some value. The schedule for independent reporting and reporting all roads together as one system is indefinite.

d. Describe how highway safety improvement projects are selected for implementation.

Currently, HSIP funds are used by ODOT exclusively; i.e. there are no other entities that can apply and we have no competitive application process for these funds. Crash experience, as reflected by the annual Collision Data Digest (parallel to the former 5% report), is a factor in project selection but there is no single governing metric. Possible B/C ratios are not estimated but some of the lists are ranked by expected crashes or expected crashes per mile, which may be taken as roughly proportional to a first approximation of B/C ratio. Sites for systemic improvement are chosen based on roadway characteristics and sometimes on crash history; for certain improvements specialized reports using Bayesian analysis are available to help optimize benefits. There is no established method for ranking systemic improvements relative to hot spot projects.

2. Program Methodology

The following describes the practices for HSIP projects that are administered through the Traffic Engineering Division. The other HSIP projects (approx. half) that go through the other Divisions have their own practices.

The program was last updated approximately in 1998.

a. Data Used

Crash

Crash data used to evaluate HSIP projects has a span of 5 years before the exact Work Start Date and 5 years after the exact Completion Date. Fatality, incapacitating injury and non-incapacitating injury collisions (types K, A, B) are used. Other than excluding possible injury and property damage only crashes (types C, O) all crash types are included.

Site ranking typically uses 5 calendar years of prior crash data, including fatalities, incapacitating injuries, non-incapacitating injuries, and possible injuries (K, A, B, C). For many rankings, only certain crash types are considered, for instance only run-off-road or only non-intersection or only median-crossover.

Exposure

Estimated AADT is used in both crash rate analysis and Bayesian methods. Population is not considered. For intersections, mainline AADT is used instead of total entering vehicles due to an almost complete lack of traffic data for minor approaches.

Roadway

Only data from Oklahoma Highways, U.S. Highways, and Interstates (non-turnpike) were used in the Collision Data Digest and HSIP reports. High-level roadway data (e.g. urban/rural, 2-lane/multi-lane, divided/undivided, shouldered/unshouldered) are used to segregate some reports. Median width was taken into account for ranking segments by potential for crossover collisions.

b. Project Identification Methodology

The Collision Data Digest and sometimes Road Safety Audits are used as guidance by Field Divisions to identify projects for safety hot spots. In accordance with our SHSP, HSIP funds are also used for systemic improvements, including cable barrier, rumble strips, and upgrades to striping, including edgeline striping, and guardrail. Systemic improvements are identified on the basis of past experience, including that of other states; expected benefits and known maintenance issues are taken into account.

Data from the Crash Modification Factor Clearinghouse is often used to help evaluate potential systemic programs and sometimes other projects.

c. Summary of Targeted Programs being Implemented under the HSIP

SHSP targets currently being addressed with HSIP funds include median crossovers, lane departures, intersections, and rural highways.

Median crossover collisions are being addressed by systemic application of median cable barrier, which has been notably successful.

Lane departures are being addressed by application of shoulder rumble strips (systemically for new construction as well as selected retrofits), as well as systemic upgrades to guard rail and striping, including edgeline striping. Some shoulder cable barrier has also been placed and more is planned.

Intersection crashes are being addressed by a policy of systematically funding the highest ranked intersections recommended for traffic signals each year by the Field Divisions. Implementation has been initiated of systemic sign, signal and marking improvements as

recommended by the FHWA Intersection Safety Assistance Program; at present these improvements are supported by maintenance funds.

Rural highways have been given increased attention by separating rural 2-lanes into their own reports and are now ranked by Highway Safety Manual methods using Safety Performance Functions. Rural 2-lane highways are targeted especially for guardrail improvements, shoulder rumble strips, and shoulder widening.

Procedures for Road Safety Audits have been established and we are planning to make them an integral part of project identification and selection when resources permit.

d. Extent to which System Wide Improvements are Implemented as Part of the HSIP

We currently have four ongoing system wide projects which are: Cable Barrier, Guardrail, Intersection Improvement and Striping, including edgeline striping. These are funded partly by HSIP funds and partly by other sources.

In 1998 in coordination with FHWA and ODOT, a Guardrail Improvement Safety Policy was developed and implemented to address substandard guardrail and end treatments. The policy not only outlines strategies for ODOT's maintenance forces but also for new construction projects. It was decided to fund guardrail projects each year and plan development would occur in of ODOT's Traffic Engineering Division. These projects have created new guardrail and end treatments that are up to date with industry and highway standards and these projects are still ongoing today. It is expected the projects will continue until we are fully updated.

ODOT has provided upgraded striping, including edgeline striping and delineation through the use of HSIP and/or other funds. Paint is being replaced with multipolymer and thermoplastic, and striping, including edgeline striping, on controlled access highways is being widened from 4" to 6". In recent years, progress has been made to provide these improvements in a data-driven manner. In 2010, a decision matrix was finalized for the type and size of striping, including edgeline striping based on AADT and the type and condition of pavement.

In 2012 ODOT received a plan for systemic intersection improvements from FHWA consultants, to be implemented over the next 5-10 years.

Median cable barrier, initially treated as a hot spot mitigation, is now being treated more as a systemic improvement.

Systemic improvements to curves, including better delineation and some high friction surface treatments, are planned.

Retroreflective borders on signal backplates have been established as standard for new signals and a system wide retrofit is planned.

e. Extent to which Highway Safety Improvements Projects Align with the State's SHSP

In accordance with our SHSP, ODOT is emphasizing rural locations and intersection improvements; we are implementing systemic improvements, especially to address roadway departure (i.e. cable barrier, curve delineation, guardrail, and rumble strips); we are now considering only injury/fatality crashes in prioritizing locations and Traffic Engineering use of HSIP funding is increasingly data-driven.

f. Project Prioritization Process

Prioritization is guided by the crash ranking demonstrated in the Collision Data Digest, with adjustments for field conditions, funding, road safety audits when available, and other circumstances.

B. Progress in Implementing the HSIP Projects

1. HSIP Funds Available¹ (Programmed)

HSIP Project Funding		
Reporting Period: FFY 2012		
Funding Category		Obligated
HSIP (Sect. 148)		\$ 20,347,102
Hazard Elimination (Section 152)		\$ 3,245,575
HRRRP		\$ 2,000,000
Optional Safety		-----
Other Federal Aid Funds (i.e. STP, ARRA)		-----
State and Local Funds		-----
Total		\$ 25,592,677

Table 1

1. "Available Funds" are those funds that have been programmed in the Statewide Transportation Improvement Program (STIP) for the reporting period and can be expended on Highway Safety Improvement projects.

2. General Listing of Projects

The following eight pages are a general list of all projects from FFY 2005-2013 that use(d) Federal safety funds. The projects were identified using fund codes for HSIP, Hazard Elimination, Optional Safety, HRRRP, and Rail-Highway Crossings, which included H020, H210, H240, H260, H280, Q280, L010, LY10, LY20, L05E, L05R, L01E, L21R, L24R, L28R, LS30, LS2E, LS3E, LS4E, and LS5E. Also included are all projects let by Traffic Engineering Division in FFY 2008-2012 and all known cable barrier projects.

When 5 years of "After" crash data are available for a project, a B/C ratio is reported. B/C ratios are based on the Value of a Statistical Life and estimated maintenance cost at the time the B/C is first calculated.

HSIP Report FFY 2003 - 2010

Job Price #	County	Project No	Proj. Subj.	Highway	Work Type	Division	FFY	FHW AUM	Let Date ¹	Award Date ²	Work Order Date ³	Work Start Date ⁴	Actual Comp Date ⁵	Control Section ⁶	Start Milepost ⁷	End Milepost ⁸	Length ⁹	Description	Safety Fund Code ¹⁰	Project Total	Federal Funds	State Funds	Other Funds	Fee Before (F Yr)	11 Before (F Yr)	N11 Before (F Yr)	Fee After (F Yr)	11 After (F Yr)	N11 After (F Yr)	Study Period	Severed (6 Yr)	Minor Dist	Units/year	EUAB	EUAC	Actual BC					
2027204	PAYNE	STPY-1609 (097)		SH33	GRADE DRAINING, BRIDGE & SURFACE	4	2005		11-18-04	12-1-04	1-13-05	6-13-05	1-31-05	10	3.00	3.33	0.33	SH-33 BEG APPROX 1.8 MILE EAST OF CURSING AND EXTENDING EAST (SAC FOX PARTICIPATION) SMC 8020	H040	\$4,237,012	\$1,582,359	\$-	\$-															Project Not in Traffic Engineering Division			
1502209	GREER	STPY-1288 (003)		SH-6	GRADE, DRAIN & SURFACE	5	2005		1-20-05	2-1-05	3-11-05	5-16-05	7-12-07	06	3.00	6.00	3.00	SH-6 FR 3.0 MILES NORTH OF THE US 263 N JCT. EXTEND NORTH APPROX 3.0 MILES (ECON EXIST SURFACE PARALLEL LINES) ECON CORRIDOR RTE (S-38) SMC 8020	H040	\$4,246,664	\$4,246,664	\$-	\$-																Project Not in Traffic Engineering Division		
1712724	LEFLORE	STPY-140A (121) RW	RW	US-59	RIGHT OF WAY CLEARANCE	2	2005		1-20-05	2-1-05	3-5-05	3-16-05		09	6.30	11.00	5.00	US-59 FROM SH-9 EXTEND NORTH (ROW CLEARANCE FOR 17127(15)) SMC 8020	H040	\$95,715	\$95,715	\$-	\$-																Project Not in Traffic Engineering Division		
1994004	MUSKOGEE	ITSY-007B (005) DC	DC	N/A	SAFETY IMPROVEMENT	1	2005		1-20-05	2-1-05	3-9-05	4-4-05	3-20-06	N/A				ITS PROJECT TO INTEGRATE DIVISION 14.9 HEADQUARTERS AND RENO ANNEX "ALUM" SMC-5050	H040	\$33,731	\$10,119	\$-	\$-																Relevant Crash Data Cannot be Isolated		
1767017	SEQUOYAH	STPY-168A (136) RW	RW	US-59	RIGHT OF WAY CLEARANCE	1	2005		2-24-05	3-1-05	4-15-05		6-15-05	02	1.30	4.80	3.50	US-59 FROM 27.7 M. SOUTH OF I-40 SOUTH 3.5 M. RW CLEARANCE FOR SP#1767010 (DEL FR 11-05, ADD TO 8-25-05, LATE ADD)	H040	\$74,649	\$74,649	\$-	\$-																Project Not in Traffic Engineering Division		
1559604	GREER	STPY-0288 (147)		SH-6	BRIDGE & APPROACHES	5	2005		3-3-05	3-1-05	4-15-05	7-18-05	11-18-05	07	8.55	9.72	0.17	SH-6 AT THE NORTH FORK OF THE RED RIVER (4 LN BR, NEW ALIGN) SPECIAL LETTING 3-3-05 (GR & DR - # 1010104) SMC 8020	H040	\$4,243,019	\$4,243,019	\$-	\$-																	Project Not in Traffic Engineering Division	
2193004	KAY	STPY-136B (104) 3R	3R	US-77	RESURFACE	4	2005		3-3-05	3-1-05	4-5-05	7-19-05	1-24-06	10	4.54	8.94	4.40	US-77 BEGIN 1.45 MI S OF SH-11E JCT., EXT. 14.4 MI. TO SH-17N JCT. (SPECIAL LETTING 3-3-05) (SP PROGRAM) SMC 8020	H040	\$1,074,123	\$1,074,123	\$-	\$-																		Project Not in Traffic Engineering Division
2195704	ADAIR	STPY-101C (004) 3R	3R	SH-10	RESURFACE	1	2005		3-3-05	3-1-05	3-24-05	4-4-05	8-26-05	12	0.00	2.55	2.55	SH-10 BEG APPROX. 1.65 MI WEST OF CHEROKEE/ADAIR CL & EXT EAST 4.2 MI TO DE LAWARE/ADAIR CL. (SPECIAL LETTING 3-3-05) SMC 8020	H040	\$480,459	\$480,459	\$-	\$-																		Project Not in Traffic Engineering Division
2195904	OKMULGEE	STPY-156C (101) 3R	3R	US-75A	RESURFACE	1	2005		3-3-05	3-1-05	4-4-05	4-26-05	6-24-05	10	0.00	7.76	7.76	US-75A BEGIN AT BEGGS AND EXT. N 7.76 MI. TO THE CREEK CL. (SPECIAL LETTING 3-3-05) (SP PROGRAM) SMC 8020	H040	\$904,478	\$904,478	\$-	\$-																	Project Not in Traffic Engineering Division	
2195204	JOHNSTON	STPY-135B (067) 3R	3R	SH-99	RESURFACE	3	2005		3-3-05	3-1-05	3-31-05	5-19-05	1-27-06	28	0.61	8.59	7.98	SH-99 BEGIN 0.61 MI. N. OF SH-22 JCT. AND EXT. N. 7.98 MI. (SPECIAL LETTING 3-3-05) SMC 8020	H040	\$835,219	\$835,219	\$-	\$-																		Project Not in Traffic Engineering Division
2195604	JACKSON	STPY-133C (064) 3R	3R	SH-6	RESURFACE	5	2005		3-3-05	3-1-05	3-31-05	5-9-05	7-5-05	18	0.06	1.56	1.50	SH-6 BEGIN 0.057 MI. N.E. OF SH-34 JCT. AND EXT. N.E. 1.5 MI. (SPECIAL LETTING 3-3-05) SMC 8020	H040	\$277,544	\$277,544	\$-	\$-																		Project Not in Traffic Engineering Division
2195704	BLAINE	STPY-106C (068) 3R	3R	SH-51	RESURFACE	5	2005		3-3-05	3-1-05	4-8-05	7-11-05	12-15-05	20	8.50	13.50	5.00	SH-51 BEGIN AT SH-51A JCT. IN SOUTHWARD, AND EXT. E. 5.0 MI. (SPECIAL LETTING 3-3-05) SMC 8020	H040	\$605,978	\$605,978	\$-	\$-																		Project Not in Traffic Engineering Division
2208004	MUSKOGEE	STPY-151H (133)		N/A	BRIDGE WATER PROOF SEAL	1	2005		4-21-05	5-1-05	5-13-05	6-7-05	12-27-05	N/A				DIV. 1 DIVISION WIDE SILANE PROJECT FOR FFY 2005 (ADD TO 04-05, LATE ADDITION)	H040	\$438,328	\$438,328	\$-	\$-																	Relevant Crash Data Cannot be Isolated	
2209104	PONTOTOC	STPY-162H (132)		N/A	BRIDGE WATER PROOF SEAL	3	2005		4-21-05	5-1-05	6-3-05	9-8-05	11-18-05	N/A				DIV. 2 DIVISION WIDE SILANE PROJECT FOR FFY 2005 (ADD TO 04-05, LATE ADDITION)	H040	\$24,246	\$24,246	\$-	\$-																	Relevant Crash Data Cannot be Isolated	
2209204	NOBLE	STPY-152H (200)		N/A	BRIDGE WATER PROOF SEAL	4	2005		4-21-05	5-1-05	6-3-05	6-29-05	8-5-05	N/A				DIV. 4 DIVISION WIDE SILANE PROJECT FOR FFY 2005	H040	\$3,730	\$3,730	\$-	\$-																	Relevant Crash Data Cannot be Isolated	
2209304	CLUSTER	STPY-120H (106)		N/A	BRIDGE WATER PROOF SEAL	5	2005		4-21-05	5-1-05	6-3-05	7-6-05	1-31-06	N/A				DIV. 5 DIVISION WIDE SILANE PROJECT FOR FFY 2005	H040	\$38,563	\$38,563	\$-	\$-																	Relevant Crash Data Cannot be Isolated	
2209404	HARPER	STPY-130H (088)		US-64	BRIDGE WATER PROOF SEAL	6	2005		4-21-05	5-1-05	6-3-05	7-25-05	3-7-06	N/A				DIV. 6 DIVISION WIDE SILANE PROJECT FOR FFY 2005	H040	\$37,574	\$37,574	\$-	\$-																	Relevant Crash Data Cannot be Isolated	
2209504	STEPHENS	STPY-169H (109)		N/A	BRIDGE WATER PROOF SEAL	7	2005		4-21-05	5-1-05	6-6-05	7-11-05	10-31-05	N/A				DIV. 7 DIVISION WIDE SILANE PROJECT FOR FFY 2005	H040	\$80,190	\$80,190	\$-	\$-																	Relevant Crash Data Cannot be Isolated	
2209604	TULSA	STPY-172H (275)		N/A	BRIDGE WATER PROOF SEAL	8	2005		4-21-05	5-1-05	6-3-05	8-17-05	11-8-05	N/A				DIV. 8 DIVISION WIDE SILANE PROJECT FOR FFY 2005	H040	\$82,947	\$82,947	\$-	\$-																	Relevant Crash Data Cannot be Isolated	
1849504	COMANCHE	STP-116B (046) MS	MS	N/A	RESURFACE	7	2005		5-19-05	6-1-05	6-27-05	7-21-05	11-13-06	N/A				FLOWER MOUND RD FROM GORE BLVD. NORTH 1.0 MI TO CACHE ROAD (ENGR, RW & UT - CITY)	H040	\$4,301,963	\$560,995	\$-	\$-																	Project Not in Traffic Engineering Division	
0995925	POTTAWATOMIE	STPY-163B (171) RW	RW	SH-18	RIGHT OF WAY CLEARANCE	3	2005		5-19-05	6-1-05	7-20-05	8-30-05	10-7-05	26	7.29	10.53	3.25	SH-18 BEG 1.33 MILE NORTH OF I40 IN SHAWNEE & EXTEND NORTH 1.41 MILES TO CREEK (SH-5965003) RW CLEARANCE FOR 09959(24) SMC 8020	H040	\$77,489	\$77,489	\$-	\$-																	Project Not in Traffic Engineering Division	

HSIP Report FFY 2003 - 2010

Job Price #	County	Project No	Proj. Subj.	Highway #	Work Type	Division	FFY	FHW AUM	Let Date ¹	Award Date ²	Work Order Date ³	Work Start Date ⁴	Actual Comp Date ⁵	Control Section ⁶	Start Milepost ⁷	End Milepost ⁸	Length ⁹	Description	Safety Fund Code ¹⁰	Project Total	Federal Funds	State Funds	Other Funds	Fed Before (F ym)	11 Before (F ym)	N11 Before (F ym)	Fed After (F ym)	11 After (F ym)	N11 After (F ym)	Study Period	Service Life (yrs)	Material	Units/year	EUAB	EUAC	Actual BC				
219504	CHEROKEE	STPY-111C (077) 3R	3R	SH-10	RESURFACE	1	2005				3/24/05	4/4/05	8/26/05	10	10.00	18.00	8.00	SH-10 BEGINNING APPROX. 10.0 MILE NORTH OF JCT SH-10/US-62 & EXT. NORTH 0.6 MILE (SPECIAL LETTING 3-3-05) SMC 8000	H040	\$896,056	\$896,056	\$-	\$-															Project Not in Traffic Engineering Division		
219504	JOHNSTON	STPY-135B (068) 3R	3R	SH-99	RESURFACE	3	2005							32	0.00	4.18	4.18	SH-99 BEGIN AT THE JCT OF SH-59/SH-7W AND EXT. N. 4.18 MI. (SPECIAL LETTING 3-3-05) SMC 8000	H040	\$430,373	\$430,373	\$-	\$-																Project Not in Traffic Engineering Division	
219504	JOHNSTON	STPY-135B (068) 3R	3R	SH-99	RESURFACE	3	2005							32	3.36	10.29	6.93	SH-99 BEGIN 3.36 MI. N. OF JCT. SH-59/SH-7E & EXT. NORTH 6.93 MILE TO THE JOHNSTON/PONTOTOC CL. (SPECIAL LETTING 3-3-05) SMC 8000	H040	\$674,101	\$674,101	\$-	\$-																Project Not in Traffic Engineering Division	
219504	JACKSON	STPY-133C (065) 3R	3R	SH-6	RESURFACE	5	2005							18	1.56	8.28	6.72	SH-6 BEGIN 1.5 MI. N.E. OF SH-34 JCT. & EXT. N.E. 6.72 MI. TO "C" ST. INOLLUSTEE (SPECIAL LETTING 3-3-05) SMC 8000	H040	\$538,705	\$538,705	\$-	\$-																Project Not in Traffic Engineering Division	
219504	BLAINE	STPY-106C (069) 3R	3R	SH-51	RESURFACE	5	2005							20	13.50	18.28	4.78	SH-51 BEGIN 5.0 MI. E. OF SH-51A JCT. IN SOUTHWARD & EXT. E. 4.78 MI. TO 1.0 MI. W. OF SH-3 JCT. (SPECIAL LETTING 3-3-05) SMC 8000	H040	\$524,642	\$524,642	\$-	\$-																	Project Not in Traffic Engineering Division
1495407	OKLAHOMA	STPY-155C (372) RW	RW	SH-74	RIGHT OF WAY	4	2005							63	7.65	9.15	1.50	SH-74 NORTH OF MEMORIAL NORTH APPROX. 1.5 MI. (4 LANE/RW FOR 1495404) (RW PHASE II) (S-47)(H-R2) SMC 8000	H040	\$14,524,127	\$24,127	\$-	\$-																Project Not in Traffic Engineering Division	
1495413	MUSKOGEE	STPY-151C (007) RW	RW	US-64	RIGHT OF WAY	1	2005							12	11.30	13.10	1.80	US-64 FR 11.3 MILE SOUTH OF JCT SH-166, EXT. SOUTH 1.8 MILE (S-LANE) (INCL. DES. DIRTY CR & FLOW) RW FOR 1495410) SMC 8000	H040	\$193,000	\$193,000	\$-	\$-																Project Not in Traffic Engineering Division	
1877512	PONTOTOC	STPY-162B (106) RW	RW	SH-3W	RIGHT OF WAY	3	2005							12	2.00	6.52	4.52	SH-3W FROM SOUTH OF ASHER EXTENDING SOUTH TO SH-59A PHASE II RW FOR 1877504) 2005	H040	\$401,000	\$401,000	\$-	\$-																Project Not in Traffic Engineering Division	
202305	CADDO	STPY-109C (094) RW	RW	US-277	RIGHT OF WAY	7	2005							08	0.00	3.18	3.18	US-277 FROM JUST S. OF COMANCHE COUNTY LINE & EXTEND NORTH 3.18 MILE RECONST. TO SUPER 2) RW FOR 202304) 2005	H040	\$674,000	\$674,000	\$-	\$-																Project Not in Traffic Engineering Division	
202305	COMANCHE	STPY-116C (092) RW	RW	US-277	RIGHT OF WAY	7	2005							12	5.30	11.73	6.43	US-277 BEGIN @ ELGIN AND EXTENDING NORTH 6.43 MILE RW FOR 202304) SMC 8000	H040	\$1,687,000	\$187,000	\$-	\$-																	Project Not in Traffic Engineering Division
202305	MURRAY	STPY-150B (043) RW	RW	US-177	RIGHT OF WAY	7	2005							20	0.00	5.20	5.20	US-177 FROM THE CARTER COUNTY LINE, EXTEND NORTH 5.0 MILE RW FOR 202304) SMC 8000	H040	\$616,000	\$616,000	\$-	\$-																	Project Not in Traffic Engineering Division
219305	PAYNE	STPY-160B (136) RW	RW	US-177	RIGHT OF WAY	4	2005							12	1.94	3.44	1.50	US-177 BEGIN APPROX. 1.5 MILE SOUTH OF JCT OF US-177/SH-33 & EXTENDING NORTH 0.20 MILE SMC	H040	\$695,000	\$95,000	\$-	\$-																	Project Not in Traffic Engineering Division
1994005	MUSKOGEE	ITSY-0QT9 (017) DC	DC	NA	SAFETY IMPROVEMENT	1	2005							N/A				COMMUNICATIONS FOR ITS PROJECT TO INTEGRATE DIVISION 1.4 B HEADQUARTERS AND RENO ANNEX "AUTH" SMC-5050	H040	\$78,396	\$23,519	\$-	\$-															Relevant Crash Data Cannot Be Isolated		
199505	TULSA	ITSY-0QT9 (020) DC	DC	NA	SAFETY IMPROVEMENT	8	2005							N/A				COMMUNICATIONS FOR ITS PROJECT TO INTEGRATE EXISTING EMERGENCY MANAGEMENT AGENCIES IN TULSA REGION "AUTH" SMC-5050	H040	\$97,169	\$61,880	\$-	\$-															Relevant Crash Data Cannot Be Isolated		
2103004	OKLAHOMA	ITSY-0T80 (024) IT	IT	N/A	SAFETY IMPROVEMENT	4	2005							N/A				ITS-ORC METRO INTEGRATE NEW & EXIST COMPLINTS INTO COM FIBER OPTIC NETWORK AT VAR. LOCATIONS (DEL FR 06-05, ADD TO 07-05 PROTY CHG) "AUTH"	H040	\$548,995	\$278,995	\$-	\$-															Relevant Crash Data Cannot Be Isolated		
2210304	BEAVER	STPG-104C (042) TR	TR	Multiple	SAFETY IMPROVEMENT	6	2005							Multiple				US-205H-23 INSTALL THERMOPLASTIC PAVEMENT MARKINGS, BEGIN 9.8 MI. N. OF MAIN ST., IN BEAVER, & EXT. S. 2.74 MI.	H040	\$15,000	\$15,000	\$-	\$-															No Construction Date Available For Crash Analysis		
2210404	ELLIS	STPG-123A (059) TR	TR	Multiple	SAFETY IMPROVEMENT	6	2005							Multiple				US-203H-15 INSTALL THERMOPLASTIC PAVEMENT MARKINGS, BEGIN 6 MI. S. OF SH-15 JCT. & EXT. N. 1.45 MI., BEGIN AT US-263 JCT., EXT. E. 1.48 MI.	H040	\$22,000	\$22,000	\$-	\$-																No Construction Date Available For Crash Analysis	
2210504	HARPER	STPG-130B (051) TR	TR	Multiple	SAFETY IMPROVEMENT	6	2005							Multiple				US-203H-149 INSTALL THERMOPLASTIC PAVEMENT MARKINGS, BEGIN 1.0 MI. S. OF SH-149 JCT. & EXT. N. 2.2 MI., BEGIN AT US-263 JCT., EXT. E. 5 MI.	H040	\$19,000	\$19,000	\$-	\$-																	No Construction Date Available For Crash Analysis

HSIP Report FFY 2003 - 2010

Job Price #	County	Project No	Proj. Subj.	Highway #	Work Type	Division	FFY	FHW AUM	Let Date ¹	Award Date ²	Work Order Date ³	Work Start Date ⁴	Actual Comp Date ⁵	Control Section ⁶	Start Milepost ⁷	End Milepost ⁸	Length ⁹	Description	Safety Fund Code ¹⁰	Project Total	Federal Funds	State Funds	Other Funds	FFY Before (Yr)	FFY Before (Yr)	FFY After (Yr)	FFY After (Yr)	Study Period	Severely Inj.	Fatal	Units/yr	EUAB	EUAC	Actual BC	
2227204	BLAINE	STPG-106A (070) TR	TR	Multiple	STRIPING & PAVEMENT MARKING	5	2005							Multiple				US-205H/BSH 3 THERMOPLASTIC PAVEMENT MARKING & RAISED PAVE MARKING IN WATONGA	H240	\$35,000	\$35,000	\$-	\$-	No Construction Date Available For Crash Analysis											
2245004	WASHITA	STPG-175C (006) TR	TR	SH44	STRIPING & PAVEMENT MARKING	5	2005							16	3.84	4.50	0.66	SH44 INSTALL THERMOPLASTIC PAVEMENT MARKINGS, BEGN AT SOONER DR, ANEXT. S. 663 MI. IN BURKS FLAT	H240	\$9,000	\$9,000	\$-	\$-	No Construction Date Available For Crash Analysis											
0948206	TULSA	STPY-072B (HS2) UT	UT	SH-20	UTILITIES	8	2005							54	0.00	0.49	0.49	SH-20 FROM US-169 IN TULSA CO. EAST 4.0 MILES TO EAST OF 28TH E AVE. (UT FOR 29462(04) (4 LANE) SMC-4000	H240	\$3,997,600	\$3,997,600	\$-	\$-	Project Not in Traffic Engineering Division											
1357406	MCCLAIN	STPY-144B (050) UT	UT	US-62	UTILITIES	3	2005							02	0.00	0.69	0.69	US-62 FROM 0.15 MILE WEST OF THE CL. NORTHEAST THROUGH BLANCHARD UT FOR -3574(04) (4-42) SMC-8000	H240	\$1,225,000	\$1,225,000	\$-	\$-	Project Not in Traffic Engineering Division											
1866009	POTTAWATOMIE	STPY-163A (179) UT	UT	SH-3E	UTILITIES	3	2005											SH-3E SH-3E & KICKAPOO ST FROM I40 TO 42TH ST IN SHAWNEE UT FOR 1866(04)	H240	\$150,000	\$150,000	\$-	\$-	Project Not in Traffic Engineering Division											
2022606	COMANCHE	STPY-116C (069) UT	UT	US-277	UTILITIES	7	2005							12	5.30	11.73	6.43	US-277 BEG @ ELGAN AND EXTENDING NORTH 6.43 MILE UT FOR 20226(04) SMC-8000	H240	\$1,100,000	\$100,000	\$-	\$-	Project Not in Traffic Engineering Division											
2026306	MURRAY	STPY-150B (044) UT	UT	US-177	UTILITIES	7	2005							20	0.00	5.20	5.20	US-177 FROM THE CARTER COUNTY LINE, EXTEND NORTH 5.0 MILE UT FOR 20263(04) SMC-8000	H240	\$219,917	\$219,917	\$-	\$-	Project Not in Traffic Engineering Division											
2193006	PAYNE	STPY-160B (137) UT	UT	US-177	UTILITIES	4	2005							12	1.94	3.44	1.50	US-177 BEG APPROX 1.5 MILE SOUTH OF JCT OF US-177/SH-33 & EXTENDING NORTH 0.020 SMC	H240	\$456,000	\$56,000	\$-	\$-	Project Not in Traffic Engineering Division											
2025204	KAY	STPY-136A (088)		US-77	GRADE, DRAIN & SURFACE	4	2005	10-20-05	11-1-05	12-13-05	1-23-06	3-27-07	10	0.00	1.20	1.20	SH-77 FROM US-60, EXTEND NORTH TO OTDIE AVENUE IN PONCA CITY (DEL FR 09 25, ADD TO 10-05, ROW ISSUES) SMC 8000 "AUTH"	H240	\$5,222,714	\$783,109	\$-	\$-	Project Not in Traffic Engineering Division												
1995304	TULSA	ITSY-0Q19 (007) DC	DC	I-44	SAFETY IMPROVEMENT	8	2005	11-17-05	12-1-05	1-6-05	3-13-06	2-15-07	N/A					ITS FOR INTEGRATION OF EXISTING ITS COMPONENTS, TO LINK DPS, TULSA SIGNAL DEPT, POLICE, FIRE & EMERGENCY RESPONSE "AUTH" (FORMERLY WJQ) SMC-5050	H240	\$169,416	\$10,000	\$-	\$-	Relevant Crash Data Cannot Be Isolated											
1994904	MUSKOGEE	ITSY-0Q19 (004) DC	DC	I-35	SAFETY IMPROVEMENT	1	2005	1-19-06	2-1-06	3-15-06	4-19-06	2-29-07	N/A					ITS PROJECT TO TERMINATE EXISTING FIBER CONNECTIONS AT DIV 1,4 & B HQ/DEL FR 10-05, ADD TO 01-06, BID REJECT "AUTH" SMC-5050	H240	\$241,419	\$41,041	\$-	\$-	Relevant Crash Data Cannot Be Isolated											
0002913	OKLAHOMA	STPY-155A (408)		SH-152	SURFACE	4	2005	1-19-06	2-1-06	3-20-06	4-3-06	4-30-07	52	2.00	4.75	2.75	SH 152 FROM COUNCIL ROAD EAST TO MAC ARTHUR BLVD. (4 LANE DIVIDED) SURFACE FOR 00029(06) DEL FR 09-05, ADD TO 01-06, SCOPE CHANGE "AUTH"	H240	\$6,046,595	\$672,361	\$-	\$-	Project Not in Traffic Engineering Division												
2278204	ROGERS	STPY-166A (172) TR	TR	SH-66	TRAFFIC SIGNALS	8	2005	1-19-06	2-1-06	3-20-06	7-27-06	9-13-06	04	1.90	1.90	0.00	SH-66 INSTALL TRAFFIC SIGNALS W/RR PRESCRIPTION AT THE INTER. OF LOWRY RD. IN CLAREMORE	L330	\$98,877	\$98,877	\$-	\$-	1	1	15	0	2	1	5	25	200	1	2,327,460	6,529	356.47
2270004	GARFIELD	STPG-124A (076) TR	TR	US-81	GUARDRAIL	4	2005	2-16-06	3-1-06	3-29-06	7-5-06	4-15-07	05	0.00	14.42	14.42	US-81 INSTALL GUARDRAIL, BEGN AT JCT. OF US-64/US-412 AND EXT. N 14.2 MI. TO GRANT C/L	L330	\$972,640	\$972,640	\$-	\$-	3	7	19	0	4	27	5	25	100	14	4,884,360	57,301	85.24
2132704 (Red to 2130104)	CLEVELAND	STPY-114B (122) TR	TR	SH-9	TRAFFIC SIGNALS	3	2005	2-16-06	3-6-06	3-29-06	7-5-06	9-14-07	09	0.32	0.32	0.00	SH-9 INTERSECTION AT 24TH AVE SW IN THE CITY OF NORMAN(42) (H48) (THE WITH 21301(04))	L330	\$192,092	\$192,092	\$-	\$-	0	4	4	0	2	5	5	25	200	1	\$1,340,440	\$8,167	163.73
1702204	TULSA	STP-172B (034) UR	UR	N/A	GRADE, DRAIN & SURFACE	8	2005	4-20-06	5-1-06	5-31-06	7-17-06	5-15-07	N/A					GLENPOOL ELWOOD AVENUE FROM 151ST TO 131ST (DEL FR 03-06, ADD TO 04-06, AS PER LOCAL GOVERNMENT) "AUTH"	H240	\$1,716,754	\$1,267,566	\$-	\$-	Project Not in Traffic Engineering Division											
2157704	ROGERS	STPG-166C (142)		SH-66	SAFETY IMPROVEMENT	8	2005	5-19-06	6-1-06	7-20-06	9-11-06	1-6-07	04	19.07	19.90	0.83	SH-66 FR JCT N. OF SH-28 S JCT., EXT. N 0.83 MI. IN CHELSEA (SAFETY IMPROVEMENTS)	L330	\$662,561	\$662,561	\$-	\$-	Project Not in Traffic Engineering Division												
2259904	MARSHALL	STPG-149C (051) TR	TR	SH-32	INTERSECTION MOD. & TRAF SIGNALS	2	2005	6-15-06	7-1-06	8-8-06	9-13-06	1-29-07	06	10.69	10.69	0.00	SH-32 INSTALL FLASHING INTERSECTION CONTROL BEACONS AT INTER. OF SH-32 & SH-107 AND CONST. LEFT TURN LANES ON SH-32	L330	\$418,555	\$418,555	\$-	\$-	2	7	31	0	0	6	5	25	200	1	10,862,240	26,993	403.16
2337604	MCCLAIN	STPY-144B (109) TR	TR	SH-9	TRAFFIC SIGNALS	3	2005	6-15-06	7-1-06	7-24-06	7-31-06	11-6-06	09	5.62	5.62	0.00	SH-9 RAISED MEDIAN AND INSTALL TRAFFIC SIGNALS AT THE INTERSECTION OF SH-9 AND BANKERS AVE	L330	\$118,334	\$118,334	\$-	\$-	0	0	0	0	1	3	5	25	200	1	(1,125,800)	7,775	(144.80)
1862104	PAYNE	STPY-160A (074) TR	TR	SH-51	INTERSECTION MOD. & TRAF SIGNALS	4	2005	7-20-06	8-1-06	10-12-06	10-30-06	9-9-09	20	1.00	1.00	0.00	SH-51 AT JUNCTION OF JARDOT ROAD IN STILLWATER (DEL FR 04-06, ADD TO 07-06, BID REJECT) "AUTH"	L330	\$561,494	\$561,494	\$-	\$-	Analysis Pending Availability of 5 Years of After Crash Data												

HSIP Report FFY 2003 - 2010

Listing of HSIP Projects for August 2013 Report - FFY 2003 to FFY 2012																																					
Job Price #	County	Project No.	Proj. Subj.	Highway #	Work Type	Division	FFY	FHW AUM	Let Date ¹	Award Date ²	Work Order Date ³	Work Start Date ⁴	Actual Comp Date ⁵	Control Section ⁶	Start Milepost ⁷	End Milepost ⁸	Length ⁹	Description	Safety Fund Code ¹⁰	Project Total	Federal Funds	State Funds	Other Funds	FFY Before (Yr)	FFY Before (Yr)	FFY Before (Yr)	FFY After (Yr)	FFY After (Yr)	Study Period	Severities [Yr]	Minor Dets	Units [year]	EUAB	EUAC	Actual BC		
2348004	MAJOR	HSIPG-147A (113) TR	TR	US-412	LIGHTING	6	2008		7-20-06	8-1-06	9-1-06	9-25-06	11-27-06	04	6.97	6.97	0.00	US-60US-412, ROADWAY LIGHTING AT INTERSECTION	LS30	\$95,493	\$95,493	\$-	\$-	0	2	0	0	0	2	5	25	1,000	1		2,251,840	4,552	494.67
2345104	CREEK	HSIPY-119C (134) TR	TR	SH66	TRAFFIC SIGNALS	8	2006		7-20-06	8-1-06	8-31-06	9-28-06	10-26-06	06	2.60	2.60	0.00	INTERSECTION SIGNALS SH66/5 96TH WEST (HILTON RD.) IN THE CITY OF SAPULPA	LS30	\$122,044	\$122,044	\$-	\$-	3	11	0	0	1	5	5	25	200	1		12,114,800	8,012	1,512.03
2256004	BRYAN	HSIPY-107N (103) TR	TR	US-69	GRADE, DRAIN & SURFACE	2	2008		8-17-06	9-1-06	10-4-06	11-6-06	8-20-07	03	0.19	0.64	0.45	US-69US-75 ADDING SLIP-RAMP TO TRIBAL COMPLEX IN DURANT (DEL FR 06-06, ADD TO 04-06; ROW ISSUES) "ALUM"	LS30	\$974,522	\$974,522	\$-	\$-	Relevant Crash Data Cannot Be Isolated													
2305004	DELAWARE	HSIPG-121C (091) TR	TR	SH-125	GUARDRAIL	8	2006		8-17-06	9-1-06	10-4-06	10-25-06	1-3-07	41	4.68	5.09	0.40	SH-125 INSTALL GUARDRAIL, BEGIN 3 M. S. OF SH-95A JCT, AND EXT. S 0.4MM (DEL FR 05-06; ADD TO 04-06; BID SELECT) "ALUM"	LS30	\$234,888	\$234,888	\$-	\$-	1	0	1	0	0	0	5	25	100	0		1,370,200	15,076	90.69
1406919	BECKHAM	STPY-1059 (010)		SH-6	SURFACE	5	2006		8-17-06	9-1-06	10-5-06	1-8-07	7-8-09	11	0.00	4.40	4.40	SH-6 FR SH-56, EXT NORTH APPROX. 6.2 MILES (4.4 MILE ON NEW ALIGNMENT) (SURFACE FOR 1486909)	H040	\$12,010,409	\$2,954,560	\$-	\$-	Project Not in Traffic Engineering Division													
2250704	MAYES	HSIPY-149A (09) TR	TR	US-69	INTERSECTION MOD & TRAF SIGNALS	8	2008		9-21-06	10-1-06	10-30-06	2-14-07	7-31-07	02	12.10	12.10	0.00	US-69 INSTALL TRAFFIC SIGNAL SYSTEM AT INTER. W/SH-69A	LS30	\$264,410	\$264,410	\$-	\$-	1	1	11	0	4	5	5	25	200	1		\$194,700	\$11,194	(16.51)
2308004	POTTAWATOMIE	HSIPY-163C (109) TR	TR	US-177	TRAFFIC SIGNALS	3	2006		9-21-06	10-1-06	10-31-06	12-7-06	12-19-06	23	6.59	6.59	0.00	US-200177 UPGRADE EXISTING FLASHING SIGNALS AT INTERSECTION OF HARDESTYRD. (DEL FR 04-06; ADD TO 05-06; AS PER TRAFFIC)	LS30	\$50,334	\$50,334	\$-	\$-	0	3	15	0	3	9	5	25	200	1		791,200	3,422	229.29
1947404	SEMINOLE	STPY-NBP (25)		US-270	BRIDGE PAINTING	3	2006											US-270 CR & PUNDED 6.5 MILES SOUTHEAST OF JCT SH-3 (DEL FR 05-06; ADD TO 04-06; BID REJECT) SMC 8000 "ALUM"	H040	\$75,950	\$75,950	\$-	\$-	Project Not in Traffic Engineering Division													
2341404	TULSA	STP-172C (330) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	8	2006							N/A				TULSA SIGNAL PROJECT AT 145TH AVE W/ S. K. & O RAILROAD CO'S MAINLINE (ARR-DOT# 4000363)	LS30	\$197,266	\$177,597	\$-	\$-	Project Not in Traffic Engineering Division													
2343204	WAGONER	STP-173D (117) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	1	2006							N/A				WAGONER SIGNAL/SURFACE PROJECT AT CO. RD. EW-67 W/ THE U.P.R.R. MAINLINE (ARR-DOT# 4139915)	LS30	\$243,865	\$219,470	\$-	\$-	Project Not in Traffic Engineering Division													
2343304	WAGONER	STP-173D (118) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	1	2006							N/A				WAGONER SIGNAL/SURFACE PROJECT AT CO. RD. EW-69 W/ THE U.P.R.R. MAINLINE (ARR-DOT# 430064L)	LS30	\$203,508	\$183,156	\$-	\$-	Project Not in Traffic Engineering Division													
2343404	WAGONER	STP-173D (119) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	1	2006							N/A				WAGONER SIGNAL/SURFACE PROJECT AT CO. RD. EW-71 W/ THE U.P.R.R.'S MAINLINE (ARR-DOT#43007G)	LS30	\$254,566	\$229,406	\$-	\$-	Project Not in Traffic Engineering Division													
2343504	WAGONER	STP-173D (120) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	1	2006							N/A				WAGONER SIGNAL/SURFACE PROJECT AT 10TH ST. W/ THE U.P.R.R.'S MAINLINE (ARR-DOT #4139951)	LS30	\$257,779	\$232,001	\$-	\$-	Project Not in Traffic Engineering Division													
2399404	MUSKOGEE	STP-151D (157) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	1	2006							N/A				OKTAWA SIGNAL PROJECT, INSTALL OF PEDESTAL MOUNTED LIGHTS SIG AT CO. RD. EW-103 W/ THE U.P.R.R.'S MAINLINE (ARR-DOT#413827D)	LS30	\$230,945	\$207,860	\$-	\$-	Project Not in Traffic Engineering Division													
2359504	NOWATA	STP-153D (145) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	8	2006							N/A				DELAWARE SIGNAL/SURFACE PROJECT, INSTALL PEDESTAL MOUNTED LIGHTS AT CO. RD. EW-16 W/ U.P.R.R.'S MAINLINE (ARR-DOT#433956V)	LS30	\$222,407	\$200,166	\$-	\$-	Project Not in Traffic Engineering Division													
2359604	ROGERS	STP-166D (196) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	8	2006							N/A				INOLA SIGNAL/SURFACE PROJECT, INSTALL OF PEDESTAL MOUNTED LIGHTS SIGNALS AT CO. RD. EW-56 W/ THE U.P.R.R.'S MAINLINE (ARR-DOT#43041E)	LS30	\$262,094	\$235,695	\$-	\$-	Project Not in Traffic Engineering Division													
2359704	SEQUOYAH	STP-168D (163) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	1	2006							N/A				SALISAW SIG/SURFACE PROJECT, INSTALL PEDESTAL MOUNTED SIGNALS ATHOKORY ST. W/ THE U.P.R.R.'S MAINLINE (ARR-DOT#434140C)	LS30	\$244,693	\$220,215	\$-	\$-	Project Not in Traffic Engineering Division													
2366604	MAYES	STP-145D (100) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	8	2006							N/A				PRYOR SIG/SURF PROJ. INSTALL PED MOUNT FLASHING LIGHTS SIG W/ GATE ARMS(S) LOCATIONS CO. RD. EW-54 W/ U.P.R.R.'S MAINLINE (ARR-DOT#413972T)	LS30	\$424,437	\$381,964	\$-	\$-	Project Not in Traffic Engineering Division													

HSIP Report FY 2003 - 2010

Listing of HSIP Projects for August 2013 Report - FFY 2005 to FFY 2012																																									
Job Price #	County	Project No.	Prog. Subj.	Highway #	Work Type	Division	FFY	FHW AUM	Let Date?	Award Date?	Work Order Date?	Work Start Date?	Actual Comp Date?	Control Section?	Start Milepost?	End Milepost?	Length?	Description	Safety Fund Code?	Project Total	Federal Funds	State Funds	Other Funds	Fed Before (F ym)	11 Before (F ym)	11 Before (F ym)	Fed After (F ym)	11 After (F ym)	11 After (F ym)	Study Period	Severed (6 ym)	Manr Unit	Units/year	EUAB	EUAC	Actual BC					
2366704	WOODS	STP -176D (103) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	6	2005							N/A				AVARD CORRIDOR PROJ INST PED MOUNT FLASH LITES SIG IW GATE ARMS @ 3LOC. WBNSF RR. CD AAR-DOT#S 0143ZRL0143ZAT0143Z7N.CLOSE0143Z6G	L530	\$ 709,960	\$ 637,974	\$ -	\$ -																Project Not in Traffic Engineering Division		
2366804	WOODS	STP -176D (104) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	6	2005							N/A				CAPRON CORRIDOR PROJ INST PED MOUNT FLASH LITES SIG IW GATE ARMS @ 3LOC. WBNSF RAILWACO AAR-DOT#S 0143ZRF0143ZDE0143ZRLCLOSE0143ZCL	L530	\$ 1,103,554	\$ 993,199	\$ -	\$ -																		Project Not in Traffic Engineering Division
2372704	OKLAHOMA	HSIPG -159D (566) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	4	2006							N/A				STATEWIDE INVENTORY ANALYSIS AND DATA INTEGRATION, AND ASSESSMENT OF PASSIVE WARNING DEVICES AT PUBL.C ROAD/RAL CROSSING	L530	\$ 2,800,000	\$ 2,800,000	\$ -	\$ -															Project Not in Traffic Engineering Division			
1253009	SEQUOYAH	ACSTPY -169A (059) GB	GB	US-59	GRADE, DRAIN & SURFACE	1	2005							02	6.90	6.30	1.40	US-59 FROM 1.3M SOUTH OF I-40 SOUTH APPROX 1.4 M (RECONSTR) (BR+L25.0(07) (S-7) DEL FR 04-05; ADD TO IC-05, 404 PERMIT) "AUTH"	H040	\$ 6,105,479	\$ -	\$ -	\$ -																Project Not in Traffic Engineering Division		
2210005	ROGERS	STPY -166A (163) TR	TR	SH-66	MONEY ONLY	8	2005							02	6.00	6.20	0.20	SH-66 RR PREEMPTION SYSTEM AT INTER. OF SH-66 AND CO. RD. EW-540 IN THE TOWN OF VERDIGRIS (ARRD007# 869622)	L530	\$ 20,000	\$ 20,000	\$ -	\$ -															No Construction Date Available For Crash Analysis			
2278305	ROGERS	STPY -166A (174) TR	TR	N/A	MONEY ONLY	8	2005							N/A				RAILROAD PREEMPTION WITH N.S.F. RAILROAD CO. AT INTERS. OF LOWRY ROAD IN CLAREMORE (PREEMPTION FOR 2278524)	L530	\$ 15,000	\$ 15,000	\$ -	\$ -															No Construction Date Available For Crash Analysis			
2090007	KIOWA	STPY -1389 (090) EC	EC	SH-9	PRELIMINARY ENGINEERING	5	2005							10	12.09	12.13	0.04	SH-9 PROVIDE LAND SURVEYING SERVICES FOR A PROJECT ON SH-9 BEGIN 11.0 M E. OF THE GREER CL, EXT E 3.1 M TO THE W. EDGE OF HOBART (SMC-8020)	H040	\$ 90,800	\$ 90,800	\$ -	\$ -															Project Not in Traffic Engineering Division			
2220204	PAYNE	STPY -160C (142) EC	EC	US-177	PRELIMINARY ENGINEERING	4	2005							12	2.50	3.00	0.50	US-177 PREPARE COMPLETE ENVIRONMENTAL STUDIES AND ENGINEERING STUDIES BEGAIN AT KNIFE ST. TO FREEMAN ST., IN PERKINS (SMC-8020)	H040	\$ 192,500	\$ 192,500	\$ -	\$ -																Relevant Crash Data Cannot Be Isolated		
2174907	POTTAWATOMIE	STPG -163A (207)		US-270	R/R CROSSING SURF	3	2005							23	4.45	4.85	0.40	US-270 RR IN SHAWNEE, SOUTH OF 1004000 SPUR (IN TRIN 2174908)	L530	\$ 5,000	\$ 5,000	\$ -	\$ -															Project Not in Traffic Engineering Division			
2103104	TULSA	ITSY -0780 (025) IT	IT	N/A	SAFETY IMPROVEMENT	8	2005							N/A				ITS TULSA METRO-TO INTEGRATE NEW & EXISTING COMPONENTS INTO COMMON FIBER OPTIC (ITS) NETWORK AT VARIOUS LOCATIONS "AUTH" (SMC-8020)	H040	\$ 640,369	\$ 42,595	\$ -	\$ -															Relevant Crash Data Cannot Be Isolated			
2317604	CHEROKEE	HSIPG -111B (096) TR	TR	US-62	STRIPING & PAVEMENT MARKING	1	2005							02	0.00	9.66	9.66	US-62 INSTALL STRIPING AND PAVEMENT MARKINGS, BEGIN AT MUSKOGEE CL, EXT. E. 14.17 M	L530	\$ 166,000	\$ 166,000	\$ -	\$ -															No Construction Date Available For Crash Analysis			
2317804	KAY	HSIPG -136A (119) TR	TR	Multiple	STRIPING & PAVEMENT MARKING	4	2005							Multiple				US-77 & US-62B INSTALL THERMOPLASTIC PAVEMENT MARKINGS, AT VARIOUS LOCATIONS IN PONCA CITY	L530	\$ 49,000	\$ 49,000	\$ -	\$ -															No Construction Date Available For Crash Analysis			
2318104	WOODWARD	HSIPG -177A (075) TR	TR	Multiple	STRIPING & PAVEMENT MARKING	6	2005							Multiple				US-183, US-412, SH-34, SH-15 INSTALL THERMOPLASTIC PAVEMENT MARKINGS AT VARIOUS LOCATIONS IN WOODWARD	L530	\$ 91,000	\$ 91,000	\$ -	\$ -																No Construction Date Available For Crash Analysis		
2344304	MARSHALL	STPG -148A (053) TR	TR	Multiple	STRIPING & PAVEMENT MARKING	2	2005							Multiple				US-70, US-377, SH-99, US-159 INSTALL THERMOPLASTIC PAVEMENT MARKINGS, RAISED PAVEMENT MARKINGS, REPLACE LENSES @ VARIOUS LOCATIONS IN MARSHALL CO.	L530	\$ 70,000	\$ 70,000	\$ -	\$ -																No Construction Date Available For Crash Analysis		
2344404	CLEVELAND	STPG -114A (169) TR	TR	SH-9	STRIPING & PAVEMENT MARKING	3	2005							09	0.00	5.00	5.00	SH-9 INSTALL THERMOPLASTIC PAVEMENT MARKINGS, RAISED PAVEMENT MARKINGS, REPLACE LENSES @ JCT I-36, EXTENDS E. 5 M TO JCT US-77	L530	\$ 70,000	\$ 70,000	\$ -	\$ -																No Construction Date Available For Crash Analysis		
2344904	WOODS	STPG -176A (059) TR	TR	Multiple	STRIPING & PAVEMENT MARKING	6	2005							Multiple				US-251&4 SH-14, INSTALL OF THERMOPLASTIC PAVEMENT MARKINGS AT VARIOUS LOCATIONS IN ALVA	L530	\$ 38,000	\$ 38,000	\$ -	\$ -																No Construction Date Available For Crash Analysis		

HSIP Report FFY 2003 - 2010

Listing of HSIP Projects for August 2013 Report - FFY 2005 to FFY 2012

Job Price #	County	Project No.	Proj. Subj.	Highway #	Work Type	Division	FFY	FHW AUM	Let Date ¹	Award Date ²	Work Order Date ³	Work Start Date ⁴	Actual Comp Date ⁵	Control Section ⁶	Start Milepost ⁷	End Milepost ⁸	Length ⁹	Description	Safety Fund Code ¹⁰	Project Total	Federal Funds	State Funds	Other Funds	For Before FY03	11 Before FY03	11 Before FY03	For After FY03	11 After FY03	11 After FY03	Study Period	Source 16 [Y/N]	Match Unit	Units/year	EUAB	EUAC	Actual BC	
234404	CARTER	STPG-110A (173) TR	TR	SH-199	STRIPING & PAVEMENT MARKING	7	2005							04	0.00	1.69	1.69	SH-199 INSTALL THERMOPLASTIC MARKINGS, 190FT S. OF BROADWAY, EXTE ND N AND E. 1.89M, 300FT E. OF JCT SH-142 IN ARDMORE	L330	\$ 18,000	\$ 18,000	\$ -	\$ -	No Construction Date Available For Crash Analysis													
2344704	TULSA	STPG-172B (301) TR	TR	SH-97	STRIPING & PAVEMENT MARKING	8	2005							76	1.00	3.00	2.00	SH-97/SH-51 THERMOPLASTIC PAVEMENT MARKINGS AT VARIOUS LOCATIONS IN TULSA COUNTY	L330	\$ 51,000	\$ 51,000	\$ -	\$ -	No Construction Date Available For Crash Analysis													
2344004	OSAGE	STPG-157A (082) TR	TR	SH-20	STRIPING & PAVEMENT MARKING	8	2005							20	21.96	23.46	1.50	SH-20 THERMOPLASTIC PAVEMENT, CITY OF SHATOKA, 300FT WEST OF LENAPAWAST IN OSAGE CO., EAST 2.80M EAST OF JCT SH-11 IN TULSA CO.	L330	\$ 34,000	\$ 34,000	\$ -	\$ -	No Construction Date Available For Crash Analysis													
2255004	OKLAHOMA	HSIPG-195A (521) TR	TR	SH-152	GUARDRAIL	4	2007		11-16-06	12-1-06	1-5-07	4-2-07	9-21-07	52	4.69	6.94	2.25	SH-152 INSTALL GUARDRAIL, BEGIN AT MCPARTHUR BLVD. AND EXT. E. 2.2M TO I-44 (DEL FR 07-06, ADD TO 11-06, FUNDING ISSUES)	L330	\$ 352,395	\$ 352,395	\$ -	\$ -	1	10	49	0	15	45	5	25	100	2	\$1,515,600	\$16,515	(116.00)	
2255704	TULSA	HSIPG-172A (303) TR	TR	SH-51	GUARDRAIL	8	2007		11-16-06	12-1-06	1-22-07	4-21-07	3-20-08	80	0.00	5.50	5.50	SH-51 INSTALL GUARDRAIL, BEGIN AT I-44, AND EXT. E. 6.1M TO I-44 (DEL FR 07-06, ADD TO 11-06, FUNDING ISSUES)	L330	\$ 981,282	\$ 981,282	\$ -	\$ -	3	73	206	7	88	412	5	25	100	5	\$27,187,000	\$41,300	(699.27)	
2163204	OKLAHOMA	ITSY-0120 (033) IT	IT	N/A	SAFETY IMPROVEMENT	4	2007		11-16-06	12-1-06	1-5-07	4-3-07	8-18-08					OKC METRO AREA, CAVADIAN, CLEVELAND, OKLA. & MOCLAIN COUNTIES' ITS INTEGRATION PROJECT (DEL FR 09-06, ADD TO 11-06, PRIORITY CHG) "AUTH"	H040	\$ 897,404	\$ 70,993	\$ -	\$ -	Relevant Crash Data Cannot Be Isolated													
2255004	OKLAHOMA	HSIPG-195A (522) TR	TR	I-35	SIGNING	4	2007		11-16-06	12-1-06	1-5-07	6-19-07	5-31-08					OKLAHOMA CITY - INSTALL ADDITIONAL WARNING SIGNS AND DELINEATION ON ALL FREEWAYS IN OKC METRO AREA (DEL FR 07-06, ADD TO 11-06, FUNDING ISSUES)	L330	\$ 287,242	\$ 287,242	\$ -	\$ -	Relevant Crash Data Cannot Be Isolated													
2351304	Multiple	STPG-172C (333) TR	TR	SH-266	STRIPING & PAVEMENT MARKING	8	2007		11-16-06	12-1-06	1-10-07	6-4-07	7-14-07	Multiple			5.31	SH-266 INSTALLATION EPOXY PAVEMENT MKGS, E. OF US-169 TULSA CO EXTENDS E. 5.30 MI. W. OF JCT OF SH-167 IN ROGER CO.	L330	\$ 81,675	\$ 81,675	\$ -	\$ -	Relevant Crash Data Cannot Be Isolated													
2255004	MOCLAIN	STPY-144B (092) TR	TR	US-62	TRAFFIC SIGNALS	3	2007		11-16-06	12-1-06	1-8-07	2-12-07	5-17-07	02	2.30	2.30	0.00	INSTALL TRAFFIC SIGNAL AT INTERS. OF US-62 & N.E. 10TH ST., IN BLANCHARD	L330	\$ 132,815	\$ 132,815	\$ -	\$ -	1	0	0	0	0	3	5	25	200	1	\$49,400	8,702	97.61	
2338004	CLEVELAND	HSIPY-114B (168) TR	TR	SH-37	TRAFFIC SIGNALS	3	2007		11-16-06	12-1-06	1-8-07	4-30-07	12-19-07	14	257	257	0.00	SH-37 (SW 134TH ST.) AND FENN AVE. INTERSECTION TRAFFIC SIGNALS	L330	\$ 123,168	\$ 123,168	\$ -	\$ -	0	0	0	0	1	3	5	25	200	1	\$1,125,000	\$5,321	(211.59)	
2338004	CANADIAN	HSIPY-109A (115) TR	TR	SH-3	TRAFFIC SIGNALS	4	2007		11-16-06	12-1-06	1-10-07	4-10-07	7-11-07	22	17.30	17.30	0.00	SH-3 (N.W. HIGHWAY) AND MUSTANG RD. INTERSECTION TRAFFIC SIGNALS	L330	\$ 108,159	\$ 108,159	\$ -	\$ -	0	1	2	0	0	1	25	200	1	\$65,500	7,123	121.50		
0948204	TULSA	STPY-072B (#21)		SH-20	GRADE, DRAIN & SURFACE	8	2007		1-18-07	2-1-07	3-13-07	3-26-07	9-1-08	54	0.00	0.49	0.49	SH-20 FROM US-169 IN TULSA CO, EAST 4.0 MILES TO EAST OF 290TH E AVE. (DEL FR 10-06, ADD TO 01-07, CONTRACT REVISIONS) SMC9000 "AUTH"	H040	\$ 13,950,159	\$ 5,056,125	\$ -	\$ -	Project Not in Traffic Engineering Division													
2255005	BRYAN	HSIPY-107N (110) TR	TR	US-69	INTERSECTION MOD. & TRAF SIGNALS	2	2007		1-18-07	2-1-07	3-12-07	10-23-07	11-17-08	03	0.70	0.70	0.00	DURANT INTERSECTION MODIFICATION AT INTERSECTION OF US-69/75 & GHOCTAWRD. IN DURANT (DEL FR 11-06, ADD TO 01-07, ROW ISSUES) "AUTH"	L330	\$ 1,812,168	\$ 194,875	\$ -	\$ -	Analysis Pending Availability of 5 Years of After Crash Data													
2200004	OTTAWA	STPY-159A (094) TR	TR	US-69	TRAFFIC SIGNALS	8	2007		1-18-07	2-1-07	3-1-07	6-19-07	8-1-07	14	6.39	6.39	0.00	INSTALL TRAFFIC SIGNALS AT THE INTER. OF US-69 AND COMMERCE AVE. IN COMMERCE (DEL FR 11-06, ADD TO 01-07, ROW ISSUES)	L330	\$ 99,354	\$ 99,354	\$ -	\$ -	0	0	0	0	0	0	5	25	200	1	\$0	\$4,333	0.00	
2255704	CLEVELAND	HSIPY-114B (174) TR	TR	US-77	TRAFFIC SIGNALS	3	2007		1-18-07	2-1-07	3-1-07	8-27-07	10-25-07	04	13.72	13.72	0.00	US-77 & CEDAR LANE IN CITY OF NORMAN, INTERSECTION TRAFFIC SIGNALS	L330	\$ 131,259	\$ 131,259	\$ -	\$ -	1	4	11	0	1	0	5	25	200	1	\$4,878,150	\$5,658	862.23	
2364004	CHEROKEE	HSIPY-111C (112) TR	TR	SH-82	SAFETY IMPROVEMENT	1	2007		2-15-07	3-1-07	3-26-07	7-2-07	8-6-07	20	15.44	16.01	0.57	SH-82 INSTALLATION OF SCHOOL ADVANCE WARNING SIGNS WITH FLASHING BEACONS, KEYS SCHOOL DISTRICT	L330	\$ 16,581	\$ 16,581	\$ -	\$ -	0	0	6	0	3	7	5	25	100	1	\$2,336,160	\$789	(2,999.36)	
2255004	COAL	HSIPY-115C (057) TR	TR	SH-31	SAFETY IMPROVEMENT	3	2007		2-15-07	3-1-07	3-21-07	6-21-07	7-10-07	12	1.48	1.67	0.19	SH-31 INSTALLATION OF SCHOOL ADVANCE WARNING SIGNS WITH FLASHING BEACON, COTTONWOOD SCHOOL DISTRICT	L330	\$ 13,916	\$ 13,916	\$ -	\$ -	0	0	3	0	0	0	5	25	100	1	\$0	\$91	0.00	
2255004	TULSA	HSIPG-172N (304) TR	TR	I-44	SIGNING	8	2007		3-15-07	4-1-07	4-17-07	7-30-07	7-29-08					TULSA - INSTALL ADDITIONAL WARNING SIGNS AND DELINEATION ON ALL FREEWAYS IN TULSA METRO AREA (DEL FR 12-06, ADD TO 03-07, QUANTITY ERRORS) "AUTH"	L330	\$ 443,404	\$ 443,404	\$ -	\$ -	Relevant Crash Data Cannot Be Isolated													

HSIP Report FFY 2003 - 2010

Job Price #	County	Project No	Proj. Subj.	Highway	Work Type	Division	FFY	FHW Aun	Let Date ¹	Award Date ²	Work Order Date ³	Work Start Date ⁴	Actual Comp Date ⁵	Control Section ⁶	Start Milepost ⁷	End Milepost ⁸	Length ⁹	Description	Safety Fund Code ¹⁰	Project Total	Federal Funds	State Funds	Other Funds	Fee Before (Yr)	11 Before (Yr)	11 Before (Yr)	Fee After (Yr)	11 After (Yr)	11 After (Yr)	Study Period	Screened (Yr)	Match Unit	Units (Yr)	EUAB	EUAC	Actual BC							
2364004	CHOCTAW	HSIPY-112A (072) TR	TR	US-70	SAFETY IMPROVEMENT	2	2007		6-14-07	7-1-07	8-14-07	11-29-07	12-12-07	02	3.65	4.33	0.68	SH-70 INSTALL SCHOOL ADVANCE WARNING SIGNS W/ FLASHING BEACONS, BOSWELL SCHOOL DISTRICT (DEL FR 03-07, ADD TO 06-07, BID RECT) "AUTH"	LS30	\$18,511	\$18,511	\$-	\$-	1	0	1	0	0	0	5	25	100	1	\$1,370,200	\$870	1,575.95							
2102004	COMANCHE	ITSY-Q180 (026) IT	IT	US-62	SAFETY IMPROVEMENT	7	2007		7-19-07	8-1-07	8-23-07	12-17-07						ITS INTEGRATION AND FIBER OPTICS AT LAWTON "AUTH" SMC-9030	H040	\$212,497	\$42,900	\$-	\$-																				
2363704	WAGONER	HSIPY-173A (123) TR	TR	SH-51	TRAFFIC SIGNALS	1	2007		7-19-07	8-1-07	8-20-07	7-8-08	8-8-08					INTERSECTION TRAFFIC SIGNALS, SH-51/121 STREET IN COMET (DEL FR 05-07, ADD TO 07-07, UTILITY ISSUES) "AUTH"	LS30	\$112,280	\$112,280	\$-	\$-																				
2163304	TULSA	ITSY-Q720 (034) IT	IT	I-44	SAFETY IMPROVEMENT	8	2007		8-16-07	9-1-07	10-2-07	10-22-07	8-25-08					TULSA METRO AREA, CREEK, ROGERS TULSA AND WAGONER COUNTIES ITS INTEGRATION PROJECT "AUTH"	H040	\$242,740	\$19,419	\$-	\$-																				
2454404	STEPHENS	HSIPG-169A (142) TR	TR	SH-7	SAFETY IMPROVEMENT	7	2007		8-16-07	9-1-07	10-2-07	2-7-08	5-13-08	25	12.40	18.00	5.60	GUARDRAIL IMPROVEMENTS, BEGIN 12.4 MI. E. OF JCT US-81SH-7, EXT E APPROX 5.60 MI. IN STEPHENS CO. (ADD TO 06-07, LATE ADD BY TRAFFIC)	LS30	\$572,354	\$572,354	\$-	\$-	4	3	13	1	7	11	5	25	100	6	\$1,039,120	\$24,398	42.59							
2338704	LEFLORE	HSIPY-140C (139) TR	TR	US-271	TRAFFIC SIGNALS	2	2007		8-16-07	9-1-07	10-2-07	2-18-08	4-2-08	14	5.04	5.04	0.00	US-271SH-150H-63 (DALLAS ST.), US-271SH-141 (2ND ST.) INTERSECTION TRAFFIC SIGNALS (DEL FR 04-07, ADD TO 06-07, LIGHTING AGREEMENT) "AUTH"	LS30	\$86,500	\$86,500	\$-	\$-	0	0	0	0	1	0	5	25	200	1	\$735,200	\$3,800	(159.49)							
2383804	MAYES	HSIPY-149B (101) TR	TR	SH-82	TRAFFIC SIGNALS	8	2007		8-16-07	9-1-07	10-5-07	1-8-08	4-9-08	28	6.88	6.88	0.00	INTERSECTION TRAFFIC SIGNALS SH-20/SH-82 IN SALINA	LS30	\$85,502	\$85,502	\$-	\$-	0	0	0	0	0	0	5	25	200	1	\$0	\$3,755	0.00							
2359004	OTTAWA	HSIPG-158B (111) TR	TR	US-59	TRAFFIC SIGNALS	8	2007		9-20-07	10-1-07	10-26-07	2-4-08	3-31-08	02	1.02	1.02	0.00	US-59SH-125 INSTALL FLASHING INTERSEC. TRAFF. CONTROL BEACONS (DEL FR 01-07, ADD TO 09-07, ACUTE TRAFFIC DIV.) "AUTH"	LS30	\$64,524	\$64,524	\$-	\$-	0	0	5	0	1	8	5	25	100	1	\$1,125,520	\$2,763	(404.60)							
2407404	CANADIAN	IMG-0040-4(415) 131 TR	TR	IS040	CABLE BARRIER	4	2007	9-19-07	10-1-07	11-5-07	11-29-07	3-17-08	11-3-08	005	26.500	5.100		400 MEDIAN BARRIER PROJECT, FROM MP 130.0 TO 136.0		\$754,388																							
2410104	TULSA	IMG-0044-2(459) 222 TR	TR	IS044	SAFETY IMPROVEMENT	8	2007	9-17-07	10-1-07	11-5-07	12-3-07	2-4-08	9-4-08	078	0.000	0.100		1444-244 REPLACE OF SIGNING ALONG I-44 AND 1244 IN TULSA CO.		\$73,000																							
2414904	OKLAHOMA	IMG-0035-3(295) 135 TR	TR	IS035	CABLE BARRIER	4	2007	9-19-07	10-18-07	11-5-07	11-29-07	3-3-08	6-23-08	009	0.010	4.23	4.220	135 MEDIAN BARRIER BEG @ MILEPOST 135 & EXT NORTH TO MILEPOST 140		\$739,400				5	29	95	3	29	56	5	25	5,000	4	\$6,591,120	\$51,819	134.92							
2413604	KAY	IMG-0035-4(213) 227 TR	TR	IS035	CABLE BARRIER	4	2007	9-21-07	1-17-08	2-4-08	2-29-08	7-17-08	6-5-08	025	20.050	8.000		135 MEDIAN BARRIER PROJECT, FROM MP 227.0 TO 236.0 "AUTH"		\$1,055,031																							
2411004	TULSA	NHG-030N (059) TR	TR	US109	CABLE BARRIER	8	2007	8-15-07	2-1-08	3-3-08	3-24-08	5-6-08	3-12-09	081	2.130	5.000		US-109 MEDIAN BARRIER BEG AT 36TH ST & EXT NORTH TO BRD CREEK OVERLW DEL FR 01-08, ADD TO 02-08, NOT ADVERTISED "AUTH"		\$609,008																							
2163305	OKLAHOMA	ITSY-Q720 (037) IT	IT	N/A	SAFETY IMPROVEMENT	4	2007											OKLAHOMA CITY INTEGRATION & FIBER OPTIC EXPANSION-44 AND 1-35 VARIOUS LOCATIONS "AUTH"	LS30	\$194,197	\$12,337	\$-	\$-																				
2163307	OKLAHOMA	STPG-195E (094) TR	TR	N/A	SAFETY IMPROVEMENT	4	2007			11-1-10								OKC METRO AREA FIBER OPTIC SPLICING	LS30	\$30,000	\$30,000	\$-	\$-																				
2371804	GARFIELD	STP-124D (066) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	4	2007											NEAR CARRIER PROJ PED MNTD LITES SIG W/ GATE BLOC, CONCR. SLOC. PERM 2 LOC BNSF RR M.L. AAR. DOT # 673650X, 673651E, 673652L, 673653T, 673654, 673656N	LS30	\$1,167,195	\$1,050,475	\$-	\$-																				
2378604	OKMULGEE	STP-156D (126) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	1	2007											NEAR BEGGS, SIGNAL PROJ INSTALL OF PED. MOUNT FLASH LITES SIG W/ GATE ARM @ CO. RD. EW48 W BNSF R.R. (AAR-DOT# 671807B)	LS30	\$161,338	\$145,204	\$-	\$-																				
2378704	OKMULGEE	STP-156D (127) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	1	2007											NEAR BEGGS, SIGNAL PROJ INSTALL OF PED. MOUNT FLASH LITES SIG W/ GATE ARMS @ CO. RD. EW46 W BNSF R.R. (AAR-DOT# 671807C)	LS30	\$211,464	\$190,319	\$-	\$-																				
2378804	OTTAWA	STP-156D (113) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	8	2007											NEAR MIAMI, SIGNAL PROJ INSTALL PED. MOUNT FLASH LITES SIG W/ GATE ARMS @ US-69A (MUSHROOM RD.) W BNSF R.R. (AAR-DOT# 670265N)	LS30	\$157,608	\$141,847	\$-	\$-																				
2387504	HUGHES	STP-152D (097) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	3	2007											HOLDENVILLE, SIG/SURF INSTALL PED. MNTD. FLASH LITES SIG W/ GATE ARMS, CONCROSS AT OAKRIDGE ST. W BNSF RR CO. MAINLINE AAR-DOT# 671959G	LS30	\$212,931	\$191,637	\$-	\$-																				

HSIP Report FFY 2003 - 2010

Listing of HSIP Projects for August 2013 Report - FFY 2003 to FFY 2012																																															
Job Price #	County	Project No.	Proj. Subj.	Highway #	Work Type	Division	FFY	FHW AUM	Let Date?	Award Date?	Work Order Date?	Work Start Date?	Actual Comp Date?	Control Section?	Start/Stop?	End/Stop?	Length?	Description	Safety Fund Code?	Project Total	Federal Funds	State Funds	Other Funds:	Fee Before (Fyrs)	11 Before (Fyrs)	11 Before (Fyrs)	Fee After (Fyrs)	11 After (Fyrs)	11 After (Fyrs)	Study Period	Service Life (Yrs)	Manr Unit	Units/year	EUAB	EUAC	Actual BC											
238604	JOHNSTON	STP-1350 (206) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	3	2007											MILL CREEK SIG/SURF PROJ INSTALL PED MNTD FLASH LITES SIG W/ ARMS CNCRT CROSS AT CO RD NS-349 W/BNFS R.R. CO MAINLINE AAR-DOT# 67204X	LS30	\$ 215,040	\$ 193,536	\$ -	\$ -																		Project Not in Traffic Engineering Division						
2386204	MUSKOGEE	STP-1510 (156) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	1	2007											MUSKOGEE SIG/SURF PROJ INSTALL PED MNTD FLASH LIGHT SIG W/GATE ARMS CNCRT CROSS AT FREDONIA ST W/BNFS R.R. CO MAINLINE AAR-DOT# 67665P	LS30	\$ 195,667	\$ 176,200	\$ -	\$ -																			Project Not in Traffic Engineering Division					
239404	BRYAN	STP-1070 (115) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	2	2007											DURANT INSTALL PED MNTD FLASH LIGHTS SIG W/GATES, CNCRT CROSS @ 3LOC PERM CLSR @ 1 LOC W/ KIAMOCHI RR M.L. #671547U,671548H,671551J,671550X CL	LS30	\$ 631,097	\$ 747,969	\$ -	\$ -																			Project Not in Traffic Engineering Division					
2394504	BRYAN	STP-1070 (116) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	2	2007											DURANT SIG/SURF PROJ INSTALL PED MNTD FLASH LIGHTS SIG W/GATE ARMS CNCRT CROSS SURF @ 13TH ST. W KIAMOCHI RR MAINLINE # 671959G	LS30	\$ 192,194	\$ 172,975	\$ -	\$ -																			Project Not in Traffic Engineering Division					
2394604	CANADIAN	STP-1050 (128) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	4	2007											TUKON CORR PROJ INSTALL PED MNTD FLASH LIGHTS SIG W/GATE @ 3LOC, CNCRT CROSS SURF @ 1 LOC CL W/ UPRC M.L. #59664H,59664W,59664K,59665T CL	LS30	\$ 661,293	\$ 595,164	\$ -	\$ -																				Project Not in Traffic Engineering Division				
2394704	WOODS	STP-1760 (116) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	6	2007											ALVA CORR PROJ INSTALL PED MNTD FLASH LIGHTS SIG W/GATE AND CNCRT CROSS @ 3LOC PER CL @ 1LOC, W/BNFS RR M.L. #014269M,014306V,014307C,014310K CL	LS30	\$ 1,000,230	\$ 900,207	\$ -	\$ -																				Project Not in Traffic Engineering Division				
239804	GARFIELD	STP-1240 (102) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	4	2007											ENID CORR PROJ INST PED MNTD FLASH SIG W/GATE ARMS @ 3LOC, CROSS @ 2LO., FERM 1LOC, UPRC RR MAINLINE 595376M,595377U,595378B,595379P,CLOSE	LS30	\$ 791,260	\$ 703,134	\$ -	\$ -																					Project Not in Traffic Engineering Division			
2402504	BLAINE	STP-1060 (606) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	5	2007											NEAR EAGLE CITY SIG/SURF PROJ INSTALL PED MNTD FLASH LITES SIGS W/ GATE ARMS & CONCRETE CROSS ON SH-59 W/FARM RAIL SYS INC. (AAR-DOT#21381S)	LS30	\$ 225,603	\$ 203,224	\$ -	\$ -																					Project Not in Traffic Engineering Division			
2402604	KIOWA	STP-1360 (144) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	5	2007											NEAR ROOSEVELT SIG/SURF PROJ INSTALL MNTD FLASH LITES SIG W/GATE ARMS & CONCRT CROSS SURF ON SH-19, W/ GRANBELT SYS INC. (AAR-DOT #67122S)	LS30	\$ 194,336	\$ 174,902	\$ -	\$ -																					Project Not in Traffic Engineering Division			
2409604	KAY	STP-1360 (142) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	4	2007											NEAR NEWKIRK SIGNAL PROJ INSTALL PED MNTD FLASH LIGHTS SIG W/GATE ARMS AT CO RD EW-5, W/BNFS RAILWAY MAINLINE (AAR-DOT#01865G)	LS30	\$ 144,010	\$ 129,609	\$ -	\$ -																					Project Not in Traffic Engineering Division			
2409704	SEQUOYAH	STP-1660 (173) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	1	2007											SALLISAW SIG/SURF PROJ INSTALL OF PED MNTD FLASH LIGHTS SIG W/ ARMS, CNCRT CROSS ON REDWOOD ST. W KANSAS CITY SOUTHERN RR CO (AAR-DOT#53874E)	LS30	\$ 397,343	\$ 367,609	\$ -	\$ -																					Project Not in Traffic Engineering Division			
2454004	LEFLORE	STP-1400 (153) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	2	2007											NEAR CAMERON SIG/SURF PROJ INSTALL PED MNT LITES SIG W/GATE ARMS CNCRT CROSS SURF ON SH-112 W/ KANSAS CITY SOUTHERN RR CO (AAR-DOT#78043T)	LS30	\$ 234,034	\$ 210,632	\$ -	\$ -																						Project Not in Traffic Engineering Division		
2454104	OTTAWA	STP-1560 (139) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	8	2007											WYANDOTTE SIG PROJ INSTALL PED MNT FLASH LITES SIG W/GATE ARMS, AT MAIN ST. W/BNFS RR MAINLINE (AAR-DOT#56815H)	LS30	\$ 186,777	\$ 168,069	\$ -	\$ -																					Project Not in Traffic Engineering Division			
2464704	CRAIG	STP-1180 (699) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	8	2007											WANTA CORRIDOR PROJ W/ UNION PACIFIC RR CO (AAR-DOT#S, 41365BA,413621H,413622W,413627Y,413628F,413624D,CLOSE,413625K,CLOSE)	LS30	\$ 1,294,865	\$ 1,165,397	\$ -	\$ -																								Project Not in Traffic Engineering Division

HSIP Report FFY 2003 - 2010

Job Price #	County	Project No.	Proj. Subj.	Highway #	Work Type	Division	FFY	FHW AUM	Let Date?	Award Date?	Work Order Date?	Work Start Date?	Actual Comp Date?	Control Section?	Start/Stop?	End/Stop?	Length?	Description	Safety Fund Code?	Project Total	Federal Funds	State Funds	Other Funds	For Before FY03	11 Before FY03	11 Before FY03	For After FY03	11 After FY03	11 After FY03	Study Period	Source 16 [Y/N]	Match Unit	Units/year	EUAB	EUAC	Actual BC			
246404	KAY	STP-1360 (153) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	4	2007											NEAR CHILCOCK SIGSURF PROJ AT STATELINE RD (CD RD EW-1) W/BNFS RR CO. (AAR-DOT# 011264B)	LS30	\$212,265	\$191,009	\$-	\$-															Project Not in Traffic Engineering Division	
246404	NOBLE	STP-1520 (151) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	4	2007											NEAR GANSEL SIGSURF PROJ AT CO RD NS-316 W/BNFS RR CO AAR-DOT# 013779F	LS30	\$187,537	\$169,793	\$-	\$-																Project Not in Traffic Engineering Division
2465004	ROGERS	STP-1660 (206) RR	RR	N/A	CROSSING IMPR & R/R SIGNALS	6	2007											NEAR CHELSEA SIGSURF PROJ AT CO RD NS-424 W/BNFS RR CO AAR-DOT# 00952R	LS30	\$212,640	\$191,376	\$-	\$-																Project Not in Traffic Engineering Division
2256205	OTTAWA	STPG-198A (143)		N/A	RAILROAD SIGNALS	6	2007											SH-10 STEVE OWENS BLVD & 10 th ST IN MAM. BNSF AAR-DOT# 670 406 SIGNAL JUDGE, WITHIN 2262(D4)	LS30	\$236,352	\$236,352	\$-	\$-																Project Not in Traffic Engineering Division
2371704	PONITOC	STPG-162A (159) TR	TR	SH-3	STRIPING & PAVEMENT MARKING	3	2007											SH-3 INSTALLATION OF THERMOPLASTIC PAINT MARKING, 0.50 MILE S. OF JCTUS-377S-199, EXTEND S 11.70 MI. TO COAL CIL	LS30	\$69,000	\$69,000	\$-	\$-															No Construction Date Available For Crash Analysis	
2410204	WASHINGTON	NHG-014N (066) TR	TR	US075	SAFETY IMPROVEMENT	8	2009	9-17-07	10-1-07	11-5-07	11-19-07	2-25-09	6-30-09	009	0.000		0.100	SIGN REPLACEMENT AND OVER-HEAD SIGN INSPECTION AND REPAIR US-75 IN BARTLESVILLE FROM THE WOODLAND LOOP TO EASTLAND PARKWAY		\$98,936																		Relevant Crash Data Cannot Be Isolated	
2465104	CREEK	HSIPY-119A (169) TR	TR	SH66	SAFETY IMPROVEMENT	8	2009		10-18-07	2-1-08	2-29-09	5-31-09	6-30-09	06	5.05	5.15	0.10	SH-66 INSTALLATION AN EMERGENCY TRAFFIC SIGNAL ON SH-66 ADJACENT TO FERRIS STATION #4 IN THE CITY OF SAPULPA	LS30	\$54,981	\$54,981	\$-	\$-	0	0	0	0	0	1	5	25	100	1	\$9130,200	\$2,302	\$466			
2530004	CLEVELAND	STPG-114C (217) TR	TR	SH-37	STRIPING & PAVEMENT MARKING	3	2009		10-18-07	7-1-09	7-25-09	9-8-09	10-21-09	14	0.00	4.00	4.00	PAVEMENT MKGKS SANTA FE AVE. E 30 MI. TO SUNNY LANE IN CLEVELAND CO	LS30	\$43,330	\$43,330	\$-	\$-																Analysis Pending Availability of 5 Years of After Crash Data
2359004 (red to 2307104)	CLEVELAND	MY-0006-2(299) 112 TR	TR	I-35	TRAFFIC SIGNALS	3	2009		10-18-07	11-5-07	11-27-07	3-24-09	7-13-09	06	4.50	4.60	0.10	I-35 N.B. & S.B. RAMP TERMINALS AT TROUSERS RD. INSTALL TWO (2) TRAFFIC ACTUATED SIGNAL CONTROL SYS. ADD TO 10-07, LATE ADD BY TRAFFI	LS30	\$325,200	\$260,209	\$-	\$-																Analysis Pending Availability of 5 Years of After Crash Data
2371604	WASHINGTON	HSIPY-174A (048) TR	TR	US-75	TRAFFIC SIGNALS	6	2009		10-18-07	11-5-07	12-3-07	2-26-09	5-10-09	21	19.45	19.45	0.00	TRAFFIC SIGNALS AT US-75 (WASHINGTON BLVD.) & SOUTHPORT CAMELOT DR. IN BARTLESVILLE (DEL FR 06-07, ADD TO 10-07, UTILITY ISSUES) 7525 SMC	LS30	\$172,337	\$172,337	\$-	\$-	0	0	0	0	0	0	5	25	200	1	\$0	\$7,366	0.00			
2366004	CHEROKEE	HSIPY-111A (107) TR	TR	SH-51	TRAFFIC SIGNALS	1	2009		10-18-07	11-1-07	12-17-07	4-29-09	6-20-09	12	18.68	18.68	0.00	INTERSECTION TRAFFIC SIGNALS SH-51 STOK ROSS MOUNTAIN RD, IN TAHLEQUAH	LS30	\$144,269	\$136,978	\$-	\$-	0	7	8	1	1	3	5	25	200	1	\$3,822,920	\$6,159	616.66			
2412604	BECKHAM	IMG-0040-2(138) 023 TR	TR	I-40	CABLE BARRIER	5	2009		11-15-07	12-3-07	1-4-09	6-3-09	8-15-09	04	0.00	2.73	2.73	I-40 MEDIAN BARRIER PROJECT, FROM 23.0 TO 26.0 DEL FR 08-09, ADD TO 09-09 AS PER O.E.	0280	\$648,124	\$500,027	\$-	\$-															Analysis Pending Availability of 5 Years of After Crash Data	
2414104	LOVE	IMG-0035-1(146) 013 TR	TR	IS036	CABLE BARRIER	7	2009	10-26-07	11-15-07	12-3-07	1-4-09	2-19-09	1-25-10	017	12970		5.000	I-36 MEDIAN BARRIER PROJECT BEGINNING @ NORTH EDGE OF RED RIVER & EXT NORTH @ VARIOUS LOCATIONS TO MILE POST 18		\$1,445,042																	Analysis Pending Availability of 5 Years of After Crash Data		
2163404	OKLAHOMA	ITSY-0720 (035) IT	IT	N/A	SAFETY IMPROVEMENT	4	2009		11-15-07	12-1-07	1-4-09	6-3-09	8-15-09					VARIOUS COUNTIES IN DIVISIONS IV & V ITS INTEGRATION PROJECT "AUTH"	H040	\$636,819	\$512,322	\$-	\$-															Relevant Crash Data Cannot Be Isolated	
2465204	ROGERS	IMG-0044-2(462) 222 TR	TR		SAFETY IMPROVEMENT	8	2009	10-19-07	11-15-07	12-3-07	1-4-09	3-31-09	8-25-09	999	0.000		0.100	4441-284 REPLACE OF OVERHEAD SIGN STRUCTURE ON I-44 AND I-244 IN TULSA		\$97,894																		Relevant Crash Data Cannot Be Isolated	
2414804	OKLAHOMA	IMG-0035-4(222) 142 TR	TR	IS036	CABLE BARRIER	4	2009	12-17-07	1-17-09	2-4-09	2-29-09	4-17-09	12-18-09	009	8.000		7.000	I-36 MEDIAN BARRIER BEG @ 2ND STREET, IN EDMOND, & EXT NORTH 7.0 MILE		\$1,002,652																		Analysis Pending Availability of 5 Years of After Crash Data	
2366004	PUSHMATAHA	HSIPY-164B (059) TR	TR	US-271	TRAFFIC SIGNALS	2	2009		1-17-09	11-1-07	12-31-07	5-27-09	8-18-09					US-271 SH-3 TRAFFIC ACTUATED SIGNALS (ADD TO 10-07, LATE ADD BY TRAFFI)	LS30	\$234,141	\$234,141	\$-	\$-																Analysis Pending Availability of 5 Years of After Crash Data
2412604	CADD0	IMG-0040-3(069) 069 TR	TR	IS040	CABLE BARRIER	7	2009	1-14-09	2-1-09			5-21-09	9-30-09	048	2.800		6.000	I-40 MEDIAN BARRIER PROJECT, FROM 4.0 DEL TO 9.0		\$561,613																		Analysis Pending Availability of 5 Years of After Crash Data	
2409105	POTTAWATOMIE	MY-0040-5(403) 195 TR	TR	IS040	SAFETY IMPROVEMENT	3	2009	2-19-09	3-1-09	4-7-09	5-2-09	8-18-09	5-2-09	040	10.900		2.250	I-40 BEG 0.40 MI. W. OF SH-36 (KICKAPOO AVE.) EXT. E 2.6 MI. TO I-2 M. E. OF SH-18 (HARRISON AVE.) (CONCRETE BARRIER & LIGHTING)		\$4,709,127																			Analysis Pending Availability of 5 Years of After Crash Data
2503004	TULSA	IMG-0244-2(466) 000 TR	TR	IS244	STRIPING & PAVEMENT MARKING	8	2009	2-19-09	3-1-09					009	0.000		3.000	I-244 INSTALL EPOXY RANSED PAVEMENT MKR, REPLACE LENS, AT JCT I-44, EXT NORTHEAST 30 MI. TO JCT US-75		\$96,339																		No Construction Date Available For Crash Analysis	

HSIP Report FFY 2003 - 2010

Listing of HSIP Projects for August 2013 Report - FFY 2003 to FFY 2012																																										
JOB Price #	County	Project No.	Proj. Subj.	Highway #	Work Type	Division	FFY	FHW AUM	Let Date ¹	Award Date ²	Work Order Date ³	Work Start Date ⁴	Actual Comp Date ⁵	Control Section ⁶	Start Milepost ⁷	End Milepost ⁸	Length ⁹	Description	Safety Fund Code ¹⁰	Project Total	Federal Funds	State Funds	Other Funds	Est. Before (F Yrs)	Est. Before (F Yrs)	Est. After (F Yrs)	Est. After (F Yrs)	Est. After (F Yrs)	Study Period	Source (6 Yrs)	Match Unit	Units/year	EUAB	EUAC	Actual BC							
250304	TULSA	NHY-030N (062) TR	TR	US169	STRIPING & PAVEMENT MARKING	8	2009	2-19-08	3-1-08					083	0.000	9.500		US-169 INSTALL EPOXY RAISED PAVEMENT MKR; REPLACE LENS; ALONG US-169	---	\$487,646																	No Construction Date Available For Crash Analysis					
2509104	TULSA	IMG-0044-2(465) 230 TR	TR	IS044	STRIPING & PAVEMENT MARKING	8	2009	2-19-08	3-20-08	4-7-08	5-1-08	5-19-08	8-13-08	079	0.000	6.000		I-44 INSTALL EPOXY RAISED PAVEMENT MKR; REPLACE LENS; AT MM200, EXT. NORTHEAST 60 M. TO JCT 1-244 MM206	---	\$250,547																			Analysis Pending Availability of 5 Years of After Crash Data			
2388704	OKLAHOMA	NHG-025N (005) TR	TR	SH074	STRIPING & PAVEMENT MARKING	4	2009	1-9-08	4-1-08					063	0.000	7.480		SH-74 PAVE MKRS & REPLACE LENS BEG @ SH-66 & EXT N APPROX 7.43 MI TO 0.5 MI. N. OF MEMOR. RD. (DEL. FR 02-08; ADD TO 04-08; AS PER O.E.) "AUTH"	---	\$361,081																			No Construction Date Available For Crash Analysis			
2500204	OKLAHOMA	IMG-0035-3(296) 126 TR	TR	IS036	STRIPING & PAVEMENT MARKING	4	2009	1-8-08	4-1-08					015	0.000	7.000		I-35 PAVMT MKRS, & REPLACE LENS BETWEEN MM 126 & 128 AND MM 133 & 135; INCLUDE RAMPIS; (DEL. FR 02-08; ADD TO 04-08; AS PER O.E.) "AUTH"	---	\$419,597																			No Construction Date Available For Crash Analysis			
2413604	CADDO	IMG-0040-4(418) 101 TR	TR	IS040	CABLE BARRIER	7	2009	1-14-08	4-17-08	4-25-08	5-9-08	7-16-08	10-31-08	049	14.740	5.000		I-40 MEDIAN BARRIER PROJECT, FROM MP 101.0 TO 106.0 (DEL. FR 02-08; ADD TO 04-08; PRIORITY CHANGE) "AUTH"	---	\$634,403																			Analysis Pending Availability of 5 Years of After Crash Data			
2414004	KAY	IMG-0035-4(214) 209 TR	TR	IS036	CABLE BARRIER	4	2009	3-14-08	4-17-08	4-25-08	5-9-08	12-6-08	5-12-10	025	2.050	5.000		I-35 MEDIAN BARRIER PROJECT, FROM MP 209.0 TO 214.0	---	\$845,507																				Analysis Pending Availability of 5 Years of After Crash Data		
2506104	LOGAN	IMG-0035-4(223) 146 TR	TR	IS036	STRIPING & PAVEMENT MARKING	4	2009	1-9-08	4-17-08	4-25-08	5-19-08	8-22-08	7-31-08	030	0.000	5.830		I-35 PAVMT MKR; PAVMT MKR REPLACE LENS BEG @ MM 146.7 & EXT TO MM 152.5 (DEL. FR 02-08; ADD TO 04-08; AS PER O.E.) "AUTH"	---	\$149,187																				Analysis Pending Availability of 5 Years of After Crash Data		
2419504	TULSA	NHG-014N (070) TR	TR	US075	CABLE BARRIER	8	2009	4-16-08	5-15-08	6-2-08	6-30-08	8-4-08	12-11-08	093	8.400	5.000		US-75 MEDIAN BARRIER BEG AT 76TH ST NORTH & EXT NORTH TO 126TH ST. NORTH	---	\$484,142																				Analysis Pending Availability of 5 Years of After Crash Data		
2574204	OSAGE	STPY-157B (152) 3R	3R	SH59	RESURFACE	8	2009	5-15-08	8-1-08	8-25-08	9-22-08	1-21-09	28	0.00	5.36	5.36		SH-59 FROM THE ARKANSAS RIVER BR. NORTH 5.39 M	LS30	\$877,695	\$877,695	\$-	\$-																Project Not in Traffic Engineering Division			
2536204	TULSA	NHG-030N (063) 3R	TR	US169	STRIPING & PAVEMENT MARKING	8	2009	3-18-08	5-15-08	6-2-08	6-27-08	9-15-08	11-13-08	081	11.000	6.000		US-169 FROM 86TH ST. N. 6.0 M. TO 146TH ST. (DEL. FR 04-08; ADD TO 05-08; CHANGE IN PRIORITY) "AUTH"	---	\$215,916																					Analysis Pending Availability of 5 Years of After Crash Data	
0000514	TULSA	STPY-072A (475) TR	TR	SH97	LIGHTING	8	2009	6-19-08	4-1-08	6-12-08	9-8-08	6-5-08	76	2.00	3.00	1.00		SH-97 FROM 41ST SOUTH NORTH TO US-84 (APPROX 2.25 MI) LIGHTING; (DEL. FROM 02/2008 ADD TO 04/2008; PRIORITY CHANGE) "AUTH"	LS30	\$571,622	\$571,622	\$-	\$-																	Analysis Pending Availability of 5 Years of After Crash Data		
2336004	PAYNE	HSIPY-160B (156) TR	TR	SH51	TRAFFIC SIGNALS	4	2009	6-19-08	6-1-08	6-26-08	9-15-08	11-30-08						SH-51 (WEST 6TH ST.) AND MONROE ST. INTERSECTION TRAFFIC SIGNALS	LS30	\$654,173	\$654,173	\$-	\$-																	Analysis Pending Availability of 5 Years of After Crash Data		
2503304	CREEK	HSIPY-119C (171) TR	TR	SH97	SAFETY IMPROVEMENT	8	2009	7-24-08	9-1-08	10-2-08	1-5-09	4-9-09						INSTALL TRAFFIC SIGNAL SYS. W/ POLES, MAST ARMS, & LUMINARIES AT INTERSEC SH-97 & LINE AVE. IN SAPULPA (7505 SMC)	LS30	\$109,853	\$109,853	\$-	\$-																	Analysis Pending Availability of 5 Years of After Crash Data		
2572504	MCURTAIN	HSIPY-145A (178) TR	TR	US-70	SAFETY IMPROVEMENT	2	2009	7-24-08	8-1-08	8-25-08	12-3-08	2-11-09						US-70 INSTALL SCHOOL ADVANCE WARNING SIGNS W/ FLASHING BEACONS; LABEL SCHOOL DISTRICT	LS30	\$18,445	\$18,445	\$-	\$-																		Analysis Pending Availability of 5 Years of After Crash Data	
1501504	DELAWARE	STPY-021B (278)		US-59	WIDEN & RESURFACE	8	2009	7-24-08	8-1-08	9-18-08	10-27-08	4-16-10	06	15.98	18.47	2.89		US-59 FROM 1.48 MILES N.W. OF SH-10 EXT. N.W. 2.89 M. (5 LANE CURB & GUTTER) (DEL. FR 05-08; ADD TO 07-08; AS PER O.E.) "AUTH"	LS30	\$18,360,539	\$11,330,799	\$-	\$-																		Project Not in Traffic Engineering Division	
2415204	OKMULGEE	NHG-014N (068) TR	TR	US075	CABLE BARRIER	1	2009	7-18-08	8-21-08	9-18-08	10-7-08	2-2-09	7-23-09	011	14.960	3.660		US-75 CABLE BARRIER BEG @ 251ST STREET & EXT NORTH TO 211TH STREET (TULSA CL)	---	\$966,975																				Analysis Pending Availability of 5 Years of After Crash Data		
2472504	LEFLORE	HSIPG-140A (159) TR	TR	US-59	SAFETY IMPROVEMENT	2	2009	8-21-08	7-1-08	8-12-08	1-14-09	5-31-09	06	0.00	0.10	0.10		US-59 & C. WELLS RD INTERSECTION IN THE TOWN OF SHADY POINT (ADD TO 06-08; LATE ADD BY TRAFFIC)	LS30	\$149,341	\$149,341	\$-	\$-																		Analysis Pending Availability of 5 Years of After Crash Data	
2407604	CARTER	IMG-0035-1(143) 036 TR	TR	IS036	CABLE BARRIER	7	2009	7-28-08	9-1-08	10-6-08	10-39-08	6-1-09	8-31-09	036	11.850	5.000		I-35 MEDIAN BARRIER PROJECT, FROM MP 36.0 TO 41.0	---	\$742,075																					Analysis Pending Availability of 5 Years of After Crash Data	
2407704 (incl to 2407804)	CARTER	IMG-0035-1(144) 031 TR	TR	IS036	CABLE BARRIER	7	2009	7-24-08	9-18-08	10-6-08	10-39-08	6-1-09	8-31-09	036	6.180	5.000		I-35 MEDIAN BARRIER PROJECT, FROM MP 31.0 TO 36.0	---	\$626,938																						Analysis Pending Availability of 5 Years of After Crash Data
2500004	OKLAHOMA	IMG-0035-3(297) 138 TR	TR	IS036	SAFETY IMPROVEMENT	4	2009	9-17-08	11-1-08					009	0.000	0.100		FOUR (4) ITS MESSAGE SIGN SYS I-35 NB/ SB TO TURNER ENTR. HILPATRICK EB TO TURNER & TURNER TRNPK WB TO I-35 (DEL. FR 05-08; ADD TO 11-08; FUND ISSUES)	---	\$1,000,074																						Relevant Crash Data Cannot Be Isolated

HSIP Report FFY 2003 - 2010

Job Price #	County	Project No.	Proj. Subj.	Highway	Work Type	Division	FFY	FHW Auth	Let Date	Award Date	Work Order Date	Work Start Date	Actual Comp Date	Control Section	Start/Stop	End/Stop	Length	Description	Safety Fund Code	Project Total	Federal Funds	State Funds	Other Funds	Fed Before (F yrs)	11 Before (F yrs)	NI Before (F yrs)	Fed After (F yrs)	11 After (F yrs)	NI After (F yrs)	Study Period	Severed (6 yrs)	Minor Dam	Units /year	EUAB	EUAC	Actual BC		
2500104	TULSA	IMG-0044-2(471) 223 TR	TR	IS044	SAFETY IMPROVEMENT	8	2009	8-26-09	11-1-09					009	0.000	0.100		4 ITS MSG SIGN 1448244 WB TO TP ENTR CREEK TYP WB TO SH66 EXIT 44 TRNR TYP WB TO KELLYVILLE EXIT DEL FR 06-08, ADD TO 11-08 FUND ISSUES/AUTH	---	\$656,313																		Relevant Crash Data Cannot Be Isolated
0993305	OTTAWA	BRFY-059C (274) RW	RW	SH-10	RIGHT OF WAY	8	2008							24	11.92	12.68	0.76	SH-10 AT LITTLE ELM CREEK & AN UNPAVED CREEK APPROX 0.5 MILE EAST OF W.L. ROGERS TURNPIKE, RW FOR 09933(04)	LS30	\$2,594,000	\$2,500,000	\$-	\$-														Project Not in Traffic Engineering Division	
1043005	OTTAWA	BRFY-159C (020) RW	RW	SH-10	RIGHT OF WAY	8	2008							24	12.68	13.28	0.60	SH-10 OVER THE WILL ROGERS TURNPIKE RW FOR 10430(04)	LS30	\$1,843,000	\$1,800,000	\$-	\$-															Project Not in Traffic Engineering Division
1231105	OSAGE	BHFY-157C (022) RW	RW	SH-11	RIGHT OF WAY	8	2008							44	2.33	2.34	0.01	SH-11 0.2 MILE SOUTH OF KAY COUNTY LINE AT MID CREEK, RW FOR 12311(04) SMC-8020	LS30	\$42,000	\$40,000	\$-	\$-														Project Not in Traffic Engineering Division	
2023005	MAYES	BRFY-145C (000) RW	RW	SH-28	RIGHT OF WAY	8	2008							14	4.80	5.10	0.30	SH-28 OVER OSAGE CR, 4.9 MILE, PRYOR CR & PRYOR CR RELIEF, 5.1 MILE, ANDWITTER CR, 5.6 MILE, EAST OF THE ROGERS CLR/RW FOR 20230(04)	LS30	\$695,000	\$650,000	\$-	\$-															Project Not in Traffic Engineering Division
2029105	MOINTOSH	STPY-146C (063) RW	RW	SH-266	RIGHT OF WAY	1	2008							06	16.95	17.40	0.55	SH-266 BEGIN 0.3 MILES WEST OF US-69, EXTE ND EAST 0.55 MILES IN CHECOTAH RW FOR 20291(04) SMC-8020	LS30	\$855,000	\$855,000	\$-	\$-															Project Not in Traffic Engineering Division
2030305	MURRAY	STPY-150C (046) RW	RW	SH-770	RIGHT OF WAY	7	2008							30	0.00	1.80	1.80	SH-770 FRUS-77 AT FALLS CREEK, EXT SOUTHEASTERLY 1.8 MILES TO FALLS CREEK ASSEMBLY (NEW ALIGNMENT) RW FOR 20303(04) SMC-8020	LS30	\$119,000	\$119,000	\$-	\$-														Project Not in Traffic Engineering Division	
2089105	CREEK	BRFY-119C (106) RW	RW	SH-16	RIGHT OF WAY	8	2008							10	11.19	11.20	0.01	SH-16 OVER TURKEY CREEK, 11.2 MILES EAST OF SH-89 RW FOR 20891(04) SMC-8020	LS30	\$37,000	\$36,000	\$-	\$-														Project Not in Traffic Engineering Division	
2407005	ALFALFA	STPY-102C (110) RW	RW	US-64	RIGHT OF WAY	6	2008							06	1.30	1.70	0.40	US-64 OVER TWIN SPRINGS CR, 1.6 MI EAST OF THE SH59 JCT RW FOR 24070(04)	LS30	\$89,000	\$86,000	\$-	\$-															Project Not in Traffic Engineering Division
2555204	OKLAHOMA	ITSY-155E (847) TR	TR	NA	SAFETY IMPROVEMENT	4	2008											STATEWIDE ITS OPERATIONS & MAINTENANCE INCLUDING UTILITIES 7-1-2007 THROUGH 6-30-2008	LS30	\$50,000	\$50,000	\$-	\$-														Relevant Crash Data Cannot Be Isolated	
2029105	MOINTOSH	STPY-146C (060) UT	UT	SH-266	UTILITIES	1	2008							06	16.95	17.40	0.55	SH-266 BEGIN 0.3 MILES WEST OF US-69, EXTE ND EAST 0.55 MILES IN CHECOTAH UT FOR 20291(04)	LS30	\$36,049	\$36,049	\$-	\$-														Project Not in Traffic Engineering Division	
2030306	MURRAY	STPY-150C (047) UT	UT	SH-770	UTILITIES	7	2008							30	0.00	1.80	1.80	SH-770 FRUS-77 AT FALLS CREEK, EXT SOUTHEASTERLY 1.8 MILES TO FALLS CREEK ASSEMBLY (NEW ALIGNMENT) UT FOR 20303(04) SMC-8020	LS30	\$39,500	\$39,500	\$-	\$-														Project Not in Traffic Engineering Division	
2099706	CLEVELAND	STPY-114C (113) UT	UT	US-77	UTILITIES	3	2008							04	4.05	9.60	5.75	US-77 FROM 4.05 NORTH OF SH-26, NORTH 5.75 MI TO MCQUIRE RD IN NOBLE (A LANE UNDIVDED) UT FOR 20997(07&10) "REVISED 5-02-2009"	LS30	\$922,400	\$922,400	\$-	\$-															Project Not in Traffic Engineering Division
2572104	TEXAS	NHG-008N (078) TR	TR	US054	STRIPING & PAVEMENT MARKING	6	2008	5-6-08						002	0.000	11.810		US-54 INSTALL THERMOPLASTIC PAVEMENT MARKS, BEGIN TEXAS SAL, EXT NE 11.81 MI, TO 0.13 MI. E OF GOODWELL	---	\$94,500																No Construction Date Available For Crash Analysis		
2602104	GARFIELD	NHY-019N (114) TR	TR	US412	STRIPING & PAVEMENT MARKING	4	2008	8-26-08						032	0.000	2.960		US-412 INSTALL THERMO PAVEMENT MRKS AT VARIOUS LOCATIONS IN GARFIELD CO. (AGENDA # 130)	---	\$86,000																Relevant Crash Data Cannot Be Isolated		
2091410	WAGONER	BRFY-173B (149)		SH72	CROSSING IMPR & R/R SIGNALS	1	2008							20	7.13	7.33	0.20	SH-72 BRIDGE AND SHOOLFLY AT JCT SH 51 IN COWETA/PRR FORCE ACCOUNT	LS30	\$1,733,829	\$1,730,000	\$-	\$-														Project Not in Traffic Engineering Division	
2387804	CREEK	STP-115D (140) RR	RR	NA	CROSSING IMPR & R/R SIGNALS	8	2008											NEAR MULFAY CORR PROJ INSTALL PED W/NTC FLASH LITES SIG, W STILLWATER/CENTRAL RR, MAINLINE AAR-DOT 668725F;668796R;66878X;668788E CLOSE	LS30	\$568,276	\$511,449	\$-	\$-															Project Not in Traffic Engineering Division
2402704	OKLAHOMA	STP-155D (601) RR	RR	NA	CROSSING IMPR & R/R SIGNALS	4	2008											OKC SIGS/URF PROJ INSTALL PED W/NTC FLASH LITES SIG W/GATE ARMS, & CONCRETE CROSS ON S PORTLAND AVE W/ STILLWATER/CENTRAL RR CO. (AAR-DOT#68047W)	LS30	\$219,370	\$197,433	\$-	\$-															Project Not in Traffic Engineering Division

HSIP Report FFY 2003 - 2010

Listing of HSIP Projects for August 2013 Report - FFY 2005 to FFY 2012																																							
Job Price #	County	Project No.	Proj. Subj.	Highway #	Work Type	Division	FFY	FHW AUM	Let Date?	Award Date?	Work Order Date?	Work Start Date?	Actual Comp Date?	Control Section?	Start Milepost?	End Milepost?	Length?	Description	Safety Fund Code?	Project Total	Federal Funds	State Funds	Other Funds	Fee Before (F ym)	11 Before (F ym)	11 Before (F ym)	Fee After (F ym)	11 After (F ym)	11 After (F ym)	Study Period	Severed (F ym)	Match Unit	Units/year	EUAB	EUAC	Actual BC			
245404	TULSA	STP-172D (377) RR	RR	N/A	CROSSING IMPR & RR SIGNALS	8	2009											TULSA SIG PROJ INSTALL CANTILEVER MNT FLASH LITES SIG W/ GATE ARMSON 33RD W AVE SAND SPRING RR CO. MAINLINE (AAR-DOT#655538)	LS30	\$ 227,977	\$ 205,179	\$ -	\$ -																Project Not in Traffic Engineering Division
253605	CLEVELAND	IMG-0044-1(109) 102 TR	TR	IS044	FORCE ACCOUNT	3	2009	5-12-09						034	0.000	5.000		PVMT MKGS, & LENSE REPLACE. MCCLAIN CO. LN. N 5.0 M. TO OKLAHOMA CO. LN. (FORCE ACCOUNT)	---	\$ 96,000																		No Construction Date Available For Crash Analysis	
253605	ROGERS	STPG-166B (215) TR	TR	SH-167	FORCE ACCOUNT	8	2009							34	0.00	4.68	4.68	SH-167 FROM I-44, N 5.0 M. TO SH-266. THIS WILL BE EPOXY STRIPING PROJECT (FORCE ACCOUNT)	LS30	\$ 36,000	\$ 36,000	\$ -	\$ -														No Construction Date Available For Crash Analysis		
253606	ROGERS	IMG-0044-2(467) 236 TR	TR	IS044	FORCE ACCOUNT	8	2009	5-12-09						036	0.000	4.650		44 FROM 145TH ST. E. 3.0 M. TO 193TH ST. THIS WILL BE THERMOPLASTIC STRIPING PROJECT (FORCE ACCOUNT)	---	\$ 42,000																	No Construction Date Available For Crash Analysis		
253609	TULSA	NHG-015N (331) TR	TR	SH051	FORCE ACCOUNT	8	2009	5-12-09						080	0.000	14.300		SH-51 FROM PEORIA AVE. S 14.3 M. TO WAGONER CL. THIS WILL BE THERMOPLASTIC STRIPING PROJECT (FORCE ACCOUNT)	---	\$ 43,300																	No Construction Date Available For Crash Analysis		
2059711	CLEVELAND	STPY-114C (224) EC	EC	US-77	PLANNING	3	2009							04	7.30	11.06	3.76	US-77 PREPARE PLANS TO IMPROVE 10 MILES FROM LEXINGTON TO NOBLE EC-1157A,B,C. FOR 20597(04)(07)(10)	LS30	\$ 1,000,000	\$ 1,000,000	\$ -	\$ -														Project Not in Traffic Engineering Division		
199604	OKLAHOMA	STP-195B (343) RR	RR	N/A	RAILROAD SIGNALS	4	2009											RAILROAD SIGNAL PROJECT AT NORTH ROCKWELL AVENUE WITH UP # 556572R.	LS30	\$ 181,306	\$ 163,176	\$ -	\$ -														Project Not in Traffic Engineering Division		
230204	TULSA	STP-172D (309) RR	RR	N/A	RAILROAD SIGNALS	8	2009											TULSA SIGNAL PROJ AT LEWIS AVE. W/ THE SOUTH KANSAS AND OKLAHOMA RAILROAD CO. (AAR-DOT# 009595E)	LS30	\$ 207,947	\$ 187,152	\$ -	\$ -															Project Not in Traffic Engineering Division	
230204	TULSA	STP-172D (310) RR	RR	N/A	RAILROAD SIGNALS	8	2009											TULSA SIGNAL PROJ AT APACHE AVE. W/ THE SOUTH KANSAS AND OKLAHOMA RAILROAD CO. (AAR-DOT# 009595E)	LS30	\$ 205,494	\$ 184,506	\$ -	\$ -															Project Not in Traffic Engineering Division	
253607	TULSA	STPG-172A (403) TR	TR	US-64	STRIPING & PAVEMENT MARKING	8	2009							06	0.00	4.00	4.00	US-64 FROM 111TH ST. S. 4.0 M. TO 151ST THIS WILL BE EPOXY STRIPING PROJECT	LS30	\$ 70,282	\$ 70,282	\$ -	\$ -														No Construction Date Available For Crash Analysis		
257104	SEQUOYAH	NHG-033N (13) TR	TR	US059	STRIPING & PAVEMENT MARKING	1	2009	5-12-09						002	8.310	2.040		US-65 INSTALL THERMOPLASTIC PAVMT MKGS, BEGIN 0.10 M. S. OF I-40, EXT. N. & E. 2.04 M. TO JCT. US-64 E.	---	\$ 35,000																	No Construction Date Available For Crash Analysis		
257104	ADAIR	STPG-101A (063) TR	TR	US-59	STRIPING & PAVEMENT MARKING	1	2009							02	12.17	14.80	2.63	US-59 INSTALL THERMOPLASTIC PAVMT MKGS, BEGIN 0.24 M. S. OF JCT. SH-100 EXT. N. 2.63 M.	LS30	\$ 41,000	\$ 41,000	\$ -	\$ -														No Construction Date Available For Crash Analysis		
257204	BECKHAM	STPG-105B (167) TR	TR	SH-6	STRIPING & PAVEMENT MARKING	5	2009							14	6.66	8.36	1.50	SH-6 INSTALL THERMOPLASTIC MKGS, BEGIN JCT. 140B, EXT. S. 1.50 M. TO 10 S. OF JCT. SH-6/40	LS30	\$ 39,000	\$ 39,000	\$ -	\$ -														No Construction Date Available For Crash Analysis		
257204	GRADY	STPG-126A (170) TR	TR	US-62	STRIPING & PAVEMENT MARKING	7	2009							02	0.00	1.98	1.98	US-62 INSTALL THERMOPLASTIC PAVMT MKGS, BEGIN 1.44 EXT. W. 1.98 M. E. OF 3RD ST.	LS30	\$ 34,000	\$ 34,000	\$ -	\$ -														No Construction Date Available For Crash Analysis		
257204	GRADY	STPG-126C (171) TR	TR	US-81B	STRIPING & PAVEMENT MARKING	7	2009							46	0.00	2.82	2.82	US-81B INSTALL THERMOPLASTIC PAVMT MKGS, THRU RUSH SPRINGS 2.82 M.	LS30	\$ 34,000	\$ 34,000	\$ -	\$ -														No Construction Date Available For Crash Analysis		
257204	CARTER	STPG-110A (214) TR	TR	US-77	STRIPING & PAVEMENT MARKING	7	2009							06	4.64	7.14	2.50	US-77 THERMO PAVMT MKGS @ US-70 E. EXT. N. 2.5 M. TO JCT. SH-199 & SH-199 @ MAIN & WASHINGTON EXT. N. 0.10 M. TO BROADWAY EXT. W. 1.0 M.	LS30	\$ 74,000	\$ 74,000	\$ -	\$ -														No Construction Date Available For Crash Analysis		
257904	TULSA	STPG-172B (425) TR	TR	SH011	STRIPING & PAVEMENT MARKING	8	2009	6-23-09						036	1.940	13.800		SH-11 INSTALL PAVMT MKGS & RAISED REPLACE LENSES FROM 56TH ST. N. EXT. N. 13.8 M. TO WASHINGTON CL. (AGENDA #68)	---	\$ 134,000																	No Construction Date Available For Crash Analysis		
259004	TULSA	STPG-172B (426) TR	TR	SH151	STRIPING & PAVEMENT MARKING	8	2009	6-23-09						097	0.000	1.600		SH-151 INSTALL PAVMT MKGS FROM US-412 INTERCHG. S. EXT. N. 1.6 M. TO JCT. SH-51 (AGENDA #6C)	---	\$ 33,000																	No Construction Date Available For Crash Analysis		
2590104	TULSA	STPG-172A (427) TR	TR	US064	STRIPING & PAVEMENT MARKING	8	2009	6-23-09						006	8.010	6.800		US-64 INSTALL PAVMT MKGS FROM MINGO RD. EXT. E. 6.80 M. TO WAGONER CL. (AGENDA #6C)	---	\$ 60,000																	No Construction Date Available For Crash Analysis		

HSIP Report FFY 2003 - 2010

Job Price #	County	Project No	Proj. Subj.	Highway #	Work Type	Division	FFY	FHW Aun	Let Date?	Award Date?	Work Order Date?	Work Start Date?	Actual Comp Date?	Control Section?	Start Milepost?	End Milepost?	Length?	Description	Safety Fund Code?	Project Total	Federal Funds	State Funds	Other Funds	Fed Before (F yrs)	11 Before (F yrs)	11 Before (F yrs)	Fed After (F yrs)	11 After (F yrs)	11 After (F yrs)	Study Period	Service Life (yrs)	Mount Unit	Units/year	EUAB	EUAC	Actual BC				
2560204	TULSA	STPG-172A (426) TR	TR	US064	STRIPING & PAVEMENT MARKING	8	2009	6-23-09						086	0.000	0.100		INSTALL PAVMENT MRKGS, ONEFF RAMP'S US-64412 @ QUANAH AVE. RAMP'S EXT. W. TO E.B. EXIT RAMP @ BIST. W. AVE. (AGENDA #666)		\$ 29,000																			No Construction Date Available For Crash Analysis	
2560304	TULSA	STPG-172A (429) TR	TR	US064	STRIPING & PAVEMENT MARKING	8	2009	6-23-09						086	0.000	1.600		INSTALL PAVMENT MRKGS ALONG US-64412, W. OF 205TH ST. EXT. TO OSAGE CL. (AGENDA #667)		\$ 61,000																				No Construction Date Available For Crash Analysis
2569704	MCCURTAIN	NHY-022N (160) TR	TR	US070	STRIPING & PAVEMENT MARKING	2	2009	6-13-09						004	6.000	3.000		US-70 FROM US-70/US-256SH-3 EXT. 30 MI. (AGENDA# RC4) (PAVEMENT MARKING)		\$ 40,000																			No Construction Date Available For Crash Analysis	
2568004	PITTSBURG	NHY-013N (119) TR	TR	US069	STRIPING & PAVEMENT MARKING	2	2009	6-13-09						004	0.000	16.900		US-66 FROM JCT US-608 I5H-113 EXT. 17.60 MI. TO MCINTOSH CL. (AGENDA RC6) (PAVEMENT MARKING)		\$ 120,000																			No Construction Date Available For Crash Analysis	
0924704	CARTER	STPY-0108 (302)		US-70	GRADE, DRAIN & SURFACE	7	2009		12-1-09	11-20-09	12-30-09	4-6-09	12-16-11	02	2.90	5.00	2.10	US-70 BEG APPROX 2.1 MILE WEST OF JCT US-70/SH-76 & EXT EAST 2.1 MILE PHSE 1 CONST. (DEL FR 07-09, ADD TO 11-09, UTILITY ISSUES)**"AUTH"	LS30	\$ 6,091,710	\$ 6,091,710	\$ -	\$ -															Project Not in Traffic Engineering Division		
2023304	GRADY	STPY-1268 (97)		SH-39	GRADE, DRAINING, BRIDGE & SURFACE	7	2009		12-1-09	11-20-09	12-30-09	1-16-09	4-12-10	30	0.87	3.82	2.95	SH-39 FROM APPROX 0.87 MILE EAST OF US-62, EAST 2.95 MILE (WIDEN & RESURFACE) (DEL FR 07-09, ADD TO 11-09, BI O REJECT)**"AUTH"	LS30	\$ 6,665,541	\$ 6,665,541	\$ -	\$ -																Project Not in Traffic Engineering Division	
2598704	OSAGE	HSIPY-1578 (158) TR	TR	US-99	SAFETY IMPROVEMENT	8	2009		12-1-09	11-20-09	12-31-09	3-26-09	6-11-09					US-99 INSTALL SCHOOL ZONE ADVANCE WARNING SIGNS W/ FLASHING BEACONS, HORNBY HIGH SCHOOL, DEL FR 1-09, ADD TO 11-09, PRIORITY CHG)**"AUTH"	LS30	\$ 22,525	\$ 22,525	\$ -	\$ -																	Analysis Pending Availability of 5 Years of After Crash Data
2413004 (red to 2025/05)	CADDO	IMG-0040-4(416) 095 TR	TR	IS040	CABLE BARRIER	7	2009	1-14-09	1-1-09			3-16-09	10-30-09	048	8.800	3.000		140 MEDIAN BARRIER PROJECT, FROM MP 95.0 TO 98.0 (DEL FR 11-09, ADD TO 01-09, AS PER TRAFFIC)**"AUTH"		\$ 236,672																			Analysis Pending Availability of 5 Years of After Crash Data	
2413504 (red to 2025/05)	CADDO	IMG-0040-4(417) 099 TR	TR	IS040	CABLE BARRIER	7	2009	1-22-09	1-22-09	2-2-09	2-12-09	3-16-09	10-30-09	049	11.600	3.010		140 MEDIAN BARRIER PROJECT, FROM MP 99.0 TO 101.0 (DEL FR 11-09, ADD TO 01-09, AS PER TRAFFIC)**"AUTH"		\$ 415,768																				Analysis Pending Availability of 5 Years of After Crash Data
0517312	CANADIAN	NHY-011N (208)		US-81	GRADE, DRAIN & SURFACE	4	2009		2-1-09	1-22-09	2-11-09	3-16-09	6-7-10	08	2.37	4.80	2.43	US-81 FR THE NORTH EDGE OF UNION CITY, NORTH 2.43 MI (PARALNS & RECONEXISTING) (LATE ADD TO 01-09)**"AUTH"	LS30	\$ 8,569,173	\$ 2,956,592	\$ -	\$ -																Project Not in Traffic Engineering Division	
2598104	POTTAWATOMIE	HSIPY-1638 (334) TR	TR	US-177	SAFETY IMPROVEMENT	3	2009		2-1-09	1-22-09	2-27-09	6-9-09	10-31-09					INSTALL TRAFFIC SIGNAL SYS @ INTERSEC US-177 & BENSON PARK ROAD INTO CUMSEH (AGENDA# RC2) 7505 SMC	LS30	\$ 117,974	\$ 117,974	\$ -	\$ -																Analysis Pending Availability of 5 Years of After Crash Data	
2624404	MUSKOGEE	HSIPY-1518 (194) TR	TR	Multiple	SAFETY IMPROVEMENT	1	2009		3-1-09	2-19-09	3-13-09	3-18-09	7-15-09					INSTALL RUMBLE STRIPS ALONG VARIOUS LOCATIONS IN DIVISION 1, APPROX 110.0 MILES (60% FED/10% SMC)	LS30	\$ 93,438	\$ 93,438	\$ -	\$ -																Analysis Pending Availability of 5 Years of After Crash Data	
2624604	CLUSTER	HSIPY-1208 (172) TR	TR	Multiple	SAFETY IMPROVEMENT	5	2009		3-1-09	2-19-09	3-16-09	5-4-09	6-26-09					INSTALL RUMBLE STRIPS ALONG VARIOUS LOCATIONS IN DIVISION 5, APPROX 170.0 MI (60% FED/10% SMC)	LS30	\$ 164,895	\$ 164,895	\$ -	\$ -																	Analysis Pending Availability of 5 Years of After Crash Data
2557104	BRYAN	NHY-022N (179) TR	TR	US070	SAFETY IMPROVEMENT	2	2009	2-10-09	3-12-09	3-30-09	4-24-09	7-31-09	11-12-09	006	0.000	0.100		US-70 INTERSECTION MODIFICATION AT US-70 & US-68/US-75 ON RAMP'S (DEL FR 02-09, ADD TO 03-09, NO ROW CERT)		\$ 108,867																			Analysis Pending Availability of 5 Years of After Crash Data	
2607004 (red to 2025/04)	CANADIAN	IMG-0040-4(421) 125 TR	TR	IS040	CABLE BARRIER	4	2009	3-12-09	3-19-09	3-30-09	4-7-09	6-1-09	10-25-11	005	21.000	2.000		140 FROM MP 125 TO MP 127 (CABLE BARRIER)	NA	\$ 481,774																				Analysis Pending Availability of 5 Years of After Crash Data
2414404	BECKHAM	IMG-0040-1(200) 018 TR	TR	IS040	CABLE BARRIER	5	2009	3-20-09	3-24-09	3-30-09	4-14-09	8-3-09	8-13-10	001	18.000	5.000		140 MEDIAN BARRIER PROJECT, FROM MP 18.0 TO 23.0		\$ 967,594																				Analysis Pending Availability of 5 Years of After Crash Data
2579604	JOHNSTON	HSIPY-1358 (112) TR	TR	US-377	INTERSECTION MOD. & TRAF SIGNALS	3	2009		4-1-09	4-23-09	5-16-09	8-15-09	11-10-09					INSTALL TRAFF SIG SYS @ INTERSEC US-377/SH-58 KEMP AVE & ZENODMAN ST IN TISHOMINGO (AGENDA #66A)	LS30	\$ 86,253	\$ 86,253	\$ -	\$ -																	Analysis Pending Availability of 5 Years of After Crash Data
2609504	BECKHAM	HSIPY-105A (179) TR	TR	140B	TRAFFIC SIGNALS	5	2009		4-1-09	4-23-09	5-16-09	7-7-09	9-22-09	06	2.90	3.00	0.10	140B TRAFFIC SIGNALS AT MERRIT ROAD IN ELK CITY	LS30	\$ 230,831	\$ 230,831	\$ -	\$ -																	Analysis Pending Availability of 5 Years of After Crash Data
2653604	JOHNSTON	HSIPY-135C (118) TR	TR	SH-7	SIGNING	3	2009		5-1-09	5-14-09	6-1-09	9-8-09	11-18-09	04	8.00	8.20	0.20	SH-7 SCHOOL ZONE BEACONS AT MILL CREEK HIGH SCHOOL	LS30	\$ 14,528	\$ 14,528	\$ -	\$ -																	Analysis Pending Availability of 5 Years of After Crash Data
2653604	BECKHAM	HSIPIG-0040-2(14) 040 TR	TR	140	STRIPING & PAVEMENT MARKING	5	2009		6-1-09	6-18-09	7-13-09	8-3-09	9-17-09	04	14.88	16.88	2.00	140 FROM MP 40 TO 45, PAVEMENT MARKING & REPLACEMENT OF RAISED MARKER LENSES	LS30	\$ 106,608	\$ 106,608	\$ -	\$ -																	Analysis Pending Availability of 5 Years of After Crash Data

HSIP Report FFY 2003 - 2010

Job Price #	County	Project No	Proj. Subj.	Highway #	Work Type	Division	FFY	FHW AUM	Let Date ¹	Award Date ²	Work Order Date ³	Work Start Date ⁴	Actual Comp Date ⁵	Control Section ⁶	Start Milepost ⁷	End Milepost ⁸	Length ⁹	Description	Safety Funds ¹⁰	Project Total	Federal Funds	State Funds	Other Funds	Fee Before (Fy03)	Fee Before (Fy04)	Fee After (Fy03)	Fee After (Fy04)	Fee After (Fy05)	Fee After (Fy06)	Study Period	Source (Fy03)	Match Unit	Units/year	EUAB	EUAC	Actual BC				
2410006	SEQUOYAH	IMG-0040-6(653) 293 TR	TR	I-40	CABLE BARRIER	1	2009		8-1-09	7-23-09	8-12-09	10-5-09	5-6-10	22	271	771	5.00	I-40 MEDIAN BARRIER BEG AT MILEPOST 263 & EXTEND EAST TO MILEPOST 290	0280	\$609,368	\$468,443	\$-	\$-															Analysis Pending Availability of 5 Years of After Crash Data		
2624004	OKMULGEE	HSIPG-156A (167) TR	TR	US-75	SAFETY IMPROVEMENT	1	2009		8-1-09	7-23-09	10-27-09	12-3-09	8-6-10					INSTALL TRAFF. SIG. SYS. @ US-75/20TH ST. & US-75/US-62 (21ST) IN OKMULGEE (DEL FR 05-09; ADD TO 07-09; BIO RELEASE) "AUTH"	LS30	\$697,271	\$697,271	\$-	\$-																	Analysis Pending Availability of 5 Years of After Crash Data
2624504	PITTSBURG	HSIPY-161B (229) TR	TR	Multiple	SAFETY IMPROVEMENT	2	2009		8-1-09	7-23-09	8-12-09	11-4-09	1-28-10					INSTALL RUMBLE STRIPS ALONG VARIOUS LOCATIONS IN DIVISION 2, APPROX 420.00 M (50% FED/10% SMC) DEL FR 05-09; ADD TO 07-09; BIO RELEASE	LS30	\$331,863	\$331,863	\$-	\$-																Analysis Pending Availability of 5 Years of After Crash Data	
2633804	HARPER	HSIPY-1309 (140) TR	TR	Multiple	SAFETY IMPROVEMENT	6	2009		8-1-09	7-23-09	8-12-09	8-19-09	12-2-09					RUMBLE STRIPS VARIOUS LOCATIONS IN DIVIS ON W/DEL FR 06-09; ADD TO 07-09; AS PER TRAFFI"AUTH"	LS30	\$114,305	\$14,862	\$-	\$-																	Analysis Pending Availability of 5 Years of After Crash Data
2666304	LEFLORE	HSIPG-140A (176) TR	TR	US-59	STRIPING & PAVEMENT MARKING	2	2009		8-1-09	7-23-09	9-15-09	10-8-09	6-3-10	59	0.00	4.29	4.29	US-59/OTEAU BYPASS; FROM US-59 SOUTH; EXTEND NORTH 6.0 M (MULTI-POLYMER PAVE MARK)	LS30	\$114,194	\$10,278	\$-	\$-																Analysis Pending Availability of 5 Years of After Crash Data	
2679104	CARTER	HSIPG-110N (211) TR	TR	I-35	STRIPING & PAVEMENT MARKING	7	2009		8-1-09	7-23-09	9-15-09	12-7-09	7-22-10	36	7.00	21.00	14.00	I-35 CARTER CO. FROM MILE MARKER 31 NORTH 14.0 M (MULTI-POLYMER PAVEMENT MARKING & LENS)	LS30	\$245,433	\$17,180	\$-	\$-																	Analysis Pending Availability of 5 Years of After Crash Data
2643804	OKLAHOMA	HSIPG-159A (714) TR	TR	SH-074	SIGNING	4	2009	7.9-09	8-20-09	9-9-09	9-23-09	2-9-10	5-19-10	063	0.000		7.250	HWY SIGN REPLACEMENT ALONG SH-74 IN OK CO. FROM 39TH ST. N. 7.25 M. TO KILPATRICK TURNPIKE (AGENDA 4C)		\$224,497																			Relevant Crash Data Cannot be Isolated	
2627604	BECKHAM	HSIPG-0040-2(139) 032 TR	TR	I-40	CABLE BARRIER	5	2009		9-1-09	8-20-09	9-23-09	10-13-09	5-5-10	04	7.89	16.22	8.33	I-40 CABLE MEDIAN BARRIER, MP 33 TO MP 41.33	H260	\$1,194,192	\$1,172,350	\$-	\$-																	Analysis Pending Availability of 5 Years of After Crash Data
2679104	PONTOTOC	HSIPG-162H (198) TR	TR	Multiple	SAFETY IMPROVEMENT	3	2009		9-1-09	8-20-09	9-23-09	10-6-09	4-10-10					DIVS ON 3 RUMBLE STRIPS; MULTIPLE LOCATIONS	LS30	\$233,195	\$101,362	\$-	\$-																	Analysis Pending Availability of 5 Years of After Crash Data
2694504	STEPHENS	STPG-169F (172) TR	TR	Multiple	SAFETY IMPROVEMENT	7	2009		9-17-09	10-5-09	10-26-09	2-15-10	7-30-10					MULTIPLE LOCATIONS IN DIVISION 7 (MILLED RUMBLE STRIPS)	H260	\$223,098	\$223,098	\$-	\$-																	Analysis Pending Availability of 5 Years of After Crash Data
2694504	TULSA	STPG-172F (479) TR	TR	Multiple	SAFETY IMPROVEMENT	8	2009		9-18-09	10-5-09	10-23-09	3-15-10	5-17-11					DIVS ON 8 MULTIPLE LOCATIONS (MILLED RUMBLE STRIPS)	H260	\$656,417	\$656,417	\$-	\$-																	Analysis Pending Availability of 5 Years of After Crash Data
2679204	NOBLE	HSIPG-152H (175) TR	TR	Multiple	SAFETY IMPROVEMENT	4	2009		10-1-09	9-17-09	10-27-09	12-7-09	2-19-10					DIVS ON 4 RUMBLE STRIPS; MULTIPLE LOCATIONS	LS30	\$92,593	\$9,256	\$-	\$-																	Analysis Pending Availability of 5 Years of After Crash Data
2643804	OKLAHOMA	HSIPG-159N (713) TR	TR	I-40	SIGNING	4	2009		10-1-09	9-17-09	10-27-09	11-17-09	6-1-10	68	0.00	19.20	19.20	HWY SIGN REPLACEMENT ALONG I-40 IN OK CO. FROM FT SMITH JCT. E 19.20M TO OKPOTTAWATOMIE C/L	LS30	\$644,115	\$644,115	\$-	\$-																	Relevant Crash Data Cannot be Isolated
2644104	TULSA	HSIPG-172A (459) TR	TR	SH-111	SIGNING	8	2009		10-1-09	9-17-09	11-2-09	3-1-10	2-30-11	90	0.00	5.45	5.45	HWY SIGN REPLACEMENT ALONG SH-111 IN TULSA CO. FROM JCT. 1244 W 5.45 M TO JCT. US-75 (AGENDA 4E)	LS30	\$260,381	\$260,381	\$-	\$-																	Relevant Crash Data Cannot be Isolated
2371504	ROGERS	HSIPY-166C (186) TR	TR	SH-66	TRAFFIC SIGNALS	8	2009		10-1-09	9-17-09	10-28-09	2-11-10	7-21-10	04	0.00	0.10	0.10	TRAF SIGS: SH-66/WEST ROGERS BLVD, SH-66/WEST PATTI PAGE BLVD. & SH-66/WEST 1ST. ST. IN CLAREMORE (7505 38C)	LS30	\$494,192	\$494,192	\$-	\$-																	Analysis Pending Availability of 5 Years of After Crash Data
2633804	OKLAHOMA	STPG-155C (708) TR	TR		STRIPING & PAVEMENT MARKING	4	2009	4-13-09						999	0.000		0.100	SH-66 INSTALL PAVIMENT MRKGS. IN DEPCT BLVD. E 4.0 M. TO POST RD. IN EDMOND (AGENDA 187A)		\$30,000																			No Construction Date Available For Crash Analysis	
2644204	TULSA	HSIPG-172A (459) TR	TR	US-169	SIGNING	8	2009							81	0.00	9.25	9.25	HWY SIGN REPLACEMENT ALONG US-169 IN TULSA CO. FROM 66TH ST. N INOWASSO, N 9.25 M. TO 146TH ST. N	LS30	\$267,501	\$25,900	\$-	\$-																	Relevant Crash Data Cannot be Isolated
2666404	PITTSBURG	HSIPG-161N (229) TR	TR	US-59	STRIPING & PAVEMENT MARKING	2	2009							04	0.00	16.98	16.98	US-59 SOUTHBOUND; FROM SH-113 NORTH 17.0 M (MULTI-POLYMER PAVE MARK)	LS30	\$152,628	\$22,884	\$-	\$-																	Relevant Crash Data Cannot be Isolated
2679204	OKLAHOMA	HSIPG-155A (739) TR	TR	SH-66	STRIPING & PAVEMENT MARKING	4	2009							06	0.00	5.60	5.60	SH-66 FROM THE CANADIAN CO. LINE EAST TO I-40 (THERMOPLASTIC PAVEMENT MARKINGS)	LS30	\$103,000	\$3,000	\$-	\$-																	Relevant Crash Data Cannot be Isolated
2679404	OKLAHOMA	HSIPG-159N (740) TR	TR	I-40	STRIPING & PAVEMENT MARKING	4	2009							68	6.00	19.00	13.00	I-40 FROM MILE MARKER 159 EAST 130 M (THERMOPLASTIC PAVEMENT MARKING LENS)	LS30	\$245,000	\$15,000	\$-	\$-																	Relevant Crash Data Cannot be Isolated
2679504	CLUSTER	HSIPG-120A (177) TR	TR	Multiple	STRIPING & PAVEMENT MARKING	5	2009											DIVS ON 5 VARIOUS LOCATIONS IN CLINTON (THERMOPLASTIC PAVEMENT MARKINGS)	LS30	\$101,000	\$11,000	\$-	\$-																	Relevant Crash Data Cannot be Isolated
2679604	JACKSON	HSIPG-133A (109) TR	TR	Multiple	STRIPING & PAVEMENT MARKING	5	2009											US-62 & US-283 JACKSON CO THERMOPLASTIC PAVEMENT MARKING	LS30	\$60,000	\$5,000	\$-	\$-																	Relevant Crash Data Cannot be Isolated
2679804	COMANCHE	HSIPG-118N (181) TR	TR	I-44	STRIPING & PAVEMENT MARKING	7	2009							49	0.00	8.25	8.25	I-44 FROM SH-36 NORTH 8.25 M (MULTI-POLYMER PAVEMENT MARKING & LENS)	LS30	\$126,653	\$18,362	\$-	\$-																	Relevant Crash Data Cannot be Isolated

HSIP Report FFY 2003 - 2010

Listing of HSIP Projects for August 2013 Report - FFY 2005 to FFY 2012																																							
Job Price #	County	Project No.	Proj. Subj.	Highway #	Work Type	Division	FFY	FHW AUM	Let Date ¹	Award Date ²	Work Order Date ³	Work Start Date ⁴	Actual Comp Date ⁵	Control Section ⁶	Start Milepost ⁷	End Milepost ⁸	Length ⁹	Description	Safety Fund Code ¹⁰	Project Total	Federal Funds	State Funds	Other Funds	Fee Before (F ym)	11 Before (F ym)	11 Before (F ym)	Fee After (F ym)	11 After (F ym)	11 After (F ym)	Study Period	Severed Le (F ym)	Manr Unit	Units /year	EUAB	EUAC	Actual BC			
2764104	CANADIAN	HSIPY-109F (171) TR	TR	Multiple	GUARDRAIL	4	2010		8-19-10	9-7-10	9-27-10	1-3-11	7-22-11					INSTALLATION OF GUARDRAIL & PARAPET WALL ON EXISTING BRIDGES & RCBS, (MULTIPLE LOCATIONS IN CANADIAN COUNTY)	LS3E	\$256,400	\$256,400	\$-	\$-															Analysis Pending Availability of 5 Years of After Crash Data	
2733204	ROGERS	HSIPY-166B (248) TR	TR	SH-20	INTERSECTION MOD. & TRAF SIGNALS	8	2010		9-16-10	10-4-10	10-19-10	1-18-11	5-9-11	10	2.30	2.40	0.10	SH-20 @ THE WILL ROGERS TP GATE EAST OF CUREMOREFEDE-75(L0TA-25N)(DEL FR 09-10, ADD TO 09-10, AS PER (J.E. (UTILITY ISSUES))	LS30	\$299,905	\$224,178	\$-	\$-															Analysis Pending Availability of 5 Years of After Crash Data	
1000410	WAGONER	STPY-173B (019)		SH-51	BRIDGE & APPROACHES	1	2010							14	7.30	9.90	2.60	SH-51 FR APPROX 7.3 MS EAST OF COWETA EXT. EAST 2.6 MILE (EXISTING BR VERDIGRIS RVD) DEL FR 09-09, ADD TO 10-09, COAST GUARD PERMIT)	LS30	\$9,276,647	\$4,132,802	\$-	\$-															Project Not in Traffic Engineering Division	
1888705	ROGERS	STPY-166C (072)		SH-88	GRADE, DRAIN & SURFACE	8	2010							22	3.50	8.10	4.60	SH-88 FROM 3.5 MI NORTHWEST OF US-412, EXTEND NORTH 4.6 MILES(DEL FR 09-09, ADD TO 10-09)	LS30	\$9,531,291	\$3,462,715	\$-	\$-															Project Not in Traffic Engineering Division	
2023207	GRADY	STPY-126B (113)		SH-39	GRADE DRAINING, BRIDGE & SURFACE	7	2010							30	0.30	0.87	0.57	SH-39 FROM APPROX 0.3 MILE EAST OF US-62 EAST 0.57 MILE(WIDEN, RESURFACE & BRIDGE)	LS30	\$1,057,629	\$1,057,629	\$-	\$-														Project Not in Traffic Engineering Division		
2739604	GRANT	BREY-127B (178) EC	EC	US-60	PRELIMINARY ENGINEERING	4	2010							04	15.03	15.13	0.10	US-60 OVER POND CR, US-60 OVER BOGGEY CR & US-91 OVER POLE CAT (UNNAMED CR (P.E. FOR 21849(04), 21851(04) & 24177(04) EC-1200A	LS3E	\$1,109,600	\$1,079,600	\$-	\$-															Relevant Crash Data Cannot Be Isolated	
2739605	CREEK	BREY-119B (204) EC	EC	SH-66	PRELIMINARY ENGINEERING	8	2010							04	1.60	1.90	0.10	PREL M ENGR FOR BRIDGE ON US-66 IN CREEK CO, US-60 IN GRADY CO & 144 IN ROGERS CO (PE FOR 24122(04), 24123(04), 24220(04) & 21959(04) EC-1280B	LS3E	\$1,450,800	\$1,420,800	\$-	\$-																Relevant Crash Data Cannot Be Isolated
2411405	COTTON	STPY-117C (058) RW	RW	SH-36	RIGHT OF WAY	7	2010							22	0.00	3.60	3.60	SH-36 RECONSTRUCT ON OFFSET ALIGN. FROM THE RAMPS OF 144, NORTH TO US-70N, (ROW FOR 24114(04)	LS30	\$1,595,470	\$1,595,470	\$-	\$-																Project Not in Traffic Engineering Division
2745204	DIMARRON	STPG-113F (081) TR	TR	US056	STRIPING & PAVEMENT MARKING	6	2010	2-22-10						002	31.250		2.370	DIMARRON, MAJOR, TEXAS, WOODS & WOODWARD COUNTIES (MULTI-POLYMER PAVE MARK, VARIOUS LOCATIONS)		\$182,000																	Relevant Crash Data Cannot Be Isolated		
2745304	DIMARRON	STPG-113F (082) TR	TR	SH025	STRIPING & PAVEMENT MARKING	6	2010	2-24-10						020	36.870		1.200	DIMARRON, MAJOR & WOODWARD COUNTIES (THERMOPLASTIC PAVE MARK, VARIOUS LOCATIONS)		\$59,000																	Relevant Crash Data Cannot Be Isolated		
2764204	BECKHAM	HSIPG-109H (189) TR	TR	Multiple	STRIPING & PAVEMENT MARKING	5	2010											PAVEMENT MARKING 1.40 MM 33 EAST TO MM 40, SH-6 FROM 100 FT SOUTH OF I-40 SOUTH 2.3 M	LS3E	\$148,000	\$148,000	\$-	\$-														Relevant Crash Data Cannot Be Isolated		
2774604	CARTER	HSIPG-110C (230) TR	TR	SH-76	STRIPING & PAVEMENT MARKING	7	2010							22	3.00	4.20	1.20	THERMOPLASTIC PAVEMENT MARKING ALONG SH-76 BEGIN AT LINCOLN ST EXTENDING NORTH & WEST 1.2 M TO ROCKLAND ST IN HEALDTON (WORK ORDER)	LS3E	\$25,000	\$25,000	\$-	\$-														Relevant Crash Data Cannot Be Isolated		
2774704	MURRAY	HSIPG-150C (087) TR	TR	Multiple	STRIPING & PAVEMENT MARKING	7	2010											MULTI-POLYMER PAVEMENT MARKINGS SH-7 SULPHER IN MURRAY CO & US-77ARDMORE IN CARTER CO	LS3E	\$87,000	\$87,000	\$-	\$-														Relevant Crash Data Cannot Be Isolated		
2784204	OKLAHOMA	HSIPG-159H (802) TR	TR	N/A	STRIPING & PAVEMENT MARKING	4	2010											DIMS ON 4 DIVISION WIDE STRIPING	LS3E	\$900,000	\$900,000	\$-	\$-															Relevant Crash Data Cannot Be Isolated	
2786104	SEQUIOIAH	HSIPG-168H (209) TR	TR	N/A	STRIPING & PAVEMENT MARKING	1	2010											DIMS ON 1 DIVISION WIDE STRIPING	LS3E	\$900,000	\$900,000	\$-	\$-															Relevant Crash Data Cannot Be Isolated	
2786204	ATOKA	HSIPG-103H (134) TR	TR	N/A	STRIPING & PAVEMENT MARKING	2	2010											DIMS ON 2 DIVISION WIDE STRIPING	LS3E	\$200,000	\$200,000	\$-	\$-															Relevant Crash Data Cannot Be Isolated	
2786304	CLEVELAND	HSIPG-114H (285) TR	TR	N/A	STRIPING & PAVEMENT MARKING	3	2010											DIMS ON 3 DIVISION WIDE STRIPING	LS3E	\$300,000	\$300,000	\$-	\$-															Relevant Crash Data Cannot Be Isolated	
2786404	BECKHAM	HSIPG-109H (192) TR	TR	N/A	STRIPING & PAVEMENT MARKING	5	2010											DIMS ON 5 DIVISION WIDE STRIPING	LS3E	\$200,000	\$200,000	\$-	\$-															Relevant Crash Data Cannot Be Isolated	
2786504	DIMARRON	HSIPG-113H (084) TR	TR	N/A	STRIPING & PAVEMENT MARKING	6	2010											DIMS ON 6 DIVISION WIDE STRIPING	LS3E	\$200,000	\$200,000	\$-	\$-															Relevant Crash Data Cannot Be Isolated	
2786604	LOVE	HSIPG-143H (100) TR	TR	N/A	STRIPING & PAVEMENT MARKING	7	2010											DIMS ON 7 DIVISION WIDE STRIPING	LS3E	\$300,000	\$300,000	\$-	\$-															Relevant Crash Data Cannot Be Isolated	

HSIP Report FFY 2003 - 2010

Listing of HSIP Projects for August 2013 Report - FFY 2005 to FFY 2012																																				
JOB Price #	County	Project No	Proj. Subj.	Highway #	Work Type	Division	FFY	FHW AUM	Let Date?	Award Date?	Work Order Date?	Work Start Date?	Actual Comp Date?	Control Section?	Start Milepost?	End Milepost?	Length?	Description	Safety Fund Code?	Project Total	Federal Funds	State Funds	Other Funds	Fee Before (F ym)	11 Before (F ym)	11 Before (F ym)	Fee After (F ym)	11 After (F ym)	11 After (F ym)	Study Period	Source Le [ym]	Match Fund	Units/year	EUAB	EUAC	Actual BC
2786704	MAYES	HSIPG-149H (145)		N/A	STRIPING & PAVEMENT MARKING	8	2010											DIMS ON 8 DIVISION WIDE STRIPING	LS3E	\$500,000	\$500,000	\$-	\$-	Relevant Crash Data Cannot Be Isolated												
2626004	MCCLAN	HSIPG-0005-2(303) 09H TR	TR	I-35	CABLE BARRIER	3	2011		10-21-10	11-8-10	12-1-10	1-4-11	9-29-11	05	0-00	5-25	5-25	I-35 MEDIAN BARRIER, BEG @ THE GARVIN C/L & EXTEND NORTH APPROX 5.25 MILE	LS3E	\$649,859	\$649,859	\$-	\$-	Analysis Pending Availability of 5 Years of After Crash Data												
2626004	OKFUSKEE	HSIPG-0040-5(403) 216 TR	TR	I-40	CABLE BARRIER	3	2011		10-21-10	11-8-10	12-2-10	5-25-11	6-29-12	22	3-00	17-00	14-00	I-40 CABLE MEDIAN BARRIER, MP 216 TO MP 220	LS3E	\$2,474,527	\$2,474,527	\$-	\$-	Analysis Pending Availability of 5 Years of After Crash Data												
2627004	SEQUOYAH	HSIPG-0040-6(359) 229 TR	TR	I-40	CABLE BARRIER	1	2011		10-21-10	11-8-10	12-1-10	2-7-11	8-19-11	23	8-00	14-00	6-00	I-40 CABLE MEDIAN BARRIER, MP 299 TO MP 305	LS3E	\$1,465,947	\$1,465,947	\$-	\$-	Analysis Pending Availability of 5 Years of After Crash Data												
2705004	COMANCHE	IMG-0044-1(115) 037 TR	TR	I-44	CABLE BARRIER	7	2011		10-21-10	11-8-10	11-18-10	3-7-11	6-4-12	49	2-82	5-64	2-82	I-44 BEGIN AT WOLF CREEK BR 0.53 M/S S. OF 11TH STREET, EXTEND N. 2.82 MILE TO I-44 (2765404)	LS30	\$417,398	\$208,658	\$-	\$-	Analysis Pending Availability of 5 Years of After Crash Data												
2762004	CLEVELAND	STPY-114A (260) TR	TR	US-77	TRAFFIC SIGNALS	3	2011		11-18-10	12-6-10	1-4-11	3-7-11	7-13-11					TRAFFIC SIGNAL AT US-77 AND FRANKLIN RD IN NORMAN	LS3E	\$198,712	\$197,652	\$-	\$-	Analysis Pending Availability of 5 Years of After Crash Data												
2639004	MCCURTAIN	HSIPY-145A (194) TR	TR	SH-3	SCHOOL SIGNS	2	2011		3-17-11	4-4-11	4-26-11	8-30-11	9-21-11	12	0-00	0-10	0-10	SCHOOL ZONE ADVANCE WARNING SIGN WITH FLASHING BEACONS ON SH-3 NEAR ROBEL DEL FR 02-11, ADD TO 03-11, AS PER TRAFFIC	LS3E	\$18,197	\$14,599	\$-	\$-	Analysis Pending Availability of 5 Years of After Crash Data												
2848104	CADD0	STPY-109B (293) TR	TR		SCHOOL SIGNS	7	2011		4-14-11	5-2-11	5-26-11	8-24-11	9-26-11	14	10-00	10-10	0-10	US-261 INSTALL SCHOOL ZONE ADVANCE WARNING SIGNS W/BEACONS IN HINTON	L24R	\$17,303	\$13,942	\$-	\$-	Analysis Pending Availability of 5 Years of After Crash Data												
2851904	MCCLAN	STP-144A (166) TR	TR		SCHOOL SIGNS	3	2011		4-14-11	5-2-11	5-26-11	8-29-11	9-15-11	04	12-00	12-10	0-10	US-76SH-74 IN PURCELL SCHOOL ZONE ADVANCE WARNING SIGNS WITH FLASHING BEACONS (ADD TO 04-11, LATE ADD BY TRAFFIC)	L24R	\$15,033	\$12,026	\$-	\$-	Analysis Pending Availability of 5 Years of After Crash Data												
2848204	COMANCHE	STPY-116C (203) TR	TR		SCHOOL SIGNS	7	2011		6-16-11	7-11-11	7-29-11	8-22-11	9-16-11	22	0-98	0-98	0-01	SH-261A INSTALL SCHOOL ZONE ADVANCE WARNING SIGNS W/BEACONS IN GERONIMO DEL FR 04-11, ADD TO 06-11, BID REJECT **AUTH**	L24R	\$15,481	\$12,385	\$-	\$-	Analysis Pending Availability of 5 Years of After Crash Data												
2848304	LOVE	STPY-143C (103) TR	TR		SCHOOL SIGNS	7	2011		6-16-11	7-11-11	8-1-11	8-16-11	8-31-11	02	14-38	14-38	0-01	US-77 INSTALL SCHOOL ZONE ADVANCE WARNING SIGNS W/BEACONS IN MARIETTA DEL FR 04-11, ADD TO 06-11, BID REJECT **AUTH**	L24R	\$16,882	\$13,505	\$-	\$-	Analysis Pending Availability of 5 Years of After Crash Data												
2622404	CANADIAN	IMG-0040-4(424) 111 TR	TR		CABLE BARRIER	4	2011		6-30-11	7-11-11	7-29-11	9-26-11	4-13-12	05	6-80	11-80	5-00	I-40 CABLE BARRIER FROM MP 111 TO MP 116 (DEL FR 05-11, ADD TO 06-30-11 LET, BID REJECT)	LO1E	\$1,043,809	\$1,043,809	\$-	\$-	Analysis Pending Availability of 5 Years of After Crash Data												
2798704	CARTER	IMG-0035-1(159) 027 TR	TR		CABLE BARRIER	7	2011		6-30-11	7-11-11	8-1-11	8-18-11	8-17-12	36	2-56	19-26	16-70	I-35 CABLE BARRIER BEG APPROX 2.56 M N. OF LOVE C/L EXT N APPROX 16.7 M TO APPROX 1 D M N OF SH-53 (DEL FR 05-11, ADD TO 06-30-11, BID REJECT)	LO1E	\$1,224,839	\$1,224,839	\$-	\$-	Analysis Pending Availability of 5 Years of After Crash Data												
2759004	LOVE	IMG-0035-1(160) 001 TR	TR		TRAFFIC SIGNALS	7	2011		6-30-11	7-11-11	8-1-11	8-18-11	8-17-12	17	1-00	1-10	0-10	I-35 SIGNAL LIGHTS AT MILE 1 INTERCHANGE FOR NB OFF-RAMP **AUTH**	H00, LO10, LY10, LY20	\$206,891	\$206,891	\$-	\$-	Analysis Pending Availability of 5 Years of After Crash Data												
2627304	OKLAHOMA	IMG-0035-3(298) 129 TR	TR	I-35	CABLE BARRIER	4	2011		7-21-11	8-1-11	8-19-11	1-3-12	10-15-12	15	9-00	12-00	3-00	I-35 CABLE MEDIAN BARRIER, MP 130 TO MP 133 (6% NON-TRAFFIC)	LS3E	\$891,803	\$231,761	\$-	\$-	Analysis Pending Availability of 5 Years of After Crash Data												
2804104	POTTAWATOMIE	STPY-163B (97) SG	SG		INTERSECT MODIF	3	2011		7-21-11	8-1-11	8-25-11	10-17-11	6-15-12	12	1-47	1-49	0-02	SH-9 INTERSECTION SAFETY IMPROVEMENT AT JCT N534 AND NS 345 (N059) (LATE ADD TO 07-11, AS PER PROJ MGMT) **AUTH**	LS3E	\$1,307,069	\$323,161	\$-	\$-	Project Not in Traffic Engineering Division												
2846404	POTTAWATOMIE	HSIPG-0040-5(418) 186 TR	TR		SAFETY IMPROVEMENT	3	2011		7-21-11	8-1-11	8-22-11	9-12-11	6-14-12	41	0-00	7-72	7-72	I-40 INSTALL GUARDRAIL TERMINAL ENDS & PARAPET WALLS ON EXISTING BRIDGE BEGIN AT SH-18 JCT EXTEND EAST 7.97 M	H010	\$1,060,626	\$1,060,626	\$-	\$-	Analysis Pending Availability of 5 Years of After Crash Data												
2801204	CANADIAN	IMG-0040-4(434) 120 TR	TR	I-40	CABLE BARRIER	4	2011		8-18-11	9-12-11	10-7-11	12-5-11	4-4-13	05	15-88	20-88	5-00	I-40 CABLE BARRIER FROM MM 120 TO MM 125 (DEL FR 05-11, ADD TO 09-11, FUNDING ISSUE)	LS3E	\$1,619,000	\$1,554,240	\$-	\$-	Analysis Pending Availability of 5 Years of After Crash Data												
2810004	WAGONER	NHG-013N (143) TR	TR		CABLE BARRIER	1	2011		8-18-11	9-12-11	9-29-11	12-5-11	11-16-12	08	4-84	8-34	3-50	US-60 CABLE BARRIER BEGIN 3.5 M SOUTH OF MAYES C/L EXTEND NORTH 3.5 M	H010, LO9E	\$570,600	\$570,600	\$-	\$-	Analysis Pending Availability of 5 Years of After Crash Data												
2810104	BRYAN	NHG-013N (144) TR	TR		CABLE BARRIER	2	2011		8-18-11	9-12-11	9-28-11	12-6-11	11-8-12	03	0-00	8-50	8-50	US-66 BEGIN AT CHOCTAW RD EXTEND NORTH 8.5 M TO BLUE RIVER BRIDGE (CABLE BARRIER)	H010, LOSR	\$1,557,430	\$1,557,430	\$-	\$-	Analysis Pending Availability of 5 Years of After Crash Data												
2846604	BECKHAM	HSIPG-105C (201) TR	TR	Multiple	SAFETY IMPROVEMENT	5	2011		8-18-11	9-12-11	10-26-11	10-31-11	11-20-11					INSTALL RUMBLE STRIPS ALONG VARIOUS LOCATIONS IN BLAINE & BECKHAM COSH (SH69 US033 SH152)	LS3E	\$99,534	\$9,059	\$-	\$-	Analysis Pending Availability of 5 Years of After Crash Data												
2846704	TULSA	HSIPG-172B (524) TR	TR	Multiple	SAFETY IMPROVEMENT	8	2011		8-18-11	9-12-11	10-11-11	11-16-11	3-27-12					SH151SH1 JCT INSTALL GUARDRAIL & CHEVRONS	LS3E	\$143,492	\$143,492	\$-	\$-	Analysis Pending Availability of 5 Years of After Crash Data												

HSIP Report FFY 2003 - 2010

Listing of HSIP Projects for August 2013 Report - FFY 2005 to FFY 2012																																										
JOB Price #	County	Project No.	Proj. Subj.	Highway #	Work Type	Division	FFY	FHW AUM	Let Date ¹	Award Date ²	Work Order Date ³	Work Start Date ⁴	Actual Comp Date ⁵	Control Section ⁶	Start Milepost ⁷	End Milepost ⁸	Length ⁹	Description	Safety Fund Code ¹⁰	Project Total	Federal Funds	State Funds	Other Funds	Fed Before (F ym)	Fed Before (F ym)	Fed After (F ym)	Fed After (F ym)	NI After (F ym)	NI After (F ym)	Study Period	Service Life (yrs)	Mount Cost	Units/year	EUAB	EUAC	Actual BC						
2801404	OKLAHOMA	IMG-0040-1(355) 011 TR	TR	I-240	CABLE BARRIER	4	2011		9-15-11	10-3-11	10-20-11	1-2-12	2-15-13	71	11.50	16.50	5.00	I-240 CABLE BARRIER FROM DOUGLAS BLVD E 5.0 MILES TO I-40/DEL FR 04-11, ADD TO 09-11, FUNDING ISSUES	L21R	\$1,219,231	\$929,934	\$	\$																	Analysis Pending Availability of 5 Years of After Crash Data		
2602504	SEQUIOYAH	IMG-0040-6(071) 322 TR	TR	I-40	CABLE BARRIER	1	2011		9-15-11	10-3-11	10-20-11	1-2-12	6-6-12	23	4.50	7.50	3.00	CABLE BARRIER ALONG I-40 BEGIN AT MILE MARKER 322 EXTEND EAST 2 MI TO MILE MARKER 325	L21R	\$506,676	\$491,446	\$	\$																			Analysis Pending Availability of 5 Years of After Crash Data
2810304	MCCLELLAN	IMG-0035-2(212) 066 TR	TR	I-35	CABLE BARRIER	3	2011		9-15-11	10-3-11	10-22-11	1-2-12	10-16-12	05	4.00	7.50	3.50	I-35 BEGIN AT SH-59 OVERPASS MI MARKER 86 EXTEND NORTH 3.5 MI TOM MARKER 89.5 (CABLE BARRIER)	L21R	\$963,678	\$606,126	\$	\$																			Analysis Pending Availability of 5 Years of After Crash Data
2647404	CLEVELAND	HSIP-114A (242) TR	TR	US-77	INTERSECTION MOD & TRAF SIGNALS	3	2011		9-15-11	10-3-11	10-20-11	2-6-12		44	0.42	0.42	0.00	US-77/MI-HOFF ROAD INTERSECTION IN NORMAN	LS30L 21R	\$1,598,457	\$1,598,457	\$	\$																		No Construction Date Available For Crash Analysis	
2846304	SEMNOLE	HSIPG-167C (187) TR	TR	SH-59A	SAFETY IMPROVEMENT	3	2011		9-15-11	10-3-11	10-20-11	1-16-12	6-30-12	33	0.00	6.49	6.49	SH-59A INSTALL GUARDRAIL, TERMINAL ENDS & PARAPET WALL ON EXISTING BRIDGES & BRIDGE BOXES BEGIN AT SEMNOLE-OTTAWATOMIE CIL EXTEND EAST 19 MI	LS3E	\$513,995	\$20,184	\$	\$																		Analysis Pending Availability of 5 Years of After Crash Data	
2876004	CHEROKEE	HSIP-111A (136) TR	TR	SH-51	TRAFFIC SIGNALS	1	2011		9-15-11	10-3-11	10-22-11	1-22-12	5-14-12	12	17.80	17.50	0.10	TAHLEQUAH INSTALLATION OF TRAFFIC SIGNAL SYSTEM AT INTERSECTION OF SH-51 WEST 4TH ST (LATE ADD TO 09-11, AS PER TRAFFIC)	LS3E	\$129,231	\$96,323	\$	\$																			Analysis Pending Availability of 5 Years of After Crash Data
2618104	NOBLE	IMG-0035-4(231) 150 TR	TR	IS-35	CABLE BARRIER	4	2011	9-6-11	10-20-11	11-7-11	11-29-11	3-1-12	12-10-12	033	12.200	8.000		I-35 CABLE BARRIER, MP 150 TO MP 199		\$1,073,854																						Analysis Pending Availability of 5 Years of After Crash Data
2896004	BECKHAM	HSIP-105C (205) TR	TR	ISD06	SCHOOL SIGNS	5	2011	9-21-11	10-20-11	11-7-11	11-29-11	3-12-12	3-12-12	054	3.500		0.200	INSTALLATION OF SCHOOL ZONE ADVANCE WARNING SIGNS WITH FLASHING BEACONS ON I-408 IN SAYRE (LATE ADD TO 10-11, AS PER TRAFFIC)		\$19,753																						Analysis Pending Availability of 5 Years of After Crash Data
2705004	COMANCHE	IMG-0044-1(114) 042 TR	TR	I-44	CABLE BARRIER	7	2011							49	12.42	15.88	3.46	I-44 CABLE BARRIER BEGIN 2.73 MIS S OF SH-45 EXT N 3.46 MIS TO EXIT 46 AT H E BAILEY TURNPIKE	LS3E	\$740,321	\$32,120	\$	\$																			No Construction Date Available For Crash Analysis
2601304	CANADIAN	NHG-011N (088) TR	TR	US-81	CABLE BARRIER	4	2011							06	4.84	9.84	5.00	US-81 CABLE BARRIER FROM 5.0 MIS S OF SH-45 ON THE E SIDE OF EL RENO N 5.0 MIS (DEL FR 04-11, ADD TO 09-11, FUNDING ISSUES)	LS3E	\$1,109,479	\$1,103,932	\$	\$																			No Construction Date Available For Crash Analysis
2710207	WAGONER	STPG-173A (174)			CROSSING IMPR & RR SIGNALS	1	2011							12	5.10	5.17	0.07	UPRR PREEMPTION AT SH-51/257 E AVE (MIDWAY RD)	LS3E	\$45,991	\$45,991	\$	\$																			Project Not in Traffic Engineering Division
2810204	BRYAN	NHG-013N (145) TR	TR		GUARDRAIL	2	2011							02	0.00	11.03	11.03	US-85 BEGIN AT OKLAHOMATEXAS S/L EXTEND NORTH 29 MI TO ATOK/BRYAN/CIL (GUARDRAIL)	H10, L06E	\$563,837	\$563,837	\$	\$																		No Construction Date Available For Crash Analysis	
2895304	SEMNOLE	SEC117-167B (189) SG	SG		INTERSECT MODIF	3	2011							02	6.91	7.73	0.82	US-290 @ JCT WITH NS-300/LIMASPORTSMAN LAKE RD (I04D70)	LS3E	\$1,097,500	\$319,954	\$	\$																			Project Not in Traffic Engineering Division
1114307	TULSA	STPY-172C (609)			PAVEMENT REHABILITATION	8	2011							65	0.30	6.25	5.95	SH-51 FROM 0.3 MI EAST OF THE CREEK CIL EAST 5.94 MILES/RECON EXIST LANE S (DEL FR 10-10, ADD TO 11-10, PLAN REVISIONS)	LS3E	\$8,455,394	\$2,596,006	\$	\$																			Project Not in Traffic Engineering Division
2310710	SEQUIOYAH	STPY-169B (234) EC	EC		PRELIMINARY ENGINEERING	1	2011							04	0.00	3.50	3.50	US-55 FROM US-64 NORTH 35 MI (INCL JCT HOG GR BR) (PE FOR 2310707) (CRAFTON TULL & ASSOCIATES)	LS3E	\$575,000	\$575,000	\$	\$																			Project Not in Traffic Engineering Division
2421907	MCCURTAIN	STPY-145A (196) EC	EC		PRELIMINARY ENGINEERING	2	2011							06	22.05	27.14	5.09	SH-3 FROM JCT US-259 EXTEND WEST 5.09 MILES/2 BRIDGES (PE FOR 2421904) EC1329 BWR CORP) 04021	LS3E	\$1,075,100	\$1,039,411	\$	\$																			Project Not in Traffic Engineering Division
2638007	OKLAHOMA	STPY-155E (655) EC	EC		PRELIMINARY ENGINEERING	4	2011							999	0.00	0.00	0.00	ON DEMAND ENGINEERING SERVICES (EC-1307) THE BENHAM COMPANIES LLC	LS3E	\$250,000	\$250,000	\$	\$																			Relevant Crash Data Cannot be Isolated
2820005	POTTAWATOMIE	STPY-163B (351) 3P	3P		RESURFACE	3	2011							20	8.29	14.29	6.00	US-177 FROM 7.01 MI NORTH OF SH-39, NORTH 6.0 MI	LS3E	\$761,632	\$160,031	\$	\$																			Project Not in Traffic Engineering Division
2436005	WAGONER	STPY-173C (133) RW	RW		RIGHT OF WAY	1	2011							23	5.05	11.10	6.05	SH-16 BEGINNING JUST NORTH OF OKAY & EXTENDING NORTH 7.5 MILE (RW FOR 2436004)	LS3E	\$2,597,000	\$2,990,000	\$	\$																		Project Not in Traffic Engineering Division	
2702504	MAJOR	STPG-147B (171)			SAFETY IMPROVEMENT	6	2011							16	15.03	15.13	0.10	SAFETY IMPROVEMENTS AT VARIOUS LOCATIONS WITHIN DIVISION 6	L21R	\$246,939	\$246,939	\$	\$																		Relevant Crash Data Cannot be Isolated	
2851004	OKLAHOMA	HSIPG-159F (665) IT	IT		SAFETY IMPROVEMENT	4	2011							09	5.00	5.01	0.01	DYNAMIC MESSAGE SIGNS AT VARIOUS LOCATIONS (2% FED FUNDS/48% TURNPIKE FUNDS)	LS3E	\$774,243	\$402,606	\$	\$																		Relevant Crash Data Cannot be Isolated	
2851104	TULSA	HSIPG-172F (630) IT	IT		SAFETY IMPROVEMENT	8	2011							83	1.50	1.51	0.01	DYNAMIC MESSAGE SIGN TULSA AT VARIOUS LOCATIONS (2% FED FUNDS/98% TURNPIKE FUNDS)	LS3E	\$1,157,446	\$717,616	\$	\$																			Relevant Crash Data Cannot be Isolated

HSIP Report FFY 2003 - 2010

Listing of HSIP Projects for August 2013 Report - FFY 2003 to FFY 2012																																									
Job Price #	County	Project No	Proj. Subj.	Highway #	Work Type	Division	FFY	FHW Aun	Let Date?	Award Date?	Work Order Date?	Work Start Date?	Actual Comp Date?	Control Section?	Start Milepost?	End Milepost?	Length?	Description	Safety Fund Code?	Project Total	Federal Funds	State Funds	Other Funds	Fee Before (F ym)	11 Before (F ym)	NI Before (F ym)	Fee After (F ym)	11 After (F ym)	NI After (F ym)	Study Period	Source (6 ym)	Match Unit	Units/year	EUAB	EUAC	Actual BC					
284804	CHEROKEE	HSIPG-111F (138) TR	TR	N/A	STRIPING & PAVEMENT MARKING	1	2011											DIV 1: DIVISION WIDE PAVEMENT MARKINGS AT VARIOUS LOCATIONS	LS3E	\$954,000	\$954,000	\$-	\$-														Relevant Crash Data Cannot Be Isolated				
284904	BECKHAM	HSIPG-109F (202) TR	TR	N/A	STRIPING & PAVEMENT MARKING	5	2011											DIV 5: DIVISION WIDE PAVEMENT MARKING AT VARIOUS LOCATIONS	LS3E	\$370,000	\$370,000	\$-	\$-															Relevant Crash Data Cannot Be Isolated			
2849104	COMANCHE	HSIPG-116F (204) TR	TR	N/A	STRIPING & PAVEMENT MARKING	7	2011											DIV 7: DIVISION WIDE PAVEMENT MARKING AT VARIOUS LOCATIONS	LS3E	\$175,000	\$175,000	\$-	\$-															Relevant Crash Data Cannot Be Isolated			
286904	CLEVELAND	IMG-0035-2(919) 114 TR	TR		STRIPING & PAVEMENT MARKING	3	2011							06	5.20	9.41	4.21	INSTALLATION OF PAVEMENT MARKINGS ALONG I-35 FROM MM 114 EXTEND NORTH TO MM 118 (LATE ADD TO 07-11, AS PER TRAFFIC)	LO1E	\$137,951	\$137,951	\$-	\$-														Relevant Crash Data Cannot Be Isolated				
2033106	PAYNE	STPY-160B (166)			SURFACE	4	2011							06	0.87	3.72	2.65	SH-33 FROM THE NEW ALIGNMENT OVER THE CIMARRON RIVER EXT EAST APPROX 2.95 MILE (SURFACE FOR 1.351(03))	LS3E	\$4,613,134	\$4,613,134	\$-	\$-															Project Not in Traffic Engineering Division			
2033108	PAYNE	STPY-160B (171)			SURFACE	4	2011							06	3.72	7.90	4.18	SH-33 BEG APPROX 3.72 MILE EAST OF LOGAN CIL & EXT EAST APPROX 4.0 MILE (SURFACE FOR 2033) (07)	LS3E	\$5,804,000	\$5,623,525	\$-	\$-															Project Not in Traffic Engineering Division			
2436806	WAGONER	STPY-173C (134) UT	UT		UTILITIES	1	2011							23	5.05	11.10	6.05	SH-16 BEGINNING JUST NORTH OF OKAY & EXTENDING NORTH 7.5 MILE (JT FOR 2436804)	LS3E	\$2,031,800	\$2,000,000	\$-	\$-															Project Not in Traffic Engineering Division			
969910	POTTAWATOMIE	STPY-063C (372)			WIDEN & RESURFACE	3	2011							26	10.53	11.56	1.03	SH-16 FROM COUNTY ROAD 91W-109, NORTH TO SH42 IN MEeker	H04D	\$7,164,441	\$1,499,727	\$-	\$-															Project Not in Traffic Engineering Division			
2000004	BECKHAM	STPY-105A (90)			WIDEN & RESURFACE	5	2011							06	4.85	6.75	1.90	1409 BEG APPROX 0.25 MILE WEST OF PIONEER ST & EXT EAST APPROX 1.9 MILE TOMAIN ST. IN ELK CITY. (5 LANE SEQ) (DEL FR 07-10, ADD TO 11-10, REV PROFILE)	LS3E	\$5,864,091	\$3,305	\$-	\$-																Project Not in Traffic Engineering Division		
2647504	CLEVELAND	HSIPY-114A (243) TR	TR	SH07H	INTERSECTION MOD. & TRAF SIGNALS	3	2012	1-17-12	2-1-12					09	2.60	0.00	0.00	SH-7H ROBINSON STREET INTERSECTION IN NORMAN	LS3E	\$1,091,192	\$974,931																		No Construction Date Available For Crash Analysis		
2956404	COMANCHE	HSIPG-116A (210) TR	TR	US002	SIGNING	7	2012	2-7-12	3-1-12					003	0.00	25.40		REPLACE SIGNS ALONG US-62 BEGIN AT HOWA CIL EXTEND EAST 25 MI TO JCT-146 IN COMANCHE CD	LS3E	\$251,501	\$251,501																		Relevant Crash Data Cannot Be Isolated		
2866504	MAYES	HSIPG-149A (150) TR	TR	US412	SIGNING	8	2012	2-23-12	3-1-12					018	0.00	10.00		REPLACE SIGNS ALONG US-412 BEGIN AT ROGERS CIL EXTEND EAST 10M TO CHEROKEE TURNPIKE	LS3E	\$183,832	\$183,832																		Relevant Crash Data Cannot Be Isolated		
2866604	ROGERS	HSIPG-286A (204) TR	TR	US412	SIGNING	8	2012	2-15-12	3-1-12					018	0.00	15.30		REPLACE SIGNS ALONG US-412 BEGIN AT CREEK TURNPIKE EXTEND EAST 16.5 M	LS3E	\$117,725	\$117,725																		Relevant Crash Data Cannot Be Isolated		
2846204	CHOCTAW	HSIPY-112A (897) TR	TR	US271	INTERSECT MODIF	2	2012	2-14-12	3-15-12	4-2-12	4-23-12	5-7-12	8-8-12	006	5.300	0.100	0.100	US-271 INTERSECTION MODIFICATION AT COX RD WITH DECELERATION RIGHT & LEFT TURN LANES	LS3E	\$411,308	\$398,832																			Analysis Pending Availability of 5 Years of After Crash Data	
2528004	SEQUOYAH	HSIPG-289F (201) TR	TR		STRIPING & PAVEMENT MARKING	1	2012	3-28-12	5-1-12					999	0.000	0.000	0.000	DIVISION INSTALLATION OF MULTI-POLYMER PAVEMENT MARKINGS AT VARIOUS LOCATIONS	LS3E	\$821,500	\$821,500																			Relevant Crash Data Cannot Be Isolated	
2907604	SEQUOYAH	HSIPG-0040-6(377)-308 TR	TR	IS040	CABLE BARRIER	1	2012	4-12-12	5-17-12	6-4-12	6-18-12	9-4-12	5-6-13	023	8.000	2.500	2.500	CABLE BARRIER ALONG I-40 BEGN AT EXISTING CABLE BARRIER EAST OF US59 EXTEND EAST 2.5 MI TO CREEK BRIDGE WEST OF US54	LS3E	\$507,712	\$507,712																		Analysis Pending Availability of 5 Years of After Crash Data		
2918704	MUSKOGEE	HSIPG-0040-6(379)-282 TR	TR	IS040	CABLE BARRIER	1	2012	4-12-12	5-17-12	6-4-12	6-28-12	9-4-12		015	6.000	8.000	8.000	CABLE BARRIER ALONG I-40 BEGN AT MILE MARKER 282 EXTEND EAST 8 MI (DEL FR 05-12, ADD TO 05-12, AS PER PROJ.MGMT)	LS3E	\$929,199	\$929,199																			No Construction Date Available For Crash Analysis	
2918804	OKLAHOMA	HSIPG-0240-1(957)-009 TR	TR	IS240	CABLE BARRIER	4	2012	4-11-12	5-17-12	6-4-12	6-28-12	8-20-12	3-31-13	071	10.500	3.000	3.000	CABLE BARRIER ALONG I-240 BEGN AT MILE MARKER 8 EXTEND EAST 3 MI (ADD TO 05-12 LATE ADD)	LS3E	\$682,948	\$682,948																				Analysis Pending Availability of 5 Years of After Crash Data
2900004	BRYAN	HSIPG-013N (157) TR	TR	US009	CABLE BARRIER	2	2012	6-25-12	7-1-12					002	4.300	6.700	6.700	CABLE BARRIER ALONG US69 NORTH OF ILEM CN HILL RD EXTEND NORTH 6.7 MI TO CHOCTAW RD (DEL FR 05-12, ADD TO 07-12, NO NEPA)	LS3E, L28R	\$1,475,100	\$1,475,100																				No Construction Date Available For Crash Analysis
2930004	ATOKA	HSIPG-230F (208) TR	TR		STRIPING & PAVEMENT MARKING	2	2012	6-25-12	7-1-12					999	0.000	0.000	0.000	DIVISION INSTALLATION OF MULTI-POLYMER PAVEMENT MARKINGS AT VARIOUS LOCATIONS	LS3E	\$314,820	\$314,820																			Relevant Crash Data Cannot Be Isolated	
2931004	KAY	HSIPG-236F (203) TR	TR		STRIPING & PAVEMENT MARKING	4	2012	6-6-12	7-1-12					999	0.000	0.000	0.000	DIVISION INSTALLATION OF MULTI-POLYMER PAVEMENT MARKINGS AT VARIOUS LOCATIONS	LS3E	\$166,695	\$166,695																			Relevant Crash Data Cannot Be Isolated	
2931104	BECKHAM	HSIPG-209F (214) TR	TR		STRIPING & PAVEMENT MARKING	5	2012	6-27-12	7-1-12					999	0.000	0.000	0.000	DIVISION INSTALLATION OF MULTI-POLYMER PAVEMENT MARKINGS AT VARIOUS LOCATIONS	LS3E	\$318,000	\$318,000																			Relevant Crash Data Cannot Be Isolated	

HSIP Report FFY 2003 - 2010

Listing of HSIP Projects for August 2013 Report - FFY 2005 to FFY 2012																																										
Job Price #	County	Project No.	Proj. Status	Highway #	Work Type	Division	FFY	FHW AUM	Let Date ¹	Award Date ²	Work Order Date ³	Work Start Date ⁴	Actual Comp Date ⁵	Control Section ⁶	Start Milepost ⁷	End Milepost ⁸	Length ⁹	Description	Safety Fund Code ¹⁰	Project Total	Federal Funds	State Funds	Other Funds	Fee Before (F ym)	11 Before (F ym)	11 Before (F ym)	Fee After (F ym)	11 After (F ym)	11 After (F ym)	Study Period	Service Life (yrs)	Mount Cost	Units/year	EUAB	EUAC	Actual BC						
2207304	BRYAN	HSIPG-013N (156) TR	TR	US069	CABLE BARRIER	2	2012	6-25-12	7-19-12	8-6-12	8-24-12	11-6-12		003	10500	6.400	CABLE BARRIER ALONG US89 BEGIN AT BLUE RIVER EXTEND NORTH 6.4 MI TO SH22 (DEL FR 05-12, ADD TO 07-12, NO NEPA)	LS3E L28R	\$ 766,500	\$ 766,500																				No Construction Date Available For Crash Analysis		
2919004	PAYNE	HSIPIG-0035-4(246)170	TR	IS035	CABLE BARRIER	4	2012	6-6-12	7-19-12	8-6-12	8-24-12	10-17-12						CABLE BARRIER ALONG I-35 BEGIN AT MILE MARKER 170 EXTEND NORTH 4 MI IN PAYNE CO. NOBLE CO BEGIN AT MILE MARKER 190 EXTEND EAST 1.7	LS3E	\$ 41,849	\$ 41,849																			No Construction Date Available For Crash Analysis		
2919104	TULSA	HSIPIG-0244-1(009)000 TR	TR	IS244	CABLE BARRIER	8	2012	6-12-12	7-19-12	8-6-12	8-24-12	2-6-13		009	0.000	6.300	CABLE BARRIER ALONG I-244 BEGIN AT MILE MARKER 0 EXTEND NORTH 2 MI, ALONG SH-11 BEGIN EAST OF HARVARD OVERPASS EXTEND SOUTHEAST 4.3 MI	LS3E L28R	\$ 1,191,713	\$ 1,191,713																				No Construction Date Available For Crash Analysis		
2845404	LEFLORE	STPG-140A (211) TR	TR	US259	CONCRETE BARRIER	###	2012	6-27-12	7-19-12	8-6-12	8-24-12	10-1-12		043	11.000	0.200	US-259 3.36 MI SOUTH OF SH-63 US-259 JCT. INSTALLATION OF BARRIER WALL AND ADJ. MNT. OF SUPERELEVATION (DEL FR 05-12, ADD TO 07-12, NO NEPA)	L28R	\$ 1,095,577	\$ 1,095,577																				No Construction Date Available For Crash Analysis		
2931804	POTTAWATOMIE	HSIP-263B (005) TR	TR	US270	TRAFFIC SIGNALS	3	2012	6-25-12	7-19-12	8-6-12	8-24-12	12-3-12	2-4-13	023	2.100	0.100	SHAWNEE INSTALLATION OF TRAFFIC SIGNAL SYSTEM US177/270 JCT ACME RD (ADD TO 07-12, LATE ADDITION)	LS3E	\$ 139,916	\$ 69,959																				Analysis Pending Availability of 5 Years of After Crash Data		
2927304	MURRAY	HSIPG-250A (001) TR	TR	SH007	GUARDRAIL	7	2012	7-2-12	8-16-12	9-10-12	10-2-12	1-7-13		009	1.400	0.100	3.36 AT SH-7 GUARDRAIL & FLASHING WARNING SIGNS	LS3E	\$ 167,777	\$ 167,777																					No Construction Date Available For Crash Analysis	
2918604	MCINTOSH	HSIPIG-0040-6(678)256 TR	TR	IS040	CABLE BARRIER	1	2012	8-15-12	9-1-12					007	10.000	5.200	CABLE BARRIER ALONG I-40 BEGIN AT MILE MARKER 296 EXTEND 5.2 MI EAST	LS3E	\$ 635,069	\$ 236,069																					No Construction Date Available For Crash Analysis	
2959004	MCINTOSH	IMG-0040-6(678)262 TR	TR	IS040	CABLE BARRIER	1	2012	8-8-12	9-20-12	10-8-12	10-31-12	1-7-13		007	16.000	8.000	CABLE BARRIER INSTALLATION ALONG I-40 BEGIN AT MILE MARKER 262 EAST SIDE OF EUFAULA BRIDGE EXT 8 MI TO MM 270	---	\$ 1,965,947																						No Construction Date Available For Crash Analysis	
2927104	BRYAN	HSIPG-207C (004) TR	TR	SH076	GUARDRAIL	2	2012	7-30-12	9-20-12	10-8-12	10-24-12	11-26-12	2-13-13	024	6.110	9.950	DIVS ON I-11 GUARDRAIL INSTALL SH-09 BEGIN SH-09 JCT EXTEND WEST 3M SH-09 BEGIN SH-09 JCT EXTEND NORTH 10M US-70 3M EAST OF GL EXTEND 1MI EAST	LS3E	\$ 563,369	\$ 103,369																						Analysis Pending Availability of 5 Years of After Crash Data
2927204	COMANCHE	HSIPG-216C (004) TR	TR	SH059	GUARDRAIL	7	2012	8-8-12	9-20-12	10-8-12	10-30-12	12-4-12	3-28-13	048	0.000	10.000	INSTALL GUARDRAIL ON SH-59 BEGIN AT SH-45 & EXTEND WEST APPROX 10.0 MILE	LS3E	\$ 332,246	\$ 332,246																					Analysis Pending Availability of 5 Years of After Crash Data	
2694204	COAL	STPG-017N (236) TR	TR	US075	STRIPING & PAVEMENT MARKING	3	2012	8-17-12	/					002	0.000	9.000	US-75 FROM THE ATOKA GULCH, NORTH TO SH-31 (THERMOPLASTIC PAVEMENT MARKING)	---	\$ 94,000																				Relevant Crash Data Cannot Be Isolated			
2694304	HUGHES	STPG-132C (136) TR	TR	SH009	STRIPING & PAVEMENT MARKING	3	2012	8-17-12	/					014	0.000	16.000	SH-9 FROM US-75 IN WETUMKA, EAST TO THE MCINTOSH C L (THERMOPLASTIC PAVEMENT MARKING)	---	\$ 141,000																				Relevant Crash Data Cannot Be Isolated			
2170304	BECKHAM	BRFY-105G(028)SS	SS	SH-152	BRIDGE & APPROACHES	5	2012											SH-152 OVER SWEETWATER CREEK & OVERFLOW APPROX 1.9 MILE EAST OF THEE TEXAS SIL (ALSO ROGER MILLS COUNTY)	LS3E	\$ 4,303,129	\$ 4,203,129																		Project Not in Traffic Engineering Division			
2191304	OSAGE	HSIPY-157C(061)		SH-18	BRIDGE & APPROACHES	8	2012											SH-18 OVER LOST MAN CREEK, APPROX 2.0 MILES NORTH OF JCT. OF SH-18 US-60	LS3E	\$ 862,119	\$ 862,117																		Project Not in Traffic Engineering Division			
2191604	OTTAWA	BRFY-156B(071)		US-69	BRIDGE & APPROACHES	8	2012											US-69 OVER TAR CREEK, APPROX 7.7 MILES NORTH OF JCT. US-69 US-59	LS3E	\$ 2,913,351	\$ 2,913,351																			Project Not in Traffic Engineering Division		
2312804	NOWATA	BRFY-153C(140)		SH-28	BRIDGE REHABILITATION	8	2012											SH-28 OVER BIG CREEK, APPROX 4.5 MILES NORTH OF JCT. OF SH-28 US-60	LS3E	\$ 2,342,301	\$ 2,342,301																			Project Not in Traffic Engineering Division		
2411404	COTTON	STPY-117C(057)		SH-36	GRADE, DRAIN & SURFACE	7	2012											SH-36 RECONSTRUCT ON OFFSET ALIGN FROM THE RAMPS OF I-44, NORTH TO US-70W (RR FUNDING INCLUDED) (DEL 06-12, ADD 09-12, UTILITY IS	LS2E	\$ 2,000,000	\$ 2,000,000																				Project Not in Traffic Engineering Division	
2418015	LINCOLN	BRFY-147C(121)		US-177	BRIDGE & APPROACHES	3	2012											SITLLWATER CENTRAL RR FORCE ACCOUNT WORK FOR RR SIGSURF PROJ. ON US-177 NEAR WARWICK, AARDOT NO 668 948L, MP 933.1 (WIN LIMITS OF	LS3E	\$ 415,000	\$ 415,000																				Project Not in Traffic Engineering Division	
2423004	MAJOR	BRFY-147C(121)		SH-59	BRIDGE & APPROACHES	6	2012											SH-59 OVER INDIAN CREEK, APPROX 5.7 MILE NORTH OF JCT SH-59 SH-8 (DEL FR 05-12, ADD TO 05-12, AS PER PROJ. (MGMT))	LS3E	\$ 1,200,000	\$ 1,200,000																			Project Not in Traffic Engineering Division		

HSIP Report FFY 2003 - 2010

Job Price #	County	Project No.	Proj. Subj.	Highway #	Work Type	Division	FFY	FHW AUM	Let Date ¹	Award Date ²	Work Order Date ³	Work Start Date ⁴	Actual Comp Date ⁵	Control Section ⁶	Start Milepost ⁷	End Milepost ⁸	Length ⁹	Description	Safety Fund Cost ¹⁰	Project Total	Federal Funds	State Funds	Other Funds	Fat Before (Yr)	IT Before (Yr)	NI Before (Yr)	Fat After (Yr)	IT After (Yr)	NI After (Yr)	Study Period	Severities (Yr)	Minor Dct	Units/year	EUAB	EUAC	Actual BC			
2555207	OKLAHOMA	HSIPY-255E(023)IT		IT	SAFETY IMPROVEMENT		4	2012										STATESWIDE ITS OPERATIONS & MAINTENANCE INCLUDING UTILITIES(2012)	LS3E	\$500,000	\$500,000																Project Not in Traffic Engineering Division		
2700205	WOODS	SSP-276C(004)SS		SS	INTERSECTION MODIFICATION		6	2012										US-261 @ SH-14 IN THE CITY OF WAYNOKA(INTERSECTION MOD)	LS3E	\$-	\$-																Project Not in Traffic Engineering Division		
2630104	GRADY	STP-126B(190)RR		RR	CROSSING IMPR & R/R SIGNALS		7	2012										NORTH 4TH IN CHICKASHA SIGNAL SURFACE WITH UNION PACIFIC RAILROAD CO	LS4E	\$322,216	\$289,954																Project Not in Traffic Engineering Division		
2636304	ADAIR	STP-101D(056)RR		RR	RAILROAD SIGNALS		1	2012										RAILROAD SIGNAL PROJECT IN STILLWELL AT SOUTH 3RD ST WITH KANSAS CITY SOUTHERN RAILWAY CO	LS4E	\$241,592	\$217,424																Project Not in Traffic Engineering Division		
2675004	STEPHENS	STP-169D(194)RR		RR	RAILROAD SIGNALS		7	2012										SIGNAL PROJECT IN DUNCAN FLASHING LIGHT WITH GATE ARMS ON MARTIN LUTHER KING BLVD WITH UNION PACIFIC RAILROAD COMPANY	LS5E	\$212,730	\$191,457																Project Not in Traffic Engineering Division		
2679404	CANADIAN	Mx-125C(211)		SH-19	CHIP SEAL		4	2012										RAILROAD SIGNAL SURFACE IN EL RENO AT 27TH ST, E WOODSON ST, RADIO RD PERMANENT CROSSING CLOSURE AT EVANS RD	LS5E	\$1,212,159	\$1,090,979																Project Not in Traffic Engineering Division		
2526004	OKLAHOMA	STP-255E(061)RR		RR	CROSSING IMPR & R/R SIGNALS		4	2012										CONTINUED OPERATION OF THE STATEWIDE OKLAHOMA RAIL ASSESSMENT INVENTORY AND LOCATION SYSTEM (IOIN FED)	LS4E	\$160,272	\$160,272																Relevant Crash Data Cannot be Isolated		
2526904	ATOKA	STP-203D(004)RR		RR	CROSSING IMPR & R/R SIGNALS		2	2012										RAILROAD SIGNAL SURFACE AT VENTA ALLEN RD NEAR ATOKA WITH UNION PACIFIC RAILROAD CO	LS4E	\$355,840	\$320,256																	Project Not in Traffic Engineering Division	
2526504	GRADY	STP-226C(002)RR		RR	CROSSING IMPR & R/R SIGNALS		7	2012										NINNEKAH RR SIGNAL SURFACE PROJECT AT DELL ST WITH UNION PACIFIC RAILROAD	LS4E	\$213,015	\$191,713																	Project Not in Traffic Engineering Division	
2528004	STEPHENS	STP-269D(004)RR		RR	CROSSING IMPR & R/R SIGNALS		7	2012										IN DUNCAN CROSSING IMP & RR SIGNAL INSTALL & PREDICTION CIRCUITRY AT PLATONRD BOIS DARC & SPRUCE W/UNION PACIFIC RAILROAD CO	LS5E	\$726,516	\$655,666																	Project Not in Traffic Engineering Division	
2528104	NOWATA	STP-253D(004)RR		RR	CROSSING IMPR & R/R SIGNALS		8	2012										NEAR NOWATA INSTALL SIGNALS W/GATE ARMS UTILIZING PREDICTION CIRCUITRY AT EWIS NORTH OF NOWATA W/UNION PACIFIC RAILROAD CO	H260	\$279,670	\$251,704																	Project Not in Traffic Engineering Division	
2528204	TULSA	STP-272D(022)RR		RR	CROSSING IMPR & R/R SIGNALS		8	2012										IN TULSA 50RD EAST AVE SIGNAL SURFACE PROJECT SIGNALS W/GATE ARMS & PREDICTION CIRCUITRY W/UNION PACIFIC RAILROAD CO	LS4E	\$373,779	\$336,400																		Project Not in Traffic Engineering Division
					Interest Rate				4.000%																														
					II I = Incapacitating Injury																																		
					NI I = Non Incapacitating Injury																																		
					EUAB = Equivalent Uniform Annual Benefits																																		
					EUAC = Equivalent Uniform Annual Cost																																		
					BC = Benefit to Cost Ratio																																		
					CRF = Capital Recovery Factor																																		
					Fat = Fatality																																		
					FFY = Federal Fiscal Year																																		
					^N/A = Not tied to any definite ODOT highway location(s)																																		
					^Missing dates are either unknown or have not yet occurred																																		
					^Location data on projects completed prior to 2007 are unverified and subject to significant error																																		
					^Only funding codes for HSIP and other safety programs are shown																																		

C. Assessment of the Effectiveness of the Improvements (Program Evaluation)

1. Graphs of General Highway Safety Trends




Fig. 1




Fig. 2




Fig. 3




Fig. 4




Fig. 5




Fig. 6




Fig. 7




Fig. 8




Fig. 9

See reference information in Appendix D for more trends and crash facts for Oklahoma.

2. Description of Overall HSIP Effectiveness

Improved site ranking methodologies include using only injury/fatal crash history (to better concentrate on reducing these crash types), introduction of Bayesian methods, specialized reports for prioritization of specific systemic mitigations, and rate-based rather than frequency-based methods in order to emphasize higher risk rural locations. Key systemic improvements (e.g. cable barrier and shoulder rumble strips) are being implemented on all relevant construction projects.

a. SHSP Emphasis Areas

Crossover fatalities and injuries have diminished drastically on highways treated with cable median barrier. Because of this success, installation of cable median barrier is now being considered even for highways with narrow medians. The overall fatality trend for 2012 is upward, with the increase dominated by single vehicle crashes, roadway departures, intersection crashes, and urban crashes.

b. Subprogram types

Distinct subprograms exist for cable barrier, guard rail, shoulder rumble strip, low cost intersection safety improvement, retroreflective backplates, curve mitigation, and intersection signalization. The cable barrier program has been the longest running and has the most obvious success to date.

c. System Wide Treatments

Most SHSP targeted areas are, or are planned to become, system wide. Systemic intersection treatment is moving toward implementation with site screening in progress and a small number of sites already treated.

D. High Risk Rural Roads Program (HRRRP)

ODOT awarded one realignment project in FFY 2012 using \$2,000,000 in HRRRP funds. Traffic Engineering has not utilized any HRRRP funds.

Under Special Rule of MAP 21, Oklahoma is identified as a focus state for high-risk rural roads. The department is working to identify potential projects that are on rural major or minor collectors. These projects will be given prior consideration. Currently, Oklahoma is required to set aside \$3,798,818 to address high-risk rural road locations.

E: References

Lindeburg, Michael R., P.E. Engineering-In-Training Reference Manual, 8th Ed. Professional Publications, Inc. Belmont, 1998.


Toole, Joseph S., Associate Administrator for Safety. Memorandum. Subject: INFORMATION: Highway Safety Improvement Program (HSIP) Reporting Guidance. USDOT / FHWA. May 14, 2009.

Furst, Tony, Associate Administrator for Safety. Memorandum. Subject: Highway Safety Improvement Program – Map021 Interim Eligibility Guidance. USDOT / FHWA. October 4, 2012.

Szabat, Joel, Deputy Assistant Secretary for Transportation Policy. Memorandum. Subject: Treatment of the Economic Value of a Statistical Life in Departmental Analyses – 2009 Annual Revision. Office of the Secretary of Transportation. March 18, 2009.

Trottenberg, Polly, Assistant Secretary for Transportation Policy. Memorandum. Subject: Treatment of the Economic Value of a Statistical Life in Departmental Analyses – 2011 Interim Adjustment. Office of the Secretary of Transportation. July 29, 2011.

Appendix A: Initial Request with HSIP Project Categories (Toole Memorandum)


U.S. Department of Transportation
Federal Highway Administration

Oklahoma Division
June 3, 2009

5801 N Broadway Ext., Ste. 300
Oklahoma City, OK 73118
Phone: 405-254-3300
Fax: 405-254-3302
www.fhwa.dot.gov/okdiv

In Reply Refer To:
HDA-OK

Gary Ridley
Director
Oklahoma Department of Transportation
200 NE 21st Street
Oklahoma City, OK 73105


Attention: Messrs. Harold Smart, Joe Kyle and Ms. Ginger Miller

Dear Mr. Ridley:


Enclosed is the guidance package for reporting requirements under Title 23 U.S.C. Section 148(g) and 23 CFR 924. The Department needs to submit its annual reporting on Highway Safety Improvement Program (HSIP), "5 Percent" Report, and the Railway-Highway Crossing Report. The HSIP report shall also contain information regarding the High Risk Rural Roads Program (HRRRP), which is a component of the HSIP.


The guidance for the annual Railway-Highway Crossing and "5 Percent" reports remain the same and are available on the web at <http://safety.fhwa.dot.gov/safetealu/usc130.htm> and <http://safety.fhwa.dot.gov/safetealu/fiveguidance.htm>. However, the HSIP reporting guidance has been updated to reflect the recent revision of 23 CFR Part 924 which was effective January 23, 2009.

The State should submit all three reports together to FHWA Division Office **no later than August 31** of each year. If you have any questions, please contact me at 405-254-3345, or huy.nguyen@dot.gov.

Sincerely,

Huy Nguyen, P.E.
Safety Engineer

Enclosure
Cc: David Streb, ODOT





U.S. Department of Transportation
Federal Highway Administration

Memorandum

SENT VIA ELECTRONIC MAIL

Subject: **INFORMATION:** Highway Safety Improvement Program (HSIP) Reporting Guidance Date: May 14, 2009

From: Joseph S. Toole 
Associate Administrator for Safety In Reply Refer To: HSSP

To: Division Administrators

The FHWA Office of Safety has updated the Highway Safety Improvement Program (HSIP) Reporting Guidance to reflect the recent revisions to the HSIP regulation (23 CFR Part 924), which was effective January 23, 2009. This guidance supersedes the April 4, 2006, guidance entitled "Highway Safety Improvement Program Reporting Requirements 23 USC 148(g)".

The guidance for the annual Railway-Highway Crossing and "5 Percent" reports remains the same and is available on the Office of Safety's Web site, as follows:


- Railway Highway Crossing Report (May 5, 2006)
<http://safety.fhwa.dot.gov/safetealu/usc130.htm>
- The "5 Percent" Report (April 5, 2006)
<http://safety.fhwa.dot.gov/safetealu/fiveguidance.htm>

These reports are due to the FHWA Division Office by August 31, 2009, and to the FHWA Office of Safety by September 30, 2009. If you have any questions or need additional information, please contact Ms. Karen Yunk at (609) 637-4207.

Thank you for your continued support in ensuring successful implementation of the HSIP.

Attachment

cc: Director of Field Services
Safety Field



**HIGHWAY SAFETY IMPROVEMENT PROGRAM
REPORTING GUIDANCE
May 15, 2009**

The Highway Safety Improvement Program (HSIP) Reporting Guidance is being revised to reflect the reporting requirements of Title 23 of the Code of Federal Regulations, Part 924 (23 CFR 924). This guidance supersedes the April 4, 2006 "Guidance for Highway Safety Improvement Program Reporting Requirements 23 U.S.C. 148(g)."

Table of Contents

1. Introduction	2
2. Reporting Frequency and Schedule	2
3. Content and Structure of the HSIP Report	3
A. Program Structure	3
B. Progress in Implementing the HSIP projects	4
C. Assessment of the Effectiveness of the Improvements (Program Evaluation)	6
D. High Risk Rural Roads Program (HRRRP)	7
4. Protection of Data from Discovery & Admission into Evidence	9
Attachment 1: General Listing of Projects	10
Attachment 2: Highway Safety Improvement Categories	11

1. Introduction

The Safe, Accountable, Flexible, Efficient Transportation Equity Act: A Legacy for Users (SAFETEA-LU) established the Highway Safety Improvement Program (HSIP) as an FHWA core program and provided a significant increase in the funding available for infrastructure-related highway safety improvement projects. This program is established as section 148 of Title 23, United States Code (23 U.S.C. 148) and regulated under 23 CFR 924.

Given the emphasis on this program, it is important that FHWA be able to demonstrate that the program is being effectively carried out, and that the projects being implemented are achieving results. The ultimate measure of the success of this program is a significant nationwide decline, in real terms, in the number of fatalities and serious injuries. To ensure that the program is being implemented as intended and that it is achieving its purpose, an annual report on the HSIP implementation and effectiveness is required by 23 U.S.C. §148(g) and 23 CFR 924. Furthermore, State Departments of Transportation (SDOT) that can clearly demonstrate the success of the safety program, through regular reporting, can use the report to communicate to others within their State about the importance of continuing to focus on improving highway safety.

The following guidance will assist the States in meeting the HSIP reporting requirements of 23 U.S.C. §148(g) and 23 CFR 924. Pursuant to 23 CFR 924.15, the HSIP report shall also contain information regarding the High Risk Rural Roads Program (HRRRP), which is a component of the HSIP.

While 23 U.S.C. §148(g) also includes a requirement to address railway-highway crossings, this information should be collected in a separate report required under 23 U.S.C. § 130(g). At the option of the State, the three reports required under Section 148 (the HSIP report, the railway-highway crossing report and the transparency (5%) report (Section 148(c)(1)(D)) may be submitted separately, or combined into one report with three distinct sections. (See guidance for the Railway-Highway Crossing Reporting requirements dated May 5, 2006, and guidance for the "5% of most hazardous locations" dated April 5, 2006, for additional information on those reports.)

2. Reporting Frequency and Schedule

Pursuant to 23 CFR 924.15, States reports shall be submitted to the FHWA Division Administrator no later than August 31st of each year. The report should be no more than 10 pages in length, excluding general listing of projects.

Pursuant to 23 CFR 924.15, the report shall be for a defined one year reporting period. It is at the discretion of the SDOT, in consultation with the FHWA Division Office, to define the reporting period. The States have the flexibility to report based on calendar year, federal fiscal year or State fiscal year. However, the reporting period must be clearly indicated at the beginning of the report and be consistent from year to year.

The Division Offices will forward the reports electronically to the FHWA Office of Safety by September 30th each year. These dates coincide with the other HSIP-related reports required under SAFETEA-LU (e.g., the report describing at least 5% of the locations exhibiting the most severe safety needs and the railway-highway crossing report).

3. Content and Structure of the HSIP Report

The report should address ALL projects implemented with HSIP and HRRRP funds, including local projects and non-infrastructure projects (i.e. implemented with HSIP flex funds). In addition, States should also report on projects identified through the HSIP but implemented with other funding sources. States are encouraged to coordinate with their planning organizations and local government agencies to obtain all relevant information to ensure complete HSIP reporting.

The HSIP report should consist of four sections: program structure, progress in implementing HSIP projects, assessment of the effectiveness of the improvements, and the HRRRP. The content and structure of each section is described below.

A. Program Structure

The report should briefly describe the structure of the State's HSIP, including the HRRRP, and any significant program changes that have been implemented since the beginning of SAFETEA-LU. This should include, but not be limited to, the following:

- i. Program Administration
- ii. Program Methodology

i. Program Administration

Briefly describe how the HSIP funds are administered in the State (i.e. centrally or via districts). If the HSIP is administered at the district level, describe the funding allocation process (i.e. formula, crash data). Describe any innovative practices (i.e. road safety audits) used to implement the HSIP. Describe how local roads are addressed as part of the HSIP. For example, are local road (non-State owned and operated) projects identified using the same methodology as State roads? If not, describe how local road projects are identified under A.2) below. Describe how highway safety improvement projects are selected for implementation (i.e. competitive application process). Lastly, describe overall coordination and collaboration with internal (i.e. planning) and external (i.e. regional planning organizations) partners as it relates to the HSIP.

ii. Program Methodology

The program and project identification processes must be developed in consultation with the FHWA Division Administrator. Since these processes will not likely change on an annual basis, it is recommended that they be submitted to the Division Administrator under separate cover from the annual HSIP report. The Division Administrator should maintain a copy of current program and project identification processes. For the purposes of the annual HSIP report, States should indicate the date the program methodology was last updated and submit a brief summary of the following key elements:

- Data used
 - Crash (i.e. all crashes, fatal only, fatal plus serious injury, fatal plus all injuries)
 - Exposure (i.e. traffic volume, population)
 - Roadway (i.e. geometry, pavement condition)
- Project Identification Methodology (i.e. frequency, equivalent property damage only, critical rate, safety performance functions, empirical bayes)
- Summary of targeted programs being implemented under the HSIP (i.e. median crossover, intersection, safe corridor, horizontal curve)
- Extent to which systemwide improvements are implemented as part of the HSIP (i.e. proportion of spot location vs. systemwide improvements)
- Extent to which highway safety improvement projects align with the State's SHSP
- Project prioritization process (i.e. incremental benefit cost ratio, ranking based on net benefit, etc.)

B. Progress in Implementing the HSIP projects

States should describe the progress in implementing HSIP projects during the specified reporting period. This description should include the following:

- i. HSIP funds available (programmed)
- ii. Number and general listing of the types of projects initiated
 - Identify how the projects relate to the State SHSP and the State's safety goals and objectives

i. HSIP Funds Available (Programmed):

For the purpose of this report, the term "HSIP funds" includes those funds that are available (programmed) to implement highway safety improvement projects that have been identified as part of the State's HSIP. At a minimum, this would include projects obligated using HSIP funds (Section 148), Hazard Elimination funds (Section 152), Optional Safety funds, penalty transfer funds (from Sections 154 and 164), safety belt performance grant funds (Section 406), and incentive grant funds (from sections 157 and 163). In addition, the report should include other non-safety funds (i.e. STP, ARRA, State, local) that were available (programmed) to implement highway safety improvement projects. HRRRP funds are addressed in Part D below and Railway-Highway Crossing Program funds are addressed under separate reporting requirements.

"Available" (Programmed) funds are those funds that have been programmed in the Statewide Transportation Improvement Program (STIP) for the reporting period and can be expended on highway safety improvement projects. States should not only report available (programmed) funds, but also the amount of available (programmed) funds that were obligated for the specified reporting period.

This information could be presented in a format similar to that illustrated below. If this format is used, it should be supplemented with a narrative briefly describing the information presented. The report should also discuss any impediments to obligating HSIP funds and plans to overcome this challenge in the future.

HSIP Project Funding		
Reporting Period: MM/DD/YYYY to MM/DD/YYYY		
Funding Category	Programmed*	Obligated
HSIP (Section 148)		
Hazard Elimination (Section 152)		
Optional Safety		
Penalty Transfer (154 and 164)		
Safety Belt Performance Grants (Section 406)		
Incentive Grants (i.e. Sections 157, 163)		
Other Federal-aid funds (i.e. STP, ARRA)		
State and Local Funds		
Total		

* "Available" (Programmed) funds refer to those funds that have been programmed in the Statewide Transportation Improvement Program (STIP) and can be expended on highway safety improvement projects.

Lastly, briefly describe the amount of HSIP funds, either dollar amounts or percentage basis that were available (programmed) and obligated to local safety projects for the specified reporting period. Local safety projects are those projects implemented on non-State owned and operated roadways.

ii. General Listing of Projects:

Pursuant to 23 CFR 924.15, States shall provide the number and general listing of the types of projects obligated using HSIP funds for the reporting period. The general listing of the projects obligated shall be structured to identify how the projects relate to the State Strategic Highway Safety Plan (SHSP) and the State's safety goals and objectives. For each project obligated with HSIP funds, the following information should be provided:

- Improvement Category
- Project output (i.e. miles of rumbles strips)
- Project cost
- Relationship to the State's SHSP

Attachment 1 illustrates how this information can be presented in a tabular format. This table should be supplemented with a narrative briefly describing the information presented.

The improvement category should align with the list of highway safety improvement projects in 23 CFR 924, as shown in Attachment 2. While a single project may consist of multiple project types, each project should be assigned to only one category. The category chosen should align with the primary purpose of the project. For example, the State recently completed a pavement overlay at intersection A to improve the skid resistance on the approaches to the intersection. This project could be categorized as (1) intersection safety improvement, (4) installation of skid resistant surface and (11) improvement of highway signage and pavement markings. The State

chose improvement category (4) installation of skid resistant surface since that was the primary purpose of the project.

The project output will vary depending on the type of projects implemented. For example, if the State recently completed a rumble strip project, the project output would be the miles of rumble strips installed for that project. On the other hand, if the county had a project to improve pedestrian accommodations at ten intersections in their region, the project output would be 10 intersections.

The cost should reflect the total cost of each project.

For each HSIP project, the State must demonstrate the relationship to the SHSP. States should not only link each project to the appropriate SHSP emphasis area (i.e. intersection, roadway departure), but also the strategy that most closely aligns with the primary purpose of the project.

C. **Assessment of the Effectiveness of the Improvements (Program Evaluation)**

This section should provide a demonstration of the effectiveness of the HSIP in two parts:

- i. Overview of general highway safety trends
- ii. Description of the overall effectiveness of the HSIP

i. Overview of general highway safety trends

Present and describe figures showing the general highway safety trends (for the past five years) in the State (crashes, serious injuries and fatalities and any other information the State deems useful) by number and by rate.

ii. Description of overall HSIP effectiveness

As appropriate, the summary of program effectiveness should consist of three components, as noted below. Provide any other information that demonstrates the effectiveness and success of the HSIP. For example, in some instances, successful implementation of programs, strategies and/or treatments may lead to policy level changes, whereas safety treatments are being applied across all projects and not just safety specific projects. Such changes should be noted in the annual report as they represent a shift in safety culture.

Also, briefly describe significant program changes that have occurred since the beginning of SAFETEA-LU. For example, some States have begun targeting fatal and serious injury crashes in their HSIP, rather than all crashes. Other States have taken steps to address local roads as part of the HSIP. This information will help FHWA qualitatively assess the effects SAFETEA-LU has had on the HSIP.

SHSP Emphasis Areas

Present information regarding SHSP emphasis areas that relate to the HSIP. Present and describe trends in emphasis area performance measures (i.e. fatalities and serious injuries, all crashes).

Subprogram Types

Many States have subprograms that are administered under the HSIP. These subprograms may target subsets of the SHSP emphasis areas or specific strategies (i.e. median barrier program). States should report on the overall effectiveness of these subprograms. Continuing with the example, if a State has been implementing a median barrier program for the past several years, trends in cross median crashes could be presented.

Systemwide Treatments

Many States are beginning to implement treatments on a systemwide basis. States should also report on the effectiveness of these treatments in reducing the target crash type. For example, the State has been targeting horizontal curve crashes by implementing chevron warning signs on a systemwide basis for the past several years. The State should report on the effectiveness (i.e. percent reduction of targeted crash type) of this treatment.

D. High Risk Rural Roads Program (HRRRP)

This section of the HSIP report should provide information on the progress of HRRRP implementation. The content of the HRRRP portion of the report should mirror that of the HSIP, as outlined in sections B and C above, except that it is specific to the HRRRP. HRRRP funds are set aside for construction and/or operational improvements to improve safety on roadways functionally classified as rural major or minor collectors, or rural local roads.

The HRRRP portion of the HSIP report should consist of three parts:

- i. Basic program implementation information
- ii. Methods used to identify HRRR
- iii. Overall HRRRP effectiveness

i. Program Implementation

Based on the specified reporting period, the following should be addressed:

- HRRRP funds available (programmed)
- Number and type of HRRRP projects initiated

HRRRP Funds Available (Programmed)

This section of the report should only address the funds set aside for the HRRRP. Other funds (i.e. STP, ARRA, Rural Safety Innovation Program, State, local) used to obligate projects identified through the HRRRP should also be identified in the report. If additional HSIP funds are used to support the HRRRP, that information should be captured in the HSIP portion of the report. "Available" (Programmed) refers to the HRRRP funds that have been programmed in the Statewide Transportation Improvement Program (STIP) for the reporting period and can be expended on HRRR projects. In addition to the amount of HRRRP funds available

(programmed), States should also report the amount of HRRRP funds obligated for the specified reporting period.

This information could be presented in a format similar to that illustrated below. If this format is used, it should be supplemented with narrative briefly describing the information presented. The report should also discuss any impediments to obligating HRRR funds and plans to overcome this challenge in the future.

HRRRP Project Funding		
Reporting Period: MM/DD/YYYY to MM/DD/YYYY		
Funding Category	Programmed*	Obligated
HRRRP		
Other Federal-aid funds (i.e. STP, ARRA, Rural Safety Innovation Program)		
State and Local funds		
Total		

* "Available" (Programmed) refers to the HRRRP funds that have been programmed in the Statewide Transportation Improvement Program (STIP) and can be expended on HRRR projects.

HRRRP Projects Initiated

States should provide the number and general listing of the types of projects obligated using HRRRP funds for the reporting period. The general listing of the projects obligated should be structured to identify how the projects relate to the State Strategic Highway Safety Plan (SHSP) and the State's safety goals and objectives. For each project obligated with HRRR funds, the following information should be provided:

- Improvement Category
- Project output (i.e. miles of rumbles strips)
- Project cost
- Relationship to the State's SHSP

Attachment 1 illustrates how this information can be presented in a tabular format. This table should be supplemented with narrative briefly describing the information presented.

The improvement category should align with the list of highway safety improvement projects in 23 CFR 924, as shown in Attachment 2. However, those items designated with a caret (^) are not eligible for HRRRP funds and should not be used to categorize HRRRP projects. In addition, while all HRRRP projects would be considered "construction and operational improvements on high risk rural roads," this project category should not be used to define the project type for HRRRP reporting purposes. Also, while a single project may consist of multiple project types, each project should be assigned to only one category. The category chosen should align with the primary purpose of the project.

The project output will vary depending on the type of projects implemented.

Attachment 2: Highway Safety Improvement Categories

Highway Safety Improvement Project Categories
(Source: 23 CFR 924)

While a single project may consist of multiple project types, each project should be assigned to only one category. The category chosen should align with the primary purpose of the project.

- (1) An intersection safety improvement project
- (2) Pavement and shoulder widening
- (3) Installation of rumble strips or other warning devices
- (4) Installation of skid resistant surface at an intersection or other location with a high frequency of crashes
- (5) An improvement for pedestrian or bicyclist safety or for the safety of persons with disabilities
- *(6) Construction of any project for the elimination of hazards at a railway-highway crossing that is eligible for funding under 23 U.S.C. 130, including the separation or protection of grades at railway-highway crossings.
- *(7) Construction of railway-highway crossing safety feature, including installation of highway-railway grade crossing protective devices
- *(8) The conduct of an effective traffic enforcement activity at a railway-highway crossing
- (9) Construction of a traffic calming feature
- (10) Elimination of a roadside obstacle or roadside hazard
- (11) Improvement of highway signage and pavement markings
- (12) Installation of a priority control system for emergency vehicles at signalized intersections
- (13) Installation of a traffic control or other warning device at a location with high crash potential
- ^(14) Transportation safety planning
- ^(15) Improvement in the collection and analysis of data
- (16) Planning integrated interoperable emergency communications equipment, operational activities or traffic enforcement activities (including law enforcement assistance) relating to work zone safety.
- (17) Installation of guardrails, barriers (including barriers between construction work zones and traffic lanes for the safety of road users and workers), and crash attenuators.
- (18) The addition or retrofitting of structures or other measures to eliminate or reduce crashes involving vehicles and wildlife
- (19) Installation and maintenance of signs (including fluorescent yellow-green signs) at pedestrian-bicycle crossings and in school zones.
- *(21) Construction and operational improvements on high risk rural roads. [Do not use for the HRRRP portion of the report.]
- ^(22) Conducting road safety audits.

* Include only if railway-highway or high risk rural roads projects are funded with HSIP-type funds, NOT the set-aside funds for these programs. Projects implemented using the set-aside funds for these programs have separate reporting requirements.

^ These project categories should not be included in the HRRRP portion of the report. They are not considered construction or operational improvements and therefore are not eligible for HRRR funds.

+ Describe in narrative

Appendix B: B/C Ratio and EUAC (Lindeburg 13-7, 13-15, 13-16)

Table 13.1
Discount Factors for Discrete Compounding

factor name	converts	symbol	formula
single payment compound amount	P to F	$(F/P, i\%, n)$	$(1+i)^n$
single payment present worth	F to P	$(P/F, i\%, n)$	$(1+i)^{-n}$
uniform series sinking fund	F to A	$(A/F, i\%, n)$	$\frac{i}{(1+i)^n - 1}$
capital recovery	P to A	$(A/P, i\%, n)$	$\frac{i(1+i)^n}{(1+i)^n - 1}$
uniform series compound amount	A to F	$(F/A, i\%, n)$	$\frac{(1+i)^n - 1}{i}$
uniform series present worth	A to P	$(P/A, i\%, n)$	$\frac{(1+i)^n - 1}{i(1+i)^n}$
uniform gradient present worth	G to P	$(P/G, i\%, n)$	$\frac{(1+i)^n - 1}{i^2} - \frac{n}{i(1+i)^n}$
uniform gradient future worth	G to F	$(F/G, i\%, n)$	$\frac{(1+i)^n - 1}{i^2} - \frac{n}{i}$
uniform gradient uniform series	G to A	$(A/G, i\%, n)$	$\frac{1}{i} - \frac{n}{(1+i)^n - 1}$

13 CALCULATING UNIFORM SERIES EQUIVALENCE

A cash flow that repeats each year for n years without change in amount is known as an *annual amount* and is given the symbol A . As an example, a piece of equipment may require annual maintenance, and the maintenance cost will be an annual amount. Although the equivalent value for each of the n annual amounts could be calculated and then summed, it is more expedient to use one of the uniform series factors. For example, it is possible to convert from an annual amount to a future amount by use of the (F/A) factor.

$$F = A(F/A, i\%, n) \quad 13.8$$

A *sinking fund* is a fund or account into which annual deposits of A are made in order to accumulate F at $t = n$ in the future. Since the annual deposit is calculated as $A = F(A/F, i\%, n)$, the (A/F) factor is known as the *sinking fund factor*.

An *annuity* is a series of equal payments (A) made over a period of time.¹⁰ Usually, it is necessary to "buy into" an investment (e.g., a bond, an insurance policy, etc.) in order to ensure the annuity. In the simplest case of an annuity

¹⁰An annuity may also consist of a lump sum payment made at some future time. However, this rare interpretation is not considered in this chapter.

that starts at the end of the first year and continues for n years, the purchase price (P) is

$$P = A(P/A, i\%, n) \quad 13.9$$

The present worth of an *infinite (perpetual) series* of annual amounts is known as a *capitalized cost*. There is no $(P/A, i\%, \infty)$ factor in the tables, but the capitalized cost can be calculated simply as


$$P = \frac{A}{i} \quad (i \text{ in decimal form}) \quad 13.10$$

Alternatives with different lives will generally be compared by way of *equivalent uniform annual cost*, or EUAC. An EUAC is the annual amount that is equivalent to all of the cash flows in the alternative. The EUAC differs in sign from all of the other cash flows. Costs and expenses expressed as EUACs, which would normally be considered negative, are actually positive. The term *cost* in the designation EUAC serves to make clear the meaning of a positive number.

Example 13.4

Maintenance costs for a machine are \$250 each year. What is the present worth of these maintenance costs over a 12-year period if the interest rate is 8%?

ECONOMICS



C. Annual Cost Method

Alternatives that accomplish the same purpose but that have unequal lives must be compared by the *annual cost method*.¹⁶ The annual cost method assumes that each alternative will be replaced by an identical twin at the end of its useful life (infinite renewal). This method, which may also be used to rank alternatives according to their desirability, is also called the *annual return method* or *capital recovery method*.

Restrictions are that the alternatives must be mutually exclusive and repeatedly renewed up to the duration of the longest-lived alternative. The calculated annual cost is known as the *equivalent uniform annual cost* (EUAC) or *just equivalent annual cost*. Cost is a positive number when expenses exceed income.

Example 13.13

Which of the following alternatives is superior over a 30-year period if the interest rate is 7%?

	alternative A	alternative B
type	brick	wood
life	30 years	10 years
initial cost	\$1800	\$450
maintenance	\$5/year	\$20/year

(solution)

$$\begin{aligned} \text{EUAC}(A) &= 1800(A/P, 7\%, 30) + 5 \\ &= (1800)(0.0806) + 5 \\ &= \$150 \\ \text{EUAC}(B) &= 450(A/P, 7\%, 10) + 20 \\ &= (450)(0.1424) + 20 \\ &= \$84 \end{aligned}$$

¹⁶Of course, the annual cost method can be used to determine the superiority of assets with identical lives as well.

Alternative B is superior since its annual cost of operation is the lowest. It is assumed that three wood facilities, each with a life of ten years and a cost of \$450, will be built to span the 30-year period.

25 CHOICE OF ALTERNATIVES: COMPARING AN ALTERNATIVE WITH A STANDARD

With specific economic performance criteria, it is possible to qualify an investment as acceptable or unacceptable without having to compare it with another investment. Two such performance criteria are the *benefit-cost ratio* and the *minimum attractive rate of return*.

A. Benefit-Cost Ratio Method

The benefit-cost ratio method is often used in municipal project evaluations where benefits and costs accrue to different segments of the community. With this method, the present worth of all benefits (irrespective of the beneficiaries) is divided by the present worth of all costs. The project is considered acceptable if the ratio equals or exceeds 1.0, that is, if $B/C \geq 1.0$.

When the benefit-cost ratio method is used, disbursements by the initiators or sponsors are *costs*. Disbursements by the users of the project are known as *disbenefits*. It is often difficult to determine whether a cash flow is a cost or a disbenefit (whether to place it in the numerator or denominator of the benefit-cost ratio calculation).

Regardless of where the cash flow is placed, an acceptable project will always have a benefit-cost ratio greater than or equal to 1.0, although the actual numerical result will depend on the placement. For this reason, the benefit-cost ratio method should not be used to rank competing projects.

The benefit-cost ratio method of comparing alternatives has seen extensive use in transportation engineering where the ratio is often (but not necessarily) written in terms of annual benefits and annual costs instead of present worths. Another characteristic of highway benefit-cost ratios is that the route (road, highway, etc.) is usually already in place and that various alternative upgrades are being considered. There will be existing benefits and costs associated with the current route. Therefore, the *change* (usually an increase) in benefits and costs is used to calculate the benefit-cost ratio.¹⁷

$$B/C = \frac{\Delta \text{ user benefits}}{\Delta \text{ investment cost} + \Delta \text{ maintenance} - \Delta \text{ residual value}} \quad 13.21$$

¹⁷This discussion of highway benefit-cost ratios is not meant to imply that everyone agrees with Eq. 13.21. In *Economic Analysis for Highways* (International Textbook Company, Scranton, PA, 1969), author Robjey Winfrey takes a strong stand on one aspect of the benefits versus disbenefits issue: highway maintenance. Regular highway maintenance costs (according to Winfrey) should be placed in the numerator as a subtraction from the user benefits. This mandate has been called the *Winfrey method* by some.

ECONOMICS

Notice that the change in *residual value (terminal value)* appears in the denominator as a negative item. An increase in the residual value would decrease the denominator.

Example 13.14

By building a bridge over a ravine, a state department of transportation can shorten the time it takes to drive through a mountainous area. Estimates of costs and benefits (due to decreased travel time, fewer accidents, reduced gas usage, etc.) have been prepared. Should the bridge be built? Use the benefit-cost ratio method of comparison.

	millions
initial cost	40
capitalized cost of perpetual annual maintenance	12
capitalized value of annual user benefits	49
residual value	0

(solution)

If Eq. 13.21 is used, the benefit-cost ratio is

$$B/C = \frac{49}{40 + 12 + 0} = 0.942$$

Since the benefit-cost ratio is less than 1.00, the bridge should not be built.

If the maintenance costs are placed in the numerator, the benefit-cost ratio value will be different, but the conclusion will not change.

$$B/C_{\text{alternate method}} = \frac{49 - 12}{40} = 0.925$$

B. Rate of Return Method

The minimum attractive rate of return (MARR) has already been introduced as a standard of performance against which an investment's actual rate of return (ROR) is compared. If the rate of return is equal to or exceeds the minimum attractive rate of return, the investment is qualified. This is the basis for the *rate of return method* of alternative selection.

Finding the rate of return can be a long, iterative process. Usually, the actual numerical value of rate of return is not needed; it is sufficient to know whether or not the rate of return exceeds the minimum attractive rate of return. This *comparative analysis* can be accomplished without calculating the rate of return simply by finding the present worth of the investment using the minimum attractive rate of return as the effective interest rate (i.e., $i = \text{MARR}$). If the present worth is zero or positive, the investment is qualified. If the present worth is negative, the rate of return is less than the minimum attractive rate of return.

26 RANKING MUTUALLY EXCLUSIVE MULTIPLE PROJECTS

Ranking of multiple investment alternatives is required when there is sufficient funding for more than one investment. Since the best investments should be selected first, it is necessary to be able to place all investments into an ordered list.

Ranking is relatively easy if the present worths, future worths, capitalized costs, or equivalent uniform annual costs have been calculated for all the investments. The highest-ranked investment will be the one with the largest present or future worth, or the smallest capitalized or annual cost. Present worth, future worth, capitalized cost, and equivalent uniform annual cost can all be used to rank multiple investment alternatives.

However, neither rates of return nor benefit-cost ratios should be used to rank multiple investment alternatives. Specifically, if two alternatives both have rates of return exceeding the minimum acceptable rate of return, it is not sufficient to select the alternative with the highest rate of return.

An *incremental analysis*, also known as a *rate of return on added investment study*, should be performed if rate of return is used to select between investments. An incremental analysis starts by ranking the alternatives in order of increasing initial investment. Then, the cash flows for the investment with the lower initial cost are subtracted from the cash flows for the higher-priced alternative on a year-by-year basis. This produces, in effect, a third alternative representing the costs and benefits of the added investment. The added expense of the higher-priced investment is not warranted unless the rate of return of this third alternative exceeds the minimum attractive rate of return as well. The choice criterion is to select the alternative with the higher initial investment if the incremental rate of return exceeds the minimum attractive rate of return.

An incremental analysis is also required if ranking is to be done by the benefit-cost ratio method. The incremental analysis is accomplished by calculating the ratio of differences in benefit to differences in costs for each possible pair of alternatives. If the ratio exceeds 1.0, alternative 2 is superior to alternative 1. Otherwise, alternative 1 is superior.¹⁸

$$\frac{B_2 - B_1}{C_2 - C_1} \geq 1 \quad [\text{alternative 2 superior}] \quad 13.22$$

27 ALTERNATIVES WITH DIFFERENT LIVES

Comparison of two alternatives is relatively simple when both alternatives have the same life. For example, a problem might be stated: "Which would you rather have: car A with a life of five years, or car B with a life of five years?"

¹⁸It goes without saying that the benefit-cost ratios for all investment alternatives by themselves must also be equal to or greater than 1.0.

Appendix C: Discount Rates

Discount Rates

- Discount Rate = $[(1 + \text{Market Interest Rate}) / (1 + \text{Inflation Rate})] - 1$.

The discount rate (commonly called an interest rate in business investments) represents the time value of money. It is usually expressed as an annual compounded rate that represents the rate of interest money will earn over a future period. The **AASHTO Pavement Design Guide** explains the discount rate in the following way:

"A governmental unit that decides to spend money improving a highway, for example, loses the opportunity to "invest" this money elsewhere. That rate at which money could be invested elsewhere is sometimes known as the "Opportunity Cost Of Capital" and is the appropriate discount rate from performing the present value calculations on public projects should represent the opportunity cost of capital to the taxpayer as reflected by the average market rate of return. However, the market ... rate of interest includes an allowance for expected inflation as well as a return that represents the real cost of capital."

- The **Oklahoma Turnpike Authority** uses approximately 5% to 6% bonds. (Should receive more information from OTA, 1/15/97.)
- Oklahoma State Treasury's** office has availability to invest in US Treasury

Bills (0-12 months)	varies	
Notes (1-20 years)	6.94 %	(20 year Note)
Bonds (30 years)	<u>6.85 %</u>	

 They currently invest in bills and notes.
- FHWA** considers "Best Practice" to use a 3% to 5% discount rate.
- Corps of Engineers**, use a discount rate based on interest-bearing securities. Currently, all projects having terms exceeding 15 years have a discount rate of 7-3/8%.
- American Concrete Paving Association**, Frank Cunningham recommends 3% for government projects.
- Asphalt Institute**, Gary Fitts says it varies from 2% to 6%. Most states settle on 3% or 4% with 4% being the most common.
- "**PONTIS**" a National Bridge Management tool for AASHTO contributing states comes with the default value of 2.5% discount rate.

Further Life-Cycle Analysis of Proj No.: **BHF-186(176)**

I have reevaluated the study using a constant-dollar analysis (discount rate adjust for inflation). Below list a summary of the sensitivity.

Discount Rate	Uniform Equivalent Annual Cost		
	Widen w/ Exist. Steel	Replace Steel	Difference
2.00%	\$124,803	\$105,793	\$19,010
3.00%	\$151,122	\$137,866	\$13,256
4.00%	\$177,804	\$173,084	\$4,720
4.46%	\$190,074	\$190,075	-\$1
5.00%	\$204,479	\$210,506	-\$6,027
6.00%	\$231,252	\$249,377	-\$18,125
7.00%	\$258,283	\$289,155	-\$30,872
15.00%	\$485,100	\$616,008	-\$130,908
20.00%	\$630,751	\$821,325	-\$190,574

- + A survey* of commonly used discount rates indicate a 15% discount rate is unjustified. Discount rates should be in the 2% to 4% or 4% to 7.5% range depending on whether "Constant Dollars" or "Nominal Discount Rate" is used.
- + This study was perform using "Constant Dollars" and the discount rate of 2 to 4% should be used.
- + Both options are equal using a 4.46% discount rate.
- + At 15% discount rate, it will be very difficult justifying anything beyond maintain existing situation. Future accidents, delays due to congestion and detours due to failed roadways will not greatly impact the present cost. To rebuild the superstructure 75 years in the future with today's dollars at \$4,106,621 will have the present cost of \$100.

* See Attachment

- * **1995 Federal Register** (12/21/95) applies to the Department of Interior's "**Bureau of Reclamation**" for all 1996 Water Resource Projects use 7.625% discount rate.
- * **Michigan DOT** uses 4% discount rate.
- * **South Carolina DOT** - BMS uses 4% and PMS uses 3 - 3.5%.
- * **South Dakota DOT** - While we have no official policy on this figure, we have used figures in the 3 to 5% range and never above 5%.
- * Executive Office of the President - The **Office of Management & Budget** Circular No. A-94 recommends the following discount rates. Programs with durations longer than 30 years may use the 30-year interest rate.

Effective Dates: March 96 through February 97

Nominal Discount Rates

3-Year	5-Year	7-Year	10-Year	30-Year
5.4 %	5.5 %	5.5 %	5.6 %	5.7 %

Real Discount Rates (No Inflation)

3-Year	5-Year	7-Year	10-Year	30-Year
2.7 %	2.7 %	2.8 %	2.8 %	3.0 %

When government expenses provide a mix of cost savings and external social benefits, the OMB recommends the net present value of such investment should be evaluated with a 7% real discount rate.

Appendix D: Oklahoma Highway Safety Office Crash Facts

2012
OKLAHOMA
Crash Facts

Oklahoma Department of Public Safety

Highway Safety Office

3223 N. Lincoln Blvd.

Okla. City, OK 73105-5403

Telephone (405) 523-1570

Fax (405) 523-1586

Web Site: www.ohso.ok.gov

Document Location:

http://www.ok.gov/ohso/Data/Crash_Data_and_Statistics/Crash_Facts_2012.html

This publication is issued by the Oklahoma Department of Public Safety as authorized by the Commissioner of Public Safety. The Oklahoma Department of Libraries has been notified of the posting of the 2012 Crash Fact Book to the Department of Public Safety web site: www.dps.state.ok.us.

Appendix E: Treatment of the Economic Value of a Statistical Life in Departmental Analysis – 2011 Interim Adjustment

MEMORANDUM TO: SECRETARIAL OFFICERS [SIGNED July 29, 2011]

MODAL ADMINISTRATORS

From: Polly Trottenberg, Assistant Secretary for Transportation Policy

x64540

Robert Rivkin, General Counsel

x64702

Re: Treatment of the Economic Value of a Statistical Life in
Departmental Analyses – 2011 Interim Adjustment

Departmental guidance on valuing reduction of fatalities and injuries by regulations or investments was first published in the 1993 memorandum "Treatment of Value of Life and Injuries in Preparing Economic Evaluations." This guidance was revised in 2008 on the basis of later research, yielding a value of statistical life (VSL) of \$5.8 million. The last time our guidance was adjusted was in 2009, when we announced the current value of \$6.0 million. Using the 2009 value as the baseline, we now find that changes in prices and incomes over the last two years imply an increased VSL of \$6.2 million for analyses prepared in 2011.

However, since our last formal examination of the professional literature about VSL occurred three years ago, we have decided to conduct a further review, so that we can ensure the value used by Department analysts reflects the best and most recent academic research. While analysts should, for now, base analyses on a VSL of \$6.2 million, we may further revise that guidance after completion of the review.

Note also that we are adopting three changes in methodology in addition to the current interim VSL adjustment. First, although we have previously updated VSL estimates to current values by using an income elasticity of 0.55, we will now forecast higher future VSL in response to expected income growth. Second, consistently with the increasing VSL so derived, we replace standard deviations specified in dollars with ones defined in proportion to the value of benefits. Third, we update the relative values of injuries of varying severity on the basis of a recent study.

This guidance and other relevant documents will be posted on the Reports page of the Office of Transportation Policy website, <http://ostpxweb.dot.gov/policy> and on the General Counsel's Regulatory Information Website, <http://regs.dot.gov>. Questions should be addressed to Peter Belenky, (202) 366-5421 or peter.belenky@dot.gov.

cc: Regulations officers and liaison officers

Revised Departmental Guidance: Treatment of the Value of Preventing Fatalities and Injuries in Preparing Economic Analyses – 2011 Revision

The 1993 guidance memorandum "Treatment of Value of Life and Injuries in Preparing Economic Evaluations" established recommended values to be used in regulatory and investment analyses by all administrations within the U.S. Department of Transportation. Revised guidance published in 2008 and based on more recent research yielded a value of statistical life (VSL) of \$5.8 million, which was adjusted to \$6.0 million in 2009 in response to growth in the consumer price index and the employment cost index. No revision was published in 2010, but the value would have remained unchanged. In this revision, we find that changes in prices and incomes over the last two years imply that the VSL to be used in analyses prepared in 2011 should now be increased to \$6.2 million.¹

¹ $VSL_{2011} = VSL_{2008} * (CPI_{2010}/CPI_{2007}) * (ECI_{2010}/ECI_{2007}) ^{0.55}$

$6.1508 = 5.8008 * (218.056/207.342) * (101.275/99.775) ^{0.55}$

² Environmental Protection Agency "Guidelines for Preparing Economic Analyses." p. B-5.

<http://yosemite.epa.gov/ee/epa/eed.nsf/webpages/Guidelines.html#download>

"The Benefits and Costs of the Clean Air Act 1990 to 2010: EPA Report to Congress," p. H-39

<http://yosemite.epa.gov/ee/epa/eed.nsf/vwRepNumLookup/EE-0295A?OpenDocument>

³ $1.016^{0.55} = 1.00877$ (annual income growth factor of 1.016, raised to the power of the income elasticity, 0.55, yields annual VSL growth factor of 1.00877.)

In the revised guidance published on February 5, 2008, we adopted an income elasticity of 0.55 for adjusting past VSL to current values, but we did not use it to estimate anticipated VSL resulting from expected growth in real income levels. Since higher incomes should be reflected in willingness to pay for reduced risk, logical consistency requires that this income adjustment be incorporated in estimates of future as well as past and present VSL. EPA has also adopted this principle in its analyses.²

The procedure we now recommend uses the Congressional Budget Office's estimate of the long-term annual growth rate of labor productivity, 1.6 percent, to project future real income levels. Analysts should augment the base-year VSL by 0.877 percent per year to estimate VSL of any future year in base-year dollars before discounting to present value.³

This growth rate should be used as a single value, although it, too, can be estimated only approximately. While EPA uses a slightly different elasticity estimate as the central value and has assumed high and low figures for development of alternative projections, that procedure is unduly cumbersome for our purposes. Instead, we will adopt a single measure of variation to reflect uncertainty in the benefit of reducing present and future risks of fatalities and injuries.

As noted in our previous guidance, the values of preventing injuries of varying severity prescribed in 1993 have been under review. Recent research provides a basis for updating ³ these values.⁴ Unlike the VSL estimate itself, the benefits of preventing injuries are not derived from estimates of public willingness to pay to reduce risk. Empirical research cannot yield a credible and specific value of guarding against every potential injury. Instead, each type of injury experienced in transportation accidents is rated (in terms of severity and duration) on a scale of quality-adjusted life years (QALYs), which compares it to the alternative of perfect health. These scores are grouped, according to the Abbreviated Injury Scale (AIS), yielding coefficients that can be applied to VSL to assign each injury class a value corresponding to a fraction of a fatality.

⁴ Rebecca S. Spicer and Ted R. Miller. "Final Report to the National Highway Traffic Safety Administration: Uncertainty Analysis of Quality Adjusted Life Years Lost." Pacific Institute for Research and Evaluation. February 5, 2010. [http://ostpxweb.dot.gov/policy/reports/QALY Injury Revision_PDF Final Report 02-05-10.pdf](http://ostpxweb.dot.gov/policy/reports/QALY%20Injury%20Revision_PDF%20Final%20Report%2002-05-10.pdf)

The measure adopted here is the quality-adjusted percentage of remaining life lost for median utility weights, based on QALY research considered "best" as presented in Table 9 of the cited study by Spicer and Miller. The rate at which disability is discounted over a victim's lifespan causes these percentages to vary slightly, and the study shows estimates for 0, 3, 4, 7, and 10 percent discount rates. These differences are minor in comparison with other sources of variation and uncertainty, which we recognize by sensitivity analysis. Since OMB recommends the use of alternative discount rates of 3 and 7 percent, we present the scale corresponding

to an intermediate rate of 4 percent for use in all analyses. The fractions shown should be multiplied by the current VSL to obtain the values of preventing injuries of the types affected by the government action being analyzed.

Relative Disutility Factors by Injury Severity Level (AIS)

For Use with 3% or 7% Discount Rate

AIS Level	Severity	Fraction of VSL
AIS 1	Minor	0.003
AIS 2	Moderate	0.047
AIS 3	Serious	0.105
AIS 4	Severe	0.266
AIS 5	Critical	0.593
AIS 6	Unsurvivable	1.000

Appendix F: Highway Safety Improvement Program – Map021
Interim Eligibility Guidance



U.S. Department
of Transportation
Federal Highway
Administration

Memorandum

Subject: **INFORMATION:** Highway Safety
Improvement Program - MAP-21 Interim
Eligibility Guidance

Date: October 4, 2012

From: Tony Furst
Associate Administrator for Safety

In Reply Refer To:
HSSP

To: Division Administrators

Moving Ahead for Progress in the 21st Century Act (Public Law 112-141), or MAP-21, made some subtle but significant changes to the Highway Safety Improvement Program (HSIP). The significant change to HSIP in MAP-21 is that the types of projects eligible for HSIP funds are no longer constrained by an inclusionary list. MAP-21 continues to focus the HSIP on significantly reducing traffic fatalities and serious injuries on all public roads, including non-State-owned public roads and roads on tribal lands. The HSIP also continues to require a data-driven, strategic approach to improving highway safety on all public roads that focuses on performance.

Under MAP-21, a highway safety improvement project is any strategy, activity or project on a public road that is consistent with the data-driven State Strategic Highway Safety Plan (SHSP) and corrects or improves a hazardous road location or feature or addresses a highway safety problem. MAP-21 did not continue the 10% flexibility provision established in SAFETEA-LU. States are no longer required to certify they have met various safety infrastructure needs in order to fund non-infrastructure projects. Further, there is no longer a limit to how much a state can spend on any project types. The use of HSIP funds must be compliant with Title 23 and can be used for both infrastructure and non-infrastructure projects that are consistent with the State's SHSP, correct or improve a hazardous road location of feature, or address a highway safety problem.

The attached guidance, which clarifies the new HSIP eligibility guidance, was posted on the FHWA MAP-21 Website on September 25, 2012 (<http://www.fhwa.dot.gov/map21/guidance/guidehsip.cfm>). This guidance provides clarification on project consistency with the SHSP; project selection through a data driven process; project relationship to performance goals, measures and targets; general project eligibility; and highway safety improvement projects that may warrant additional consideration, such as exceptions to the eligibility of projects to maintain minimum levels

2013 Railway-Highway Crossings Project Metrics
23 USC 130
OKLAHOMA

Project Number	Location (County / Municipality, Highway)	USDOT Crossing Number	FHWA Roadway Functional Classification (see Note 1)	Project Type and Description (using the suggested groupings provided in guidance)	Crossing Protection (active, passive)	Crossing type (vehicle, pedestrian, etc.)	Total Project Cost	Funding Type	Before Crash Data (_5_ years)					After Crash Data (_5_ years)					Effectiveness (see Note 2)
									Fatal	Serious Injury	Other Injury	PDO	Fatal	Serious Injury	Other Injury	PDO			
STP-240D(002)RR	LeFlore/Howe, Lassiter Rd.	330739V	7	Active Grade Xing Improvement	Active	Veh	315,085.00	130	0	0	0	1	0	0	0	0	0	yes	
STP-255E(149)RR	Statewide Inventory Maintenance			Crossing Inventory Update			160,272.00	130										yes	
STP-240E(004)RR	LeFlore/Shady Point, Wheelus Rd.	330720D	7	Active Grade Xing Improvement	Active	Veh	360,350.00	130	0	0	3	0	0	0	0	0	0	yes	
STP-266E(010)RR	Rogers, EW0340	668518F	5	Active Grade Xing Improvement	Active	Veh	170,473.00	130	0	0	0	1	0	0	0	0	0	yes	
STP-266E(011)RR	Rogers, NS0424	668525R	7	Active Grade Xing Improvement	Active	Veh	311,477.00	130	0	0	0	0	0	0	0	0	0	yes	
STP-252B(008)RR	Noble/Perry, SH-77	673767W	4	Active Grade Xing Improvement	Active	Veh	371,961.00	130	0	0	0	0	0	0	0	0	0	yes	
STP-255F(127)RR	Statewide Stop/Yield Sign	Various		Crossing Warning Sign Improvements	Passive	Veh	49,189.00	130										yes	
STP-206C(005)RR	Blaine/Okeene, SH-51	671415J	5	Roadway Geometry Improvements	Active	Veh	57,945.00	130	0	0	0	0	0	0	0	0	0	yes	
STP-268D(008)RR	Sequoyah/Sallisaw, Farm Rd.	434148G	7	Active Grade Xing Improvement	Active	Veh	223,162.00	130	0	0	1	0	0	0	0	0	0	yes	
STP-251D(012)RR	Muskogee/Braggs, E Davis Rd.	434106V	6	Active Grade Xing Improvement	Active	Veh	381,679.00	130	0	0	0	1	0	0	0	0	0	yes	
STP-209D(007)RR	Canadian/El Reno, Darlington Rd.	595451W	7	Active Grade Xing Improvement	Active	Veh	270,362.00	130	0	0	0	1	0	0	0	0	0	yes	
STP-237D(006)RR	Kingfisher, EW0870	595434F	7	Active Grade Xing Improvement	Active	Veh	224,478.00	130	0	0	0	1	0	0	0	0	0	yes	
STP-253D(022)RR	Nowata, EW0260	433981P	7	Active Grade Xing Improvement	Active	Veh	295,627.00	130	0	0	1	0	0	0	0	0	0	yes	
STP-209D(009)RR	Canadian/El Reno, Alfadale Rd.	596833V	7	Active Grade Xing Improvement	Active	Veh	284,228.00	130	0	0	0	1	0	0	0	0	0	yes	
STP-208D(007)RR	Caddo, EW1450	596582D	7	Active Grade Xing Improvement	Active	Veh	295,386.00	130	0	0	1	0	0	0	0	0	0	yes	
STP-208B(008)RR	Caddo, NS2620	596577G	7	Active Grade Xing Improvement	Active	Veh	285,341.00	130	0	0	0	1	0	0	0	0	0	yes	
STP-218D(030)RR	Craig, EW0290	413532V	7	Active Grade Xing Improvement	Active	Veh	326,405.00	130	0	0	0	1	0	0	0	0	0	yes	
STP-253D(023)RR	Nowata, EW0270	433982W	7	Active Grade Xing Improvement	Active	Veh	438,356.00	130	0	0	0	0	0	0	0	0	0	yes	
STP-273E(007)RR	Wagoner, EW0760	413594T	5	Active Grade Xing Improvement	Active	Veh	302,757.00	130	0	0	0	1	0	0	0	0	0	yes	
STP-251E(016)RR	Muskogee, NS4310	595434F	7	Active Grade Xing Improvement	Active	Veh	538,499.00	130	0	0	0	1	0	0	0	0	0	yes	
					Total		5,663,032.00												

Notes:

- 1 - See FHWA Functional Classification Guidelines at http://www.fhwa.dot.gov/planning/fcsec2_1.htm
- 2 - Show whether the project achieved its purpose using benefit-cost or other methodology developed by the State. These analyses may include all crashes, or targeted crash types, depending on the nature of the improvement that was implemented.