

Glenn Hwy Rehab, Kings River Bridge, MP 66.0 to 67.2



Project Number:
AK DOT 135(6)

FHWA Contact:
Tara Walter
E: tara.walter@dot.gov
P: 360-624-8233

Project Partner:
Alaska Dept of
Transportation & Public
Facilities.

Contractor:
Pruhs Construction
Company, LLC
Anchorage, AK

Notice to Proceed:
December 29, 2022

Fixed Completion Date:
October 9, 2024



U.S. Department
of Transportation

**Federal Highway
Administration**

Construction Activities & Upcoming Work

May 17, 2024

Contractor has been removing asphalt pavement starting at the beginning of project, excavating the existing roadway, and rebuilding with 3 feet of select borrow backfill. They continued grubbing and placing topsoil operations as needed. Bridge subcontractor removed the curb forms this week and conducted cleanup work on the bridge. Upcoming work includes more grubbing of the special clearing limits, placing more conserved topsoil on completed slopes, and installing the 36" cross-culverts. Be mindful of the rock trucks being used throughout the project site.

Above, right: Grading & compacting subgrade near Kings River Dr.
Below, right: Compacting select borrow subgrade.

Traffic Delays

Contractor's schedule is **Monday thru Saturday, 7:00am-5:00pm. Expect up to 30 minute traffic delays during this time.** Pilot car is being used to conduct public traffic during construction operations. Please drive cautiously through the project area all other times.



Website: [Glenn Highway Rehabilitation, Kings River Bridge Section MP 66.0 to MP 67.2 | FHWA](#)

Western Federal Lands Highway Division