



Source: FHWA

Lewis River Bridge Construction Activities & Upcoming Work

July 19, 2024

Project Number:

WY NPS YELL 14(1)

FHWA Contact:

Tim Barber

Timothy.Barber@dot.gov

(208) 479 - 4421

Project Partner:

NPS

Contractor:

M.A. DeAtley

Construction, Inc

Clarkston, WA

Notice to Proceed:

May 3rd, 2022

Fixed Completion Date:

October 15, 2024

Project Description

Utilizing Great American Outdoor Act Funding, the Lewis River Bridge project, located along the South Entrance Road, includes construction of a double span 357-foot long steel girder bridge, 3 mechanically stabilized earth walls, removal of the existing Lewis River Bridge, stone masonry, excavation, and paving.



Source: FHWA

Work Schedule

Expect work 6:00 a.m. to 12:00 a.m., 6 days a week.



The contractor completed the bridge deck concrete. They are working on old roadway asphalt removal and new roadway subgrade. Stone masonry is done on the bridge abutments and is being placed on the North MSE wall. The contractor continues work on curb concrete and bridge sidewalks.

Upcoming work includes: bridge sidewalk concrete, stone masonry, guardwall concrete, curbs, bridge approach slab concrete, and roadway subgrade. There will be some nighttime work installing culverts in the coming weeks.

Traffic Delays



Warning - There is a section of roadway that is a gravel surface. Anticipate up to 20 minute delays during construction activities. There is a single lane, two-way alternating temporary traffic control zone. Please observe and heed the temporary traffic signals.



U.S. Department
of Transportation

**Federal Highway
Administration**

Project Website: <https://highways.dot.gov/federal-lands/projects/wy/lewis-river-bridge>

Western Federal Lands Highway Division