



Source: FHWA

Lewis River Bridge Construction Activities & Upcoming Work

September 13, 2024

Project Number:

WY NPS YELL 14(1)

FHWA Contact:

Tim Barber

Timothy.Barber@dot.gov

(208) 479 - 4421

Project Partner:

NPS

Contractor:

M.A. DeAtley

Construction, Inc

Clarkston, WA

Notice to Proceed:

May 3rd, 2022

Fixed Completion Date:

October 15, 2024

Project Description

Utilizing Great American Outdoor Act Funding, the Lewis River Bridge project, located along the South Entrance Road, includes construction of a double span 357-foot long steel girder bridge, 3 mechanically stabilized earth walls, removal of the existing Lewis River Bridge, stone masonry, excavation, and paving.



Source: FHWA

Work Schedule

Expect work 7:00 a.m. to 7:00 p.m., 6 days a week.



The contractor installed the guardrails on the new bridge. They are working on removal of the old bridge, building the pavilion MSE wall, and grading parking lots. Stone masonry is being done on the South MSE wall.

Upcoming work includes: old bridge removal, recycling and clean up, stone masonry on the South MSE wall, removing the river diversion, parking lot concrete curbs, gutters, and sidewalks.



Traffic Delays

Warning - Anticipate up to 20 minute delays during construction activities. There is a single lane, two-way alternating temporary traffic control zone. Please observe and heed the temporary traffic signals. The new bridge allows 2 way traffic at night and during non-construction days; however the speed limit continues to be 25 mph.



U.S. Department
of Transportation

**Federal Highway
Administration**

Project Website: <https://highways.dot.gov/federal-lands/projects/wy/lewis-river-bridge>

Western Federal Lands Highway Division