

WY NPS YELL 12(2)

FHWA Contact:

Nathan Douglass nathan.douglass@dot.gov (208) 351-0054

Project Partner:

Yellowstone National Park

Contractor:

HK Contractors Inc.

P.O. Box 51450

Idaho Falls, Idaho

83402

Notice to Proceed:

January 24, 2023

Fixed Completion Date:

November 30, 2026



U.S. Department of Transportation

Federal Highway Administration

Yellowstone River Bridge

August 29, 2025

Construction Activities & Upcoming Work

Project Description:

Utilizing Great American Outdoor Act Funding the Yellowstone River Bridge project includes constructing a new bridge over the Yellowstone River, a new alignment to the bridge approach, expansion of picnic areas, and additional parking at various trailheads.

Road Conditions:

The road surface is milled pavement and compacted earth. Extreme caution should be used by motorist, particularly during wet weather conditions. Temporary traffic control signs are utilized at all active construction locations to ensure public safety.

Current and Upcoming Work:

The pouring of bridge deck sidewalk concrete is nearing completion. Guardwalls are being formed and poured in preparation for stone façade. Stone masonry of the wingwalls has begun. Milling of the existing road surface is completed to provide a recycled asphalt base prior to paving. Additional earthwork is underway to complete the realignment of the road in preparation for paving.


Traffic Delays:

Work on the road alignment are resulting in minor traffic delays not to exceed 30 minutes. Flagger and a pilot vehicle are being utilized as needed. Drivers are reminded to exercise caution near construction access roads. As the project approaches paving later this fall additional traffic delays will occur.

2025 Construction Milestones:

Completion of Abutments—In Progress Girder Erection—Completed Bridge Deck—Completed Road Realignment—In Progress

Project Website: https://highways.dot.gov/federal-lands/projects/wy/nps-yell-12-2



WY NPS YELL 12(2)

FHWA Contact:

Nathan Douglass nathan.douglass@dot.gov (208) 351-0054

Project Partner:

Yellowstone National Park

Contractor:

HK Contractors Inc.

P.O. Box 51450

Idaho Falls, Idaho

83402

Notice to Proceed:

January 24, 2023

Fixed Completion Date:

November 30, 2026



U.S. Department of Transportation

Federal Highway Administration

Yellowstone River Bridge

August 29, 2025

Construction Activities & Upcoming Work




Guardwall forms for corewall Station 144+50-146+50LT



Sidewalk Pour

Project Website: https://highways.dot.gov/federal-lands/projects/wy/nps-yell-12-2



WY NPS YELL 12(2)

FHWA Contact:

Nathan Douglass nathan.douglass@dot.gov (208) 351-0054

Project Partner:

Yellowstone National Park

Contractor:

HK Contractors Inc.

P.O. Box 51450

Idaho Falls, Idaho

83402

Notice to Proceed:

January 24, 2023

Fixed Completion Date:

November 30, 2026



U.S. Department of Transportation

Federal Highway Administration

Yellowstone River Bridge

August 29, 2025

Construction Activities & Upcoming Work




Earthwork near station 161



Milling at East Bridge end

Project Website: https://highways.dot.gov/federal-lands/projects/wy/nps-yell-12-2



WY NPS YELL 12(2)

FHWA Contact:

Nathan Douglass nathan.douglass@dot.gov (208) 351-0054

Project Partner:

Yellowstone National Park

Contractor:

HK Contractors Inc.

P.O. Box 51450

Idaho Falls, Idaho

83402

Notice to Proceed:

January 24, 2023

Fixed Completion Date:

November 30, 2026



U.S. Department of Transportation

Federal Highway Administration

Yellowstone River Bridge

August 29, 2025

Construction Activities & Upcoming Work



Embankment and Topsoil Abut 1 to Pier 1



Bridge and Canyon Overlook guardwall

Project Website: https://highways.dot.gov/federal-lands/projects/wy/nps-yell-12-2