



Source: FHWA

Lewis River Bridge Construction Activities & Upcoming Work

September 12, 2022

Project Number:
WY NPS YELL 14(1)

FHWA Contact:
Boem Kim
boem.kim@dot.gov
(360) 605-7636

Project Partner:
NPS

Contractor:
M.A. DeAtley
Construction, Inc
Clarkston, WA

Notice to Proceed:
May 3rd, 2022

Fixed Completion Date:
October 15, 2024



U.S. Department
of Transportation
**Federal Highway
Administration**

Project Description

Located along the South Entrance Road in Yellowstone National Park, this project includes construction of a double span, 357-foot long steel girder bridge with cast-in-place concrete deck and 3 mechanically stabilized earth walls. Other work will include removal of existing Lewis River Bridge, stone masonry, roadway excavation and paving. This project is administered by the Federal Highway Administration in partnership with the National Park Service.



Work Schedule

Expect work 6:00 a.m. to 6:00 p.m., Monday through Saturday.

Last week the contractor continued construction on the temporary work bridge. They installed steel girders and timber decking. They removed and replaced sheet pile along project right near the north abutment location. Dewatering and turbidity monitoring continued.

Over the next two weeks, work includes: finishing structural excavation for the north abutment, driving permanent pipe pile at the south abutment, layout for placement of permanent pipe pile at the north abutment, clearing and grubbing along the south cut slope, and pour concrete into permanent pipe pile.



Traffic Delays

Anticipate up to 20 minute delays during construction activities. There will be a one-lane, two-way temporary traffic control zone facilitated by a temporary traffic signal system. The existing alignment including pavement and bridge will be used while the new bridge is constructed. No road closures anticipated at this time.



The Storm Water Pollution Prevention Plan (SWPPP) is available for viewing upon request. See also SWPPP sign posted at project site.

Project Website: <https://highways.dot.gov/federal-lands/projects/wy/lewis-river-bridge>

Western Federal Lands Highway Division



Source: FHWA

Lewis River Bridge Construction Activities & Upcoming Work

September 12, 2022

Project Number:
WY NPS YELL 14(1)

FHWA Contact:
Boem Kim
boem.kim@dot.gov
(360) 605-7636

Project Partner:
NPS

Contractor:
M.A. DeAtley
Construction, Inc
Clarkston, WA

Notice to Proceed:
May 3rd, 2022

Fixed Completion Date:
October 15, 2024



U.S. Department
of Transportation
**Federal Highway
Administration**



Source: FHWA

Steel girders and timber decking placed on temporary work bridge.



Source: FHWA

Work continues on Lewis River Bridge.
Permanent piles for abutment 1 will be driven in next weeks.

Project Website: <https://highways.dot.gov/federal-lands/projects/wy/lewis-river-bridge>

Western Federal Lands Highway Division