

Attachment D. TTP Bridge Program Project Report

Cheyenne River Sioux Tribe A01340

Report Completed on 12/29/2016

Report Period Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

Federal Project Number

Project Name
Veo Creek Bridge Replacement

Project Description
Replacement of an old wooden structure. Project included erosion control, temporary traffic control, embankment, detour, channel stabilization, minor asphalt, guard and bridge rail, concrete structure, seeding, fertilizing, mulching.

Location Description
Veo Creek

County

State

Inventory Route Number(s)

Length miles

Project Narrative
100 % Complete Project of the bridge replacement is complete. With \$1,371,894.47 of the \$1,434,061.00 awarded used to complete the project.

Active Phases during this reporting period
Construction; PROJECT COMPLETE;

Project Funding Source(s)
TTP Bridge Program;

Funds Expended This FY (All sources)	Funds Expended this FY (TTP Only)	Anticipated Total Project Cost (all years)
<input type="text" value="\$0.00"/>	<input type="text" value="\$1,371,894.00"/>	<input type="text" value="\$1,371,894.00"/>

Estimated Completion Date Percent Work Complete

Attachments:

TTP Bridge Program Project Report

Report Completed on

12/29/2016

Cheyenne River Sioux Tribe

A01340

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

A12AV01401

Federal Project Number

A0174600

Project Name

Stove Creek Bridge No. A009

Project Description

Replacement of Stove Creek Bridge. This was an old construction project that needed a repair done to one of the asphalt approach aprons. The asphalt was cut, a soft spot was excavated and recompactd, and new asphalt placed.

Location Description

Stove Crreek

County

DEWEY

State

South Dakota

Inventory Route Number(s)

8

Length

0.1

miles

Project Narrative

The replacement of Stove Creek Bridge is complete. With \$1,913,724.68 of the \$2,250,835.00 used to complete the project.

Active Phases during this reporting period

Construction; PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$36,651.00

Anticipated Total Project Cost (all years)

\$1,913,725.00

Estimated Completion Date

9/1/2016

Percent Work Complete

100

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

11/30/2016

Oglala Lakota Nation

A06344

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

10615131

Federal Project Number

A063440035

Project Name

Bridge Inspections

Project Description

Required two year inspection of the bridges

Location Description

Bridges throughout the Pine Ridge Indian Reservation

County

Oglala Lakota; Jackson and Bennett

State

SD

Inventory Route Number(s)

Multiple

Length

1

miles

Project Narrative

100% complete

Active Phases during this reporting period

PROJECT COMPLETE; Bridge Inspection Reporting

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$50,507.00

Funds Expended this FY (TTP Only)

\$50,507.00

Anticipated Total Project Cost (all years)

\$165,000.00

Estimated Completion Date

4/30/2018

Percent Work Complete

100

Attachments:

0

TTP Bridge Program Project Report

Report Completed on

11/30/2016

Oglala Lakota Nation

A06344

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

10612125

Federal Project Number

A06344AddP1

Project Name

BIA 49 - Bridge #A133

Project Description

Replace functionally obsolete bridge.

Location Description

Wounded Knee

County

Oglala Lakota

State

SD

Inventory Route Number(s)

49-20

Length

0.1

miles

Project Narrative

Currently under design. Planned construction by Tribal forces summer 2017.

Active Phases during this reporting period

PS&E Development;

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$232.00

Funds Expended this FY (TTP Only)

\$232.00

Anticipated Total Project Cost (all years)

\$265,000.00

Estimated Completion Date

11/30/2017

Percent Work Complete

0

Attachments: 0

TTP Bridge Program Project Report

Rosebud Sioux Tribe

Report Completed on

12/28/2016

A07345

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

RST-2016-TSBRA033

Federal Project Number

A073450001

Project Name

Two Strike Bridge - A033

Project Description

Replacement of the entire bridge and making the width of the bridge more safer for the vehicles and public

Location Description

10 mi.NE. of Spring Crk School over Little White River

County

Todd

State

SD

Inventory Route Number(s)

BIA Rt. 5: Section 60

Length

0.31

miles

Project Narrative

The Two Strike Bridge was completely replaced. The bridge was closed to local and public traffic and detoured in different routes until it was completed. The bridge replacement was design according to the Specifications of the Roads and Bridges, all the underside supporting material for the bridge was also replaced along with the rip-rap along the flow of the river. The fencing around the project area was taken down so construction access would not be interrupted and was re-fenced. the project has replace guard railing on both sides of the bridge and new signage replace the old faded and small identification signs.

Active Phases during this reporting period

Construction; PROJECT COMPLETE;

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$1,065,111.00

Funds Expended this FY (TTP Only)

\$305,822.00

Anticipated Total Project Cost (all years)

\$1,370,933.00

Estimated Completion Date

10/31/2016

Percent Work Complete

99

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/29/2016

Rosebud Sioux Tribe

A07345

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

RST-2018- CDB-A032

Federal Project Number

A073450008

Project Name

Crow Dog Bridge-A032

Project Description

Replacement of the entire structure of the Bridge

Location Description

17.6 km.NE of Spring Creek; crossing over the Little White River

County

Todd

State

SD

Inventory Route Number(s)

BIA 5; Section 80

Length

0.35

miles

Project Narrative

Advertised for bids and awarded to an engineering firm for the PS&E of this bridge project. the final design is not due until December 19, 2016, at which time we will be submitting for the TTPBP funding.

Active Phases during this reporting period

PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$91,726.00

Funds Expended this FY (TTP Only)

\$91,726.00

Anticipated Total Project Cost (all years)

\$1,588,000.00

Estimated Completion Date

11/4/2020

Percent Work Complete

75

Attachments: 0

TTP Bridge Program Project Report

Rosebud Sioux Tribe

Report Completed on

12/29/2016

A07345

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

RST-2018-VB-A036

Federal Project Number

A073450010

Project Name

Valandra Bridge-A036

Project Description

Replacement of the entire structure of the bridge

Location Description

5.1 km N. of Spring Creek School; crossing over Little White River

County

Todd

State

SD

Inventory Route Number(s)

BIA Rt. 5; Section 20

Length

0.27

miles

Project Narrative

Replacement of the entire bridge

Active Phases during this reporting period

PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$91,631.00

Funds Expended this FY (TTP Only)

\$91,631.00

Anticipated Total Project Cost (all years)

\$1,588,000.00

Estimated Completion Date

10/31/2017

Percent Work Complete

25

Attachments:

0

TTP Bridge Program Project Report

Report Completed on

12/29/2016

Rosebud Sioux Tribe

A07345

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

RST2021-OHWB-A039

Federal Project Number

A073450012

Project Name

Old Hollow Wood Bridge-A039

Project Description

Replacement of existing bridge

Location Description

Rosebud Street-cross over Rosebud Creek

County

Todd

State

SD

Inventory Route Number(s)

BIA Rt 11; Section 20

Length

0.3

miles

Project Narrative

Advertised for bids and awarded to an engineering firm for the PS&E of this bridge project. the final design is not due until December 19, 2016, at which time we will be submitting for the TTPBP funding.

Active Phases during this reporting period

PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$91,631.00

Funds Expended this FY (TTP Only)

\$91,631.00

Anticipated Total Project Cost (all years)

\$1,500,000.00

Estimated Completion Date

10/30/2021

Percent Work Complete

25

Attachments: 0

TTP Bridge Program Project Report

Rosebud Sioux Tribe

Report Completed on

12/29/2016

A07345

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

RST-2017-HHBB-A039

Federal Project Number

A073450015

Project Name

Hollow Horn Bear Bridge-A035

Project Description

Replacement of entire structure of the bridge

Location Description

18.4 km NE of Spring Creek School;Spring Creek; SD

County

Todd

State

SD

Inventory Route Number(s)

BIA Rt.5; Section 40

Length

0.31

miles

Project Narrative

Advertised for bids and awarded to an engineering firm for the PS&E of this bridge project. the final design is not due until December 19, 2016, at which time we will be submitting for the TTPBP funding.

Active Phases during this reporting period

PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$91,820.00

Funds Expended this FY (TTP Only)

\$91,820.00

Anticipated Total Project Cost (all years)

\$1,588,000.00

Estimated Completion Date

10/31/2019

Percent Work Complete

25

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/21/2016

Sisseton Wahpeton Oyate

A09347

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

A0910500

Federal Project Number

A0910500

Project Name

Owens Bridge Replacement

Project Description

Preliminary Engineering

Location Description

ROBERTS

County

ROBERTS

State

South Dakota

Inventory Route Number(s)

121

Length

0

miles

Project Narrative

PS&E was submitted for comment to BIA Regional Office and FHWA.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$85,450.00

Funds Expended this FY (TTP Only)

\$85,450.00

Anticipated Total Project Cost (all years)

\$102,200.00

Estimated Completion Date

1/30/2017

Percent Work Complete

84

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/27/2016

Winnebago Tribe of Nebraska

A13383

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

A1313800

Federal Project Number

A1313800

Project Name

Armel Bridge Replacement A138

Project Description

reconstruct/replace bridge

Location Description

THURSTON

County

THURSTON

State

Nebraska

Inventory Route Number(s)

8

Length

0.5

miles

Project Narrative

Design completed
Environmental complete

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$15,097.00

Funds Expended this FY (TTP Only)

\$15,097.00

Anticipated Total Project Cost (all years)

\$600,000.00

Estimated Completion Date

9/30/2017

Percent Work Complete

25

Attachments:

0

TTP Bridge Program Project Report

Report Completed on

1/19/2017

Santee Sioux Nation

A13382

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

A1333800

Federal Project Number

A1333800

Project Name

SANTEE TRANSPORTATION PLANNING

Project Description

PLANING The line item is used for travel, technical assistance, survey and additional expenses related to planning.

Location Description

KNOX

County

KNOX

State

Nebraska

Inventory Route Number(s)

knox

Length

0

miles

Project Narrative

ongoing

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); plimary design

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$0.00

Estimated Completion Date

9/30/2016

Percent Work Complete

0

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/31/2016

Santee Sioux Nation

A13382

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

A1348200

Federal Project Number

A1348200

Project Name

Ray Stark Bridge Replacement

Project Description

REPLACE This project is cooped with Knox County Road Department, KCRD is the lead entity with the project, Mannilla Wagner was hired to do the design phase of the project.

Location Description

KNOX

County

KNOX

State

Nebraska

Inventory Route Number(s)

5537

Length

0.5

miles

Project Narrative

Design is in the plan-in- hand phase. Site visit was completed in November and environmental are being worked on now.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$26,596.00

Funds Expended this FY (TTP Only)

\$26,596.00

Anticipated Total Project Cost (all years)

\$1,500,000.00

Estimated Completion Date

12/28/2018

Percent Work Complete

10

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/12/2016

Crow Creek Sioux Tribe

A14342

Report Period Fiscal Year (October - September) BIA & FHWATribe's Project Number
Federal Project Number
Project Name**Project Description****Location Description**County
State
Inventory Route Number(s)
Length miles**Project Narrative****Active Phases during this reporting period****Project Funding Source(s)**

Funds Expended This FY (All sources)	Funds Expended this FY (TTP Only)	Anticipated Total Project Cost (all years)
<input type="text" value="\$43,750.00"/>	<input type="text" value="\$43,750.00"/>	<input type="text" value="\$1,307,795.00"/>

Estimated Completion Date Percent Work Complete Attachments: [file: 1Campbell Creek Brd. 8.1.2014, 01269_01_1Campbell%20Creek%20Brd.%208-1-2014.JPG](#)[Another 3 file\(s\) are available under ID 01269](#)

TTP Bridge Program Project Report

Iowa Tribe of Kansas and Nebraska

Report Completed on

12/21/2016

B04860

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

B0410601

Federal Project Number

B0410601

Project Name

B309 Owl Creek

Project Description

Bridge replacement of Owl Creek bridge.

Location Description

RICHARDSON

County

RICHARDSON

State

Nebraska

Inventory Route Number(s)

805

Length

0.1

miles

Project Narrative

This project has been completed

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$31,072.00

Anticipated Total Project Cost (all years)

\$263,866.00

Estimated Completion Date

10/15/2015

Percent Work Complete

100

Attachments: 1

[file: G2G Financial Report, 02109_01_G2G%20Financial%20Report.pdf](#)

TTP Bridge Program Project Report

Report Completed on

12/15/2016

Kickapoo Tribe of Oklahoma

B08823

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

B0813B01

Federal Project Number

B0813B01

Project Name

NBI No04385

Project Description

REPLACE

Location Description

LINCOLN

County

LINCOLN

State

Oklahoma

Inventory Route Number(s)

8634

Length

0.1

miles

Project Narrative

Bridge Replacement

Active Phases during this reporting period

Construction; PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$29,000.00

Funds Expended this FY (TTP Only)

\$29,000.00

Anticipated Total Project Cost (all years)

\$420,000.00

Estimated Completion Date

9/30/2015

Percent Work Complete

100

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/15/2016

Kickapoo Tribe of Oklahoma

B08823

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

B0813B02

Federal Project Number

B0813B02

Project Name

NBI No09870

Project Description

REPLACE

Location Description

LINCOLN

County

LINCOLN

State

Oklahoma

Inventory Route Number(s)

8666

Length

0.1

miles

Project Narrative

Bridge Replacement

Active Phases during this reporting period

Construction; PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$151,687.00

Funds Expended this FY (TTP Only)

\$151,687.00

Anticipated Total Project Cost (all years)

\$420,000.00

Estimated Completion Date

9/30/2015

Percent Work Complete

100

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/15/2016

Kickapoo Tribe of Oklahoma

B08823

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

B0813B03

Federal Project Number

B0813B03

Project Name

NBI No10267

Project Description

REPLACE

Location Description

LINCOLN

County

LINCOLN

State

Oklahoma

Inventory Route Number(s)

8620

Length

0.1

miles

Project Narrative

Bridge Replacement

Active Phases during this reporting period

Construction; PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$132,928.00

Funds Expended this FY (TTP Only)

\$132,928.00

Anticipated Total Project Cost (all years)

\$1,260,000.00

Estimated Completion Date

9/30/2015

Percent Work Complete

100

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/15/2016

Kickapoo Tribe of Oklahoma

B08823

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

B081523B

Federal Project Number

B081523B

Project Name

Oak Road Bridge

Project Description

REPLACE

Location Description

LINCOLN

County

LINCOLN

State

Oklahoma

Inventory Route Number(s)

8636

Length

0.1

miles

Project Narrative

Bridge Replacement

Active Phases during this reporting period

PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$75,000.00

Funds Expended this FY (TTP Only)

\$75,000.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

9/30/2015

Percent Work Complete

100

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

1/31/2017

Blackfeet Tribe

C51201

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

C5115104

Federal Project Number

C5115104

Project Name

C104 Blacktail Bridge Replacement Project

Project Description

REPLACE

Location Description

PONDERA

County

PONDERA

State

Montana

Inventory Route Number(s)

1

Length

0

miles

Project Narrative

Blacktail Bridge is in the Preliminary Planning stage. The archeological survey has not been done yet. Joetta Plumage with BIA will be contacted to see if their office can do it. Wetland delineation and topographic survey are complete. Cadastral survey to lock in ROW limits is in progress. We are currently working on obtaining sufficient cadastral points in the area to accurately stake out the existing ROW limits. Approximately 75% complete. Research is being done to locate existing plans and geotechnical borings. If these can be located new borings won't be required. Hydrology/Hydraulics has not been completed. The feasibility report write up is at 10% and should be completed by the end of March. A task order for the final design and full PS&E package will be submitted in January with PS&E delivery schedule estimated at end of August.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$11,877.00

Funds Expended this FY (TTP Only)

\$11,877.00

Anticipated Total Project Cost (all years)

\$275,000.00

Estimated Completion Date

12/31/2017

Percent Work Complete

10

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

1/31/2017

Blackfeet Tribe

C51201

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

C5115110

Federal Project Number

C5115110

Project Name

C110 Boarding School Bridge Replacement Project

Project Description

REPLACE

Location Description

GLACIER

County

GLACIER

State

Montana

Inventory Route Number(s)

6

Length

0

miles

Project Narrative

The Boarding School Bridge is in the Preliminary Planning stage. The archeology survey has been completed by BIA. The wetland delineation and topographic survey has been completed. The cadastral survey is in progress to lock in ROW limits. The Tribal surveyor is working on obtaining sufficient cadastral points in the area to accurately stake out the existing ROW limits. Approximately 75% complete. The hydrology and hydraulics have been addressed. The preliminary size and single cell box culvert has been selected along with guardrail type and terminal end sections. The feasibility report is at 30% and will be completed by the end of December. A task order for the final design and full PS&E package will be submitted in December with PS&E delivery schedule at the end of March as discussed at November 18th meeting. To date payments have been made totaling \$7,048.44.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$7,048.00

Funds Expended this FY (TTP Only)

\$7,048.00

Anticipated Total Project Cost (all years)

\$19,165.00

Estimated Completion Date

12/31/2017

Percent Work Complete

25

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

1/31/2017

Blackfeet Tribe

C51201

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

C5115131

Federal Project Number

C5115131

Project Name

C131 Larson Bridge Replacement

Project Description

REPLACE

Location Description

GLACIER

County

GLACIER

State

Montana

Inventory Route Number(s)

58

Length

0

miles

Project Narrative

Larson Bridge is in the Preliminary stage. This bridge appears to be in good condition. A 2014 bridge inventory inspection report indicated the bridge is now adequate. A copy of this report will be provided. If this is the case the feasibility and design on this bridge will stop at this point and a letter will be drafted from this office to BIA Central Office requesting the transfer of the bridge funds allocated to Bridge C104 Blacktail Bridge.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$1,832.00

Funds Expended this FY (TTP Only)

\$1,832.00

Anticipated Total Project Cost (all years)

\$17,000.00

Estimated Completion Date

12/31/2017

Percent Work Complete

5

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

1/31/2017

Blackfeet Tribe

C51201

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

C5141430

Federal Project Number

C5141430

Project Name

Blacktail Creek Bridge Planning

Project Description

RECONS

Location Description

GLACIER

County

GLACIER

State

Montana

Inventory Route Number(s)

1

Length

0

miles

Project Narrative

This is a Tribal Planning Bridge Project to complete bridge funding application and begin preliminary project construction if needed.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$11,877.00

Funds Expended this FY (TTP Only)

\$11,877.00

Anticipated Total Project Cost (all years)

\$11,877.00

Estimated Completion Date

12/31/2017

Percent Work Complete

0

Attachments:

0

TTP Bridge Program Project Report

Report Completed on

2/1/2017

Crow Tribe

C52202

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

C5240360

Federal Project Number

C5240360

Project Name

Youth Camp Bridge - C219

Project Description

Project will require inspection and decking as needed. Bridge might have to be realigned and replaced.

Location Description

BIG HORN

County

BIG HORN

State

Montana

Inventory Route Number(s)

226

Length

0.1

miles

Project Narrative

No work has started on this project. This bridge was inspected by the contracted bridge inspector hired by Region. Repairs as required to be performed FY2017

Tribal Finance has not given us sufficient data for the financial reporting to be finalized - during transition in administration

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$964,996.00

Estimated Completion Date

11/28/2020

Percent Work Complete

2

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/31/2016

Northern Cheyenne Tribes

C57207

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

C5749200

Federal Project Number

C5749200

Project Name

Green Beret Bridge NoC712

Project Description

Bridge replacement over Rosebud Creek with a double barrel concrete box culvert.

Location Description

Lynch Coulee Rd.

County

ROSEBUD

State

Montana

Inventory Route Number(s)

204; Sec. 19

Length

0.102

miles

Project Narrative

Design of the new bridge has been done and need to apply for bridge funding application.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$39,751.00

Funds Expended this FY (TTP Only)

\$39,751.00

Anticipated Total Project Cost (all years)

\$260,000.00

Estimated Completion Date

9/29/2017

Percent Work Complete

10

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

1/19/2017

Wind River Tribe

C58280

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

C5840200

Federal Project Number

C5840200

Project Name

Lenore Bridge Phase I I- Permanent Replacement

Project Description

REPLACE

Location Description

FREMONT

County

FREMONT

State

Wyoming

Inventory Route Number(s)

9

Length

0.715

miles

Project Narrative

Bridge structure completed.

Active Phases during this reporting period

Construction;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$2,304,606.00

Funds Expended this FY (TTP Only)

\$2,304,606.00

Anticipated Total Project Cost (all years)

\$104,236,376.00

Estimated Completion Date

7/23/2016

Percent Work Complete

90

Attachments: 0

TTP Bridge Program Project Report

Port Graham Village Council

Report Completed on

12/20/2016

E01396

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

PG-PJT-D-14-1

Federal Project Number

E013960006

Project Name

Bridges

Project Description

Design: Bridge replacement

Location Description

Port Graham; Alaska

County

Kenai Peninsula Borough

State

AK

Inventory Route Number(s)

see comments

Length

0.5

miles

Project Narrative

this project was to do gravel hole test pits at the end of the bridge sites in windy bay.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$35,000.00

Funds Expended this FY (TTP Only)

\$8,750.00

Anticipated Total Project Cost (all years)

\$138,600.00

Estimated Completion Date

9/30/2016

Percent Work Complete

100

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/27/2016

Hydaburg Cooperative Association

E09211

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

HCA-PJT-D-15-1

Federal Project Number

E092110007

Project Name

Chomondely Bay Road Project

Project Description

Rehabilitate the road and replace four deficient bridges through the bridge program. Bridges are currently under design.

Location Description

Hydaburg; AK

County

Hydaburg

State

AK

Inventory Route Number(s)

461

Length

12

miles

Project Narrative

Project development work is ongoing. Funding was received from the bridge program to prepare construction plans to replace four deficient bridges along the roadway.

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$83,700.00

Funds Expended this FY (TTP Only)

\$83,700.00

Anticipated Total Project Cost (all years)

\$5,000,000.00

Estimated Completion Date

4/22/2020

Percent Work Complete

20

Attachments: 0

TTP Bridge Program Project Report

Klawock Cooperative Association

Report Completed on

12/9/2016

E09257

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

KCA-PJT-C-14-2

Federal Project Number

E092570004

Project Name

Klawock Island Access

Project Description

Bridge Replacement and resurfacing of the gravel road.

Location Description

Klawock; Alaska

County

N/A

State

AK

Inventory Route Number(s)

1008

Length

0.3

miles

Project Narrative

Construction 100% complete. 03/24/16 final inspection with FHWA.

Active Phases during this reporting period

PROJECT COMPLETE;

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$690,191.00

Funds Expended this FY (TTP Only)

\$690,191.00

Anticipated Total Project Cost (all years)

\$2,611,843.00

Estimated Completion Date

3/24/2016

Percent Work Complete

100

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/13/2016

Muscogee (Creek) Nation

G07908

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

G07BRG01

Federal Project Number

G07BRG01

Project Name

ASH ROAD BRIDGE

Project Description

The project is for the PS&E and EA for the replacement of the Ash Road Bridge

Location Description

Located 2 miles southeast of the city of Okmulgee

County

OKMULGEE

State

Oklahoma

Inventory Route Number(s)

1400, section 20

Length

0.2

miles

Project Narrative

The PS&E and EA are ongoing

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$50,750.00

Funds Expended this FY (TTP Only)

\$50,750.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

8/13/2016

Percent Work Complete

25

Attachments: 0

TTP Bridge Program Project Report

Muscogee (Creek) Nation

Report Completed on

12/15/2016

G07908

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

G07BRG02

Federal Project Number

G07BRG02

Project Name

OLD HWY 75 BRIDGE

Project Description

This project is for the PS&E and EA for the replacement of an existing bridge

Location Description

Located 2 miles southeast of the town of Beggs

County

OKMULGEE

State

Oklahoma

Inventory Route Number(s)

1430, section 120

Length

0.2

miles

Project Narrative

The PS&E and EA are ongoing

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$47,488.00

Funds Expended this FY (TTP Only)

\$47,488.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

9/13/2016

Percent Work Complete

40

Attachments: 0

TTP Bridge Program Project Report

Cherokee Nation

Report Completed on

1/3/2017

G08905

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

JP32598(04)

Federal Project Number

G08905AddP2

Project Name

Bridge #27

Project Description

Bridge Replacement

Location Description

.75 mile east of US59 on EW 033 Road

County

Delaware

State

OK

Inventory Route Number(s)

30.293055556

Length

0.213

miles

Project Narrative

Project is under construction

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$761,257.00

Funds Expended this FY (TTP Only)

\$761,257.00

Anticipated Total Project Cost (all years)

\$951,572.00

Estimated Completion Date

4/1/2017

Percent Work Complete

20

Attachments: 0

TTP Bridge Program Project Report

Cherokee Nation

Report Completed on

12/29/2016

G08905

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

JP30615(04)

Federal Project Number

G08905AddP3

Project Name

Bridge #84

Project Description

Bridge Reconstruction

Location Description

Approx 3 miles west and 4.8 miles south of the US75/US60 Junction near the Matoka Community

County

Washington

State

OK

Inventory Route Number(s)

16.96388889

Length

0.212

miles

Project Narrative

Scheduled to let in November, 2016.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$700,370.00

Funds Expended this FY (TTP Only)

\$700,370.00

Anticipated Total Project Cost (all years)

\$875,463.00

Estimated Completion Date

4/1/2017

Percent Work Complete

10

Attachments:

0

TTP Bridge Program Project Report

Report Completed on

11/16/2016

Colorado River Indian Tribes of the Colorado River Indian Reservation, Arizona and California

H51603

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

H5174100

Federal Project Number

H5174100

Project Name

CRIR 1 (23) Brdg H004

Project Description

Architect and Engineering Services to provide all labor, materials, equipment and services to perform bridge design (superstructure and substructure) and road design activities to develop plans, specifications, and engineer's estimate for the removal and disposal of four (4) existing bridges located over irrigation drainage ditches and the construction of replacement bridges.

Location Description

LA PAZ

County

LA PAZ

State

Arizona

Inventory Route Number(s)

1

Length

0.1

miles

Project Narrative

Survey and mapping (95%), geotechnical (95%), hydrology and hydraulics (90%), archeological (90%), environmental (30%), plans (60%) and right-of-way (60%).

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$149,997.00

Funds Expended this FY (TTP Only)

\$149,997.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

6/30/2017

Percent Work Complete

75

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

11/16/2016

Colorado River Indian Tribes of the Colorado River Indian Reservation, Arizona and California

H51603

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

H5174200

Federal Project Number

H5174200

Project Name

CRIR 34 (1) Brdg H024

Project Description

Architect and Engineering Services to provide all labor, materials, equipment and services to perform bridge design (superstructure and substructure) and road design activities to develop plans, specifications, and engineer's estimate for the removal and disposal of four (4) existing bridges located over irrigation drainage ditches and the construction of replacement bridges.

Location Description

LA PAZ

County

LA PAZ

State

Arizona

Inventory Route Number(s)

34

Length

0.1

miles

Project Narrative

Survey and mapping (95%), geotechnical (95%), hydrology and hydraulics (90%), archeology (95%), environmental (30%), plans (60%) and right-of-way (60%).

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$132,667.00

Funds Expended this FY (TTP Only)

\$132,667.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

6/30/2017

Percent Work Complete

75

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/7/2016

Te-Moak (South Fork Band)

H64662

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

H6470100

Federal Project Number

H6470100

Project Name

SFIR 3 (1) Brdg H313

Project Description

An A/E Firm (herein after called the Contractor) shall provide all labor, materials, equipment and services to perform bridge design (superstructure and substructure) and road design activities to develop plans, specifications, and engineer's estimate for the construction of a bridge with approach roads as follows:

Project SFIR 3(1), Indian Bench Bridge, No. H313 - Remove and dispose of existing debris from a bridge that was washed out and replace with a simple span precast, prestressed, beam type structure, approximately 85 feet in length to be located on the existing alignment of Route 3 (Indian Bench Road). The bridge approach roads shall begin at Route 1 (Lee Road) follow the existing alignment of Route 3 for approximately 1000 feet south to the north end of the new bridge and end 500 feet beyond the south end of the new bridge. The approach roads shall be graded and drained with a gravel surface.

Location Description

ELKO

County

ELKO

State

Nevada

Inventory Route Number(s)

3

Length

1

miles

Project Narrative

Field survey and mapping is complete (100%), geotechnical is complete (100%), hydrology and hydraulics (80%), archeological is complete (100%), environmental (80%), right-of-way (60%) and plans (55%).

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$178,515.00

Funds Expended this FY (TTP Only)

\$178,515.00

Anticipated Total Project Cost (all years)

\$310,946.00

Estimated Completion Date

1/30/2017

Percent Work Complete

80

Attachments: 0

TTP Bridge Program Project Report

Hopi Tribe of Arizona

Report Completed on

12/23/2016

H65608

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

H6578100

Federal Project Number

H6578100

Project Name

HIR 58(1) BRDG H217 East Saltwater

Project Description

BRIDGE rehab

Location Description

COCONINO

County

COCONINO

State

Arizona

Inventory Route Number(s)

58

Length

0.1

miles

Project Narrative

Project completed and is closed 2014

Active Phases during this reporting period

PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$1,745,000.00

Estimated Completion Date

12/22/2014

Percent Work Complete

100

Attachments: 0

TTP Bridge Program Project Report

Hopi Tribe of Arizona

Report Completed on

12/23/2016

H65608

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

H6578200

Federal Project Number

H6578200

Project Name

HIR 58(2) BRDG H216

Project Description

BRIDGE Consolidated project consist of two rehab qualified bridges H217 East Saltwater Wash & H216 Saltwater.

Location Description

COCONINO

County

COCONINO

State

Arizona

Inventory Route Number(s)

58

Length

0.1

miles

Project Narrative

Consolidated Bridge No. 1 rehab completed 2013

Active Phases during this reporting period

PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$1,745,000.00

Estimated Completion Date

12/23/2014

Percent Work Complete

100

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/29/2016

Kewa (Santo Domingo) Pueblo

M20717

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

M2017161

Federal Project Number

M2017161

Project Name

SP 102 Rio Grande Bridge

Project Description

REPLACE

Location Description

SANDOVAL

County

SANDOVAL

State

New Mexico

Inventory Route Number(s)

88

Length

0.63

miles

Project Narrative

Construction management consultants are under contract and the construction project is in the contracting phase.

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); Construction;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$609.00

Funds Expended this FY (TTP Only)

\$609.00

Anticipated Total Project Cost (all years)

\$6,800,000.00

Estimated Completion Date

3/28/2018

Percent Work Complete

8

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/28/2016

Kewa (Santo Domingo) Pueblo

M20717

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

M2023500

Federal Project Number

M2023500

Project Name

SP88(12)1 DOMINGO BRM102

Project Description

BRIDGE

Location Description

SANDOVAL

County

SANDOVAL

State

New Mexico

Inventory Route Number(s)

88

Length

0.64

miles

Project Narrative

Project is a duplication to M2017161 and M2071706

Active Phases during this reporting period

Duplicate Project

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$5,540,000.00

Estimated Completion Date

3/28/2018

Percent Work Complete

0

Attachments: 0

TTP Bridge Program Project Report

Pueblo of Acoma

Report Completed on

1/12/2017

M20703

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

SP 34(2) 1;2&4

Federal Project Number

M207030558

Project Name

Riconado Bridge-M122 Design and Construction

Project Description

Reconstruction of existing bridge.

Location Description

Pueblo of Acoma; New Mexico; Cibola County

County

Cibola

State

NM

Inventory Route Number(s)

Fatima Hill Road; SP 34; Sec 20

Length

0.1

miles

Project Narrative

The project is completed. The Pueblo of Acoma included this project in its CMGC suite of projects.

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); PS&E Development; Construction; PROJECT COMPLETE;

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$559,412.00

Funds Expended this FY (TTP Only)

\$559,412.00

Anticipated Total Project Cost (all years)

\$900,000.00

Estimated Completion Date

8/30/2016

Percent Work Complete

100

Attachments: 10

[file: . 03628_01_CMGC-2%20Aug%202%2C%202016.pdf](#)

[Another 9 file\(s\) are available under ID 03628](#)

TTP Bridge Program Project Report

Report Completed on

12/29/2016

Kewa (Santo Domingo) Pueblo

M20717

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

M2071706

Federal Project Number

M2071706

Project Name

Santo Domingo Bridge

Project Description

REPLACE

Location Description

SANDOVAL

County

SANDOVAL

State

New Mexico

Inventory Route Number(s)

88

Length

0.65

miles

Project Narrative

Project is a duplication to M2017161 and M2023500

Active Phases during this reporting period

Duplicate Project

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$18,929,600.00

Estimated Completion Date

1/28/2016

Percent Work Complete

0

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

1/24/2017

Shoshone-Bannock Tribes of Fort Hall

P04180

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

P04002

Federal Project Number

P041800006

Project Name

Big Jimmey Creek Bridge Project

Project Description

Bridge Reconstruction

Location Description

Fort Hall Indian Reservation

County

Bingham

State

ID

Inventory Route Number(s)

68

Length

0

miles

Project Narrative

Big Jimmey bridge project has been completed and is ready for close out.

Active Phases during this reporting period

PROJECT COMPLETE;

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$1,052,338.00

Estimated Completion Date

10/15/2015

Percent Work Complete

100

Attachments:

0

TTP Bridge Program Project Report

Report Completed on

1/24/2017

Shoshone-Bannock Tribes of Fort Hall

P04180

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

P04001

Federal Project Number

P041800009

Project Name

Nagitsy Bridge Project

Project Description

Bridge Reconstruction

Location Description

Fort Hall Indian Reservation

County

Bingham

State

ID

Inventory Route Number(s)

91

Length

1

miles

Project Narrative

Nagitsy bridge project is almost completed-placing the last of the apron on should be completed by may 15, 2016- Project has been completed.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$1,314,157.00

Funds Expended this FY (TTP Only)

\$1,314,157.00

Anticipated Total Project Cost (all years)

\$1,314,157.00

Estimated Completion Date

10/15/2016

Percent Work Complete

100

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/18/2016

Puyallup Tribe

P10115

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

P1011517

Federal Project Number

P1011517

Project Name

Puyallup Ave Bridge

Project Description

REHAB

Location Description

PIERCE

County

PIERCE

State

Washington

Inventory Route Number(s)

T070

Length

0.6

miles

Project Narrative

Presiding jurisdiction is City of Tacoma. Tribe may support City on project through TTP Bridge Program funds if available.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$0.00

Estimated Completion Date

12/1/2018

Percent Work Complete

20

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/12/2016

Puyallup Tribe

P10115

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

P1011521

Federal Project Number

P1011521

Project Name

Puyallup to Tacoma Bike/Pedestrian Safety Link

Project Description

WALKWY

Location Description

PIERCE

County

PIERCE

State

Washington

Inventory Route Number(s)

1000-1500

Length

9

miles

Project Narrative

Project Inactive

Active Phases during this reporting period

Project Inactive

Project Funding Source(s)

TTP; TTP Safety Fund; TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$0.00

Estimated Completion Date

12/1/2022

Percent Work Complete

0

Attachments:

0

TTP Bridge Program Project Report

Report Completed on

1/19/2017

Oneida Nation of New York

S50011

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

S5001101

Federal Project Number

S5001101

Project Name

Oneida Long Range Transportation Plan

Project Description

PLANNING

Location Description

Oneida

County

Oneida

State

New York

Inventory Route Number(s)

all

Length

0

miles

Project Narrative

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$0.00

Estimated Completion Date

9/30/2016

Percent Work Complete

0

Attachments: 2

[file: .00744_01_BIA_Tribal_Transportation_Quarterly_Report_for_Quarter_ended_09_30_16.doc](#)

[Another 1 file\(s\) are available under ID 00744](#)

TTP Bridge Program Project Report

Report Completed on

12/13/2016

Eastern Band of Cherokee Indians

S52001

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

Shut In Creek #3 Bridge

Federal Project Number

S520010012

Project Name

Shut In Creek Bridge

Project Description

Reconstruction

Location Description

Wofetown

County

Jackson

State

NC

Inventory Route Number(s)

S251-20

Length

0.1

miles

Project Narrative

New Bridge Construction

Active Phases during this reporting period

PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$40,415.00

Funds Expended this FY (TTP Only)

\$40,415.00

Anticipated Total Project Cost (all years)

\$318,000.00

Estimated Completion Date

1/31/2017

Percent Work Complete

95

Attachments: 2

[file: .01683_01_IMG_0262.JPG](#)

[Another 1 file\(s\) are available under ID 01683](#)

TTP Bridge Program Project Report

Eastern Band of Cherokee Indians

Report Completed on

12/13/2016

S52001

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

Sara Jones Bridge

Federal Project Number

S520010014

Project Name

Sara Jones Bridge

Project Description

Reconstruction

Location Description

Wolfetown/BigY

County

Jackson

State

NC

Inventory Route Number(s)

S261-20

Length

0.1

miles

Project Narrative

New Bridge Construction

Active Phases during this reporting period

PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$621,888.00

Funds Expended this FY (TTP Only)

\$621,888.00

Anticipated Total Project Cost (all years)

\$621,888.00

Estimated Completion Date

1/31/2017

Percent Work Complete

95

Attachments: 3

[file: ._01692_01_sarah%20jones%20bridge%20-%20paved%200001.jpg](#)

[Another 2 file\(s\) are available under ID 01692](#)

TTP Bridge Program Project Report

Report Completed on

12/13/2016

Eastern Band of Cherokee Indians

S52001

Report Period

2016

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

HornbuckleCreekBridge

Federal Project Number

S520010028

Project Name

Hornbuckle Creek Bridge

Project Description

Reconstruction

Location Description

Wolfetown

County

Jackson

State

NC

Inventory Route Number(s)

S235-20

Length

0.1

miles

Project Narrative

New Bridge installation is complete; working on Closeout Documentation.

Active Phases during this reporting period

PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$147,074.00

Funds Expended this FY (TTP Only)

\$147,074.00

Anticipated Total Project Cost (all years)

\$404,085.00

Estimated Completion Date

2/28/2017

Percent Work Complete

95

Attachments: 0