



Source: FHWA

# Lewis River Bridge Construction Activities & Upcoming Work

September 29, 2022

Project Number:  
WY NPS YELL 14(1)

FHWA Contact:  
Boem Kim  
boem.kim@dot.gov  
(360) 605-7636

Project Partner:  
NPS

Contractor:  
M.A. DeAtley  
Construction, Inc  
Clarkston, WA

Notice to Proceed:  
May 3rd, 2022

Fixed Completion Date:  
October 15, 2024



U.S. Department  
of Transportation  
**Federal Highway  
Administration**

## Project Description

Located along the South Entrance Road in Yellowstone National Park, this project includes construction of a double span, 357-foot long steel girder bridge with cast-in-place concrete deck and 3 mechanically stabilized earth walls. Other work will include removal of existing Lewis River Bridge, stone masonry, roadway excavation and paving. This project is administered by the Federal Highway Administration in partnership with the National Park Service.



## Work Schedule

Expect work 6:00 a.m. to 6:00 p.m., Monday through Saturday.

Last week the contractor continued construction on the temporary work bridge. They installed steel girders and timber decking for the temporary work bridge. Soil anchors installed beneath the roadway north side of the bridge by abutment 2. Dewatering and turbidity monitoring continues, and a dynamic pile load test was completed on abutment 1.

Over the next two weeks, work includes: completion of structural excavation for the north abutment, assembly of the permanent pipe pile template, and permanent pipe pile driving for the north abutment.



## Traffic Delays

Anticipate up to 20 minute delays during construction activities. There will be a one-lane, two-way temporary traffic control zone facilitated by a temporary traffic signal system. The existing alignment including pavement and bridge will be used while the new bridge is constructed. No road closures anticipated at this time.



**The Storm Water Pollution Prevention Plan (SWPPP) is available for viewing upon request. See also SWPPP sign posted at project site.**

Project Website: <https://highways.dot.gov/federal-lands/projects/wy/lewis-river-bridge>

**Western Federal Lands Highway Division**



Source: FHWA

October 3, 2022

Project Number:  
WY NPS YELL 14(1)

FHWA Contact:  
Boem Kim  
boem.kim@dot.gov  
(360) 605-7636

Project Partner:  
NPS

Contractor:  
M.A. DeAtley  
Construction, Inc  
Clarkston, WA

Notice to Proceed:  
May 3rd, 2022

Fixed Completion Date:  
October 15, 2024



Source: FHWA

Installation of soil anchors.



Source: FHWA

Work continues on Lewis River Bridge.

Project Website: <https://highways.dot.gov/federal-lands/projects/wy/lewis-river-bridge>

**Western Federal Lands Highway Division**