



Project Information

Project Number:

MT FLAP PARK 34(2)

FHWA Contact:

Jim Jozovich
Project Engineer
james.jozovich@dot.gov
360-784-4456
1220 38th St N
Great Falls, MT 59106

Project Partners:

Park County, Montana
Custer Gallatin National Forest

Contractor:

Riverside Contracting, Inc.
7116 Cowboy Way
Billings, MT 59808

Notice to Proceed:

07/1/2024

Fixed Completion Date:

10/25/2024

Project Description:

This project will reconstruct 13.97 miles of Shields River Road to include full depth reclamation, aggregate base, 3-inches of new asphalt surfacing, new pavement markings and 3,550 feet of new guardrail.



U.S. Department
of Transportation

**Federal Highway
Administration**

SHIELDS RIVER ROAD

Surface Improvements in Park County Montana

Current Construction Activities:

September 6, 2024

Aggregate placement has been completed to approx. MP 7.0. The reclaimer has completed pulverizing the road base and aggregate to approx. MP 4.5.

Upcoming Construction Activities:

Aggregate placement and full depth reclamation will continue working north. Approx. 20,000 more tons of aggregate base is scheduled to be hauled from Livingston to the project over the next two weeks.

Please be careful and watch for large trucks hauling gravel in the area.



Reclaimer pulverizing roadway near MP 3.

Images By: FHWA

Work Schedule:

Monday- Friday, 7:00 am - 5:00 pm

Delays and Closures: (Please Have Patience During Construction)

Delays: Alternating, pilot car and flagger-controlled, single lane closures can be expected between 7 AM and 5 PM, Monday through Friday.



Project Website: <https://highways.dot.gov/federal-lands/projects/mt/flap-park-34-2>

Western Federal Lands Highway Division