



Project Information

Project Number:

MT FLAP PARK 34(2)

FHWA Contact:

Jim Jozovich
Project Engineer
james.jozovich@dot.gov
360-784-4456
1220 38th St N
Great Falls, MT 59106

Project Partners:

Park County, Montana
Custer Gallatin National Forest

Contractor:

Riverside Contracting, Inc.
7116 Cowboy Way
Billings, MT 59808

Notice to Proceed:

07/1/2024

Fixed Completion Date:

10/25/2024

Project Description:

This project will reconstruct 13.97 miles of Shields River Road to include full depth reclamation, aggregate base, 3-inches of new asphalt surfacing, new pavement markings and 3,550 feet of new guardrail.



U.S. Department of Transportation

Federal Highway Administration

SHIELDS RIVER ROAD

Surface Improvements in Park County Montana

Current Construction Activities:

September 27, 2024

Construction operations continue in the Custer Gallatin National Forest area of Park County with completion of the first 1.5" lift of pavement in the right lane to milepost 10 and in the left lane to milepost 5.

Upcoming Construction Activities:

Crews will continue to place the first lift of hot mix asphalt then begin the second lift working from south to north. The total amount of paving is 25% complete. Please use caution and watch for large trucks hauling hot mix asphalt in the area.



Images By: FHWA

First lift of asphalt pavement at milepost 5.5.

Work Schedule:

Monday- Friday, 7:00 am - 6:00 pm

Delays and Closures: (Please Have Patience During Construction)

Delays: Alternating, pilot car and flagger-controlled, single lane closures can be expected between 7 AM and 5 PM, Monday through Friday.

Road Closures: None



Project Website: <https://highways.dot.gov/federal-lands/projects/mt/flap-park-34-2>

Western Federal Lands Highway Division