



All Images Source: FHWA

October 18, 2024

## Rehabilitation of 9.3 miles of Going to the Sun Road and Replace Bridge over McDonald Creek Construction Activities & Upcoming Work

### Project Number:

MT PRA GLAC 10(45)

### FHWA Contact:

Taylor Aponte

Taylor.Aponte@dot.gov

### Project Partners:

Glacier National Park

### Contractor:

Brice Civil Constructors

Anchorage, AK

### Notice to Proceed:

June 10, 2022

### Fixed Completion Date:

August 30, 2024

### Project Description:

The Federal Highway Administration's Western Federal Lands Highway Division and Glacier National Park are partnering on a project to replace the multi-span McDonald Creek Bridge with a clear span bridge. Additionally, the project involves widening curves, milling, and repaving 9.3 miles of Going-to-the-Sun Road (GTSR) from Apgar to North McDonald. Conduit installation for future fiber lines will span from Grinnell Drive through Apgar curve to the new Camas Entrance Station.



U.S. Department of Transportation

Federal Highway Administration



### **Surface Conditions:**

Upper McDonald Cr Rd is currently a gravel and dirt surface with ramps in and out of the excavations. Please use caution if travel is necessary through the site.



### **Current and Upcoming Work:**

**North McDonald Bridge** — The approach slab have been poured as well as the final curb sections on the bridge. Subgrade for the new alignment has been completed and is continuing to get prepped for paving. Paving is anticipated to begin next week. Demo of the old bridge is anticipated to begin next week. Longer delays may be experienced travelling through the project site during this time.

**GTSR** — Turf establishment work has begun and will continue next week.



Approach slab pour



Roadway realignment work

### **Delays and Closures: (Please Exercise Patience During Construction)**

North McDonald Road remains closed to all general vehicular and foot traffic. Traffic control will be in place along the GTSR to allow for turf establishment and striping work. Anticipate up to 30 minute delays on sections open to the general public.



**Project Website:** [Rehabilitate Final 9.3 miles of the Going-to-the-Sun Road & Replace Bridge](#)

Western Federal Lands Highway Division