

Tanana River Recreation Access Improvements



July 7, 2023

Project Number:

AK FNSB TANANA(1)

FHWA Contact:

Tara Walter

E: tara.walter@dot.gov

P: 360-624-8233

Project Partner:

Fairbanks North Star
Borough Parks &
Recreation

Contractor:

Doyon Management
Services, LLC
Federal Way, WA

Notice to Proceed:

April 17, 2023

Fixed Completion Date:

October 5, 2024



U.S. Department
of Transportation

**Federal Highway
Administration**



Construction Activities & Upcoming Work

This past week the contractor began installing Roadway Aggregate at the Motorized Boat Launch utilizing full closures. And also, began grubbing Lathrop from Motorized Boat Launch to the Non-Motorized Boat Launch cutting to grade to begin shoulder expansion.



Traffic Closures

The Motorized Boat Launch parking lot will be fully closed July 10–11. Then there will be a partial closure of the east side of the Motorized Boat Launch July 12–July 14.

At the Swim Beach Parking lot there will be a minimal number of parking spaces closed in the southeast corner of the lot July 10–July 11. The Swim Beach Parking lot will be fully closed July 12–14.

Contractor's schedule will be **Monday thru Friday, 7am-7pm.**



Left:
Roadway
aggregate
being placed
at the
Motorized
Boat Launch.

Right:
Grubbing
south
shoulder of
Lathrop St.

All Project Images Source: FHWA

Website: [Tanana River Recreation Access Improvements | FHWA \(dot.gov\)](https://www.fhwa.dot.gov/tanana-river-recreation-access-improvements/)

Western Federal Lands Highway Division