

C:\Engineering_Software\OpenRoads Designer CE 10.10\Configuration\Organization\Cell\FLH_Skds-W510.10.21.00V\Cell\FLH-Calls.cel [Base:B.US] 4 May 2023 9:48 AM

PROJECT DESCRIPTION

This project consists of (describe project LOCATION, LIMITS and WORK)

SOILS

Soil disturbing activities include: (describe project soil disturbing activities)
(Provide total disturbed area (sqft), volume of excavation (cuyd) and volume of fill (cuyd)

The total area of soil disturbance for the project is approximately XX.X acres. The receiving water is (Provide receiving water(s))
(Describe the pavement surface, provide runoff coefficient prior to and after construction)
(Include Soil Map or description of soils)

GENERAL NOTES AND GUIDELINES

Develop and implement a Spill Prevention Control and Countermeasures (SPCC) Plan following the requirements under 40 CFR 112. Report spills large enough to discharge surface waters to the National Response Center at 1-800-424-8802.

The Erosion and Sediment Control Narrative is intended to act as a guideline for preventing erosion and controlling sediment. The work consists of applying measures throughout the life of the project to control erosion and to minimize the sedimentation of rivers, creeks, and streams. Soil erosion control measures are also defined/outlined in the Standard Specifications for Construction of Roads and Bridges on Federal Highway Projects (FP-14) and the Special Contract Requirements. Install all erosion and sediment control devices in accordance with state and county requirements; as well as, Subsection 107.10.

No construction access will be permitted through a wetland or a waterway.

Do not place excavated soil material adjacent to creeks, streams, or bodies of water in a manner that will cause it to be washed away by high water or runoff. Excess borrow material removed from the construction site shall be stabilized at the site of placement.

Do not allow any construction equipment to operate or access the down-slope side of the perimeter control measures.

Direct storm water to vegetated buffer areas and do not discharge directly into surface waters.

Preserve existing vegetation, trees, and shrubs when possible, and as directed by the CO. Do not disturb or clear vegetated areas outside the limits of work.

EROSION & SEDIMENT CONTROL CONSTRUCTION SEQUENCE

All erosion and sediment practices are to be installed prior to any major soil disturbance, in their proper sequence, and maintained until permanent protection is established.

Employ temporary stabilization practices in incremental stages when necessary as construction proceeds. Upon completion of any ground disturbing activity, immediately stabilize the associated disturbed areas. Once installed, do not modify the type, size, or location of any control or practice without approval of the CO.

(Provide site specific construction sequence)

Prior to any clearing, grubbing, and excavation, install perimeter controls, temporary inlet protection, and tree protection at the locations specified in the plans or as directed by the CO.

Once finished grading is achieved and all construction operations in each work area have been completed and all upslope areas are stabilized and vegetation is established, remove all perimeter controls after obtaining approval from the CO.

Pollution Prevention Good Housekeeping Stamp Notes	
Fuels and Oils	On-site refueling will be conducted in a dedicated location away from access to surface waters. Install containment berms and, or secondary containments around refueling areas and storage tanks. Spills will be cleaned up immediately and contaminated soils disposed of in accordance with all federal and District of Columbia regulations. Petroleum products will be stored in clearly labeled tightly sealed containers. All vehicles on site will be monitored for leaks and receive regular preventive maintenance activities. Any asphalt substances used on site will be applied according to manufacturer’s recommendations. Spill kits will be included with all fueling sources and maintenance activities.
Solid Waste	No solid materials shall be discharged to surface water. Solid materials including building materials, garbage and paint debris shall be cleaned up daily and deposited into dumpsters, which will be periodically removed and deposited into a landfill.
Abrasive Blasting	Water blasting, sandblasting, and other forms of abrasive blasting on painted surfaces built prior to 1978 may only be performed if an effective containment system prevents dispersal of paint debris.
Fertilizer	Fertilizers will be applied only in the minimum amounts recommended by the manufacturer, worked into the soil to limit exposure to stormwater, and stored in a covered shed. Partially used bags will be transferred to a sealable bin to avoid spills.
Paint and Other Chemicals	All paint containers and curing compounds will be tightly sealed and stored when not required for use. Excess paint will not be discharges to the storm sewers, but will be properly disposed of according to manufacturer’s recommendations. Spray guns will be cleaned on a removable tarp. Chemicals used on site are kept in small quantities and in closed containers undercover and kept out of direct contact with stormwater. As with fuels and oils, any inadvertent spills will be cleaned up immediately and disposed of according federal and District of Columbia regulations.
Concrete	Concrete trucks will not be allowed to wash out or discharge surplus concrete or drum wash on site, except in a specially designated concrete disposal area. Form release oil for decorative stone work will be applied over a pallet covered with an absorbent material to collect excess fluid. The absorbent material will be replaced and disposed of properly when saturated.
Water Testing	When testing and, or cleaning water supply lines, the discharge from the tested pipe will be collected and conveyed to a completed stormwater conveyance system for ultimate discharge into a stormwater best management practice (BMP).
Sanitary Waste	Portable lavatories located on site will be services on a regular basis by a contractor. Portable lavatories will be located in an upland area away from direct contact with surface waters. Any spills occurring during servicing will be cleaned immediately and contaminated soils disposed of in accordance with all federal and District of Columbia regulations.

NO.	DATE	BY	REVISIONS

U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION OFFICE OF FEDERAL LANDS HIGHWAY

INSERT FEDERAL LAND HERE

EROSION AND SEDIMENT
CONTROL NARRATIVE

Sheet 1 of 2

C:\Engineering_Software\OpenRoads Designer CE 10.10\Configuration\Organization\Civil\FLH_Stds-W510.10.10.21.00V\Civil\FLH-Calls.cel [Base:B.US] 4 May 2023 9:48 AM

PROJECT	SHEET NUMBER

MAINTENANCE AND INSPECTION PROCEDURES

Provide a list of all erosion and sediment control practices used on the project, and their maintenance and inspection procedures.

Unless stated otherwise, construct and maintain all vegetated and structural erosion control practices according to Section 157, the details shown in the plans, and the individual permitting requirements. Inspect and maintain erosion control facilities daily during construction activities and immediately following a rain event. Repair and replace any damaged measures by the end of the day.

VEGETATIVE STABILIZATION

There will be X.X acres in need of stabilization as a result of this project. Areas of turf establishment will be prepared with fertilizer, topsoil and mulch.

In accordance with Subsection 625.06, apply limestone and fertilizer at the following rates for the roadside turf area mix only: Provide project specific seed mix and application rates. Examples include;

<u>Item</u>	<u>Rate (pounds per acre)</u>
Agricultural Limestone (85 percent CaCO)	3100
Fertilizer (10-20-20)	700

In accordance with Subsection 625.07 apply seed at the following rates for each season as stated below:

<u>Name of Seed</u>	<u>Seeding Seasons and Rates (pounds per acre)</u>
	<u>February 15 to November 15</u>
Barlexas Tall Fescue	75.0
Redcoat Tall Fescue	62.5
Chewing Fescue	62.5
Impact Kentucky Bluegrass	25.0
Catalina Perennial Ryegrass	25.0
	Total = 250.0
	<u>November 16 to February 14</u>
Barlexas Tall Fescue	90.0
Redcoat Tall Fescue	75.0
Chewing Fescue	75.0
Impact Kentucky Bluegrass	30.0
Catalina Perennial Ryegrass	30.0
	Total = 300

In accordance with Subsection 625.08 apply mulch at the following rates: Provide project mulch type and application rate. Example includes;

<u>Mulch</u>	<u>Rate (pounds per acre)</u>
Fiber Mulch	5000 (1 to 2 inch mat)
Straw	5000 (1 to 2 inch mat)

DOEE SOIL EROSION AND SEDIMENT CONTROL PLAN GENERAL NOTES	
1.	Following initial land disturbance or re-disturbance, permanent or interim stabilization must be completed within seven (7) calendar days for the surfaces of all perimeter controls, dikes, swales, ditches, perimeter slopes, and slopes greater than three (3) horizontal to one (1) vertical (3:1); and fourteen (14) days for all other disturbed or graded areas on the project site. These requirements do not apply to areas shown on the plan that are used for material storage other than stockpiling, or for those areas on the plan where actual construction activities are being performed. Maintenance shall be performed as necessary so that stabilized areas continuously meet the appropriate requirements of the District of Columbia Standards and Specifications for Soil Erosion and Sediment Control (ESC). [21 DCMR § 542.9 (o)]
2.	ESC measures shall be in place before and during land disturbance. [21 DCMR § 543.6]
3.	Contact DOEE Inspection (202) 535-2977 to schedule a preconstruction meeting at least three (3) business days before the commencement of a land-disturbing activity. [21 DCMR § 503.7 (a)]
4.	A copy of the approved plan set will be maintained at the construction site from the date that construction activities begin to the date of final stabilization and will be available for DOEE inspectors. [21 DCMR § 542.15]
5.	ESC measures shall be in place to stabilize an exposed area as soon as practicable after construction activity has temporarily or permanently ceased but no later than fourteen (14) days following cessation, except that temporary or permanent stabilization shall be in place at the end of each day of underground utility work that is not contained within a larger development site. [21 DCMR § 543.7]
6.	Stockpiled material being actively used during a phase of construction shall be protected against erosion by establishing and maintaining perimeter controls around the stockpile. [21 DCMR § 543.16 (a)]
7.	Stockpiled material not being actively used or added to shall be stabilized with mulch, temporary vegetation, hydro-seed or plastic within fifteen (15) calendar days after its last use or addition. [21 DCMR § 543.16 (b)]
8.	Fill material must be free of contamination levels of any pollutant that is, or may be considered to represent, a possible health hazard to the public or may be detrimental to surface or ground water quality, or which may cause damage to property or the drainage system. All fill material must be free of hazardous materials and comply with all applicable District and federal regulations.
9.	Protect best management practices from sedimentation and other damage during construction for proper post construction operation. [21 DCMR § 543.5]
10.	Request a DOEE inspector’s approval after the installation of perimeter erosion and sediment controls, but before proceeding with any other earth disturbance or grading. [21 DCMR § 542.12 (a)]
11.	Request a DOEE inspector’s approval after final stabilization of the site and before the removal of erosion and sediment controls. [21 DCMR § 542.12 (b)]
12.	Final stabilization means that all land-disturbing activities at the site have been completed and either of the following two criteria have been met: (1) a uniform (for example, evenly distributed, without large bare areas) perennial vegetative cover with a density of seventy percent (70%) of the native background vegetative cover for the area has been established on all unpaved areas and areas not covered by permanent structures, or (2) equivalent permanent stabilization measures have been employed (such as the use of riprap, gabions, or geotextiles). [21 DCMR § 542.12 (b.1, b.2)]
13.	Follow the requirements of the United States Environmental Protection Agency approved Stormwater Pollution Prevention Plan (SWPPP) and maintain a legible copy of this SWPPP on site. [21 DCMR § 543.10 (b)]
14.	Post a sign that notifies the public to contact DOEE in the event of erosion or other pollution. The sign will be placed at each entrance to the site or as directed by the DOEE inspector. Each sign will be no less than 18 x 24 inches in size and made of materials that will withstand weather for the duration of the project. Lettering will be at least 1 inch in height and easily readable by the public from a distance of twelve feet (12 ft). The sign must direct the public, in substantially the following form: “To Report Erosion, Runoff, or Stormwater Pollution” and will provide the construction site address, DOEE’s telephone number (202-535-2977), DOEE’s e-mail address (IEB.scheduling@dc.gov), and the 311 mobile app heading (“Construction-Erosion Runoff”). [21 DCMR § 543.22]
If a site disturbs 5,000 square feet of land or greater, the ESC plan must contain the following statement:	
15.	A <i>Responsible Person</i> must be present or available while the site is in a land-disturbing phase. The <i>Responsible Person</i> is charged with being available to (a) inspect the site and its ESC measures at least once biweekly and after a rainfall event to identify and remedy each potential or actual erosion problem, (b) respond to each potential or actual erosion problem identified by construction personnel, and (c) speak on site with DOEE to remedy each potential or actual erosion problem. A <i>Responsible Person</i> shall be (a) licensed in the District of Columbia as a civil or geotechnical engineer, a land surveyor, or architect; or (b) certified through a training program that DOEE approves, including a course on erosion control provided by another jurisdiction or professional association. During construction, the <i>Responsible Person</i> shall keep on site proof of professional licensing or of successful completion of a DOEE-approved training program. [21 DCMR § 547]

NO.	DATE	BY	REVISIONS

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
OFFICE OF FEDERAL LANDS HIGHWAY

INSERT FEDERAL LAND HERE
**EROSION AND SEDIMENT
CONTROL NARRATIVE**