



Yellowstone River Bridge May 03, 2024

Construction Activities & Upcoming Work

Project Description:

Utilizing Great American Outdoor Act Funding the Yellowstone River Bridge project includes constructing a new bridge over the Yellowstone river, a new alignment to the bridge approach, expansion of picnic areas, and additional parking at various trailheads.

Road Conditions:

Extreme caution should be used by motorist and tourist, particularly during rainy or snowy weather conditions. Temporary traffic control signs are utilized at the active construction locations to ensure public safety. Expect one lane traffic throughout the construction zone.

Current and Upcoming Work:

The contractor has completed construction on the crane pad at Pier 3 and turned their focus to shoring up the access road at Pier 2 for the upcoming concrete pour. Due to winter like conditions this past week the concrete pour at Pier 2 was delayed until next week. The bridge contractor is hopeful to have both Piers 1 and 2 poured by the end of next week. All of the rebar and post tensioning tubes at Pier 1 have been set. Off-site the pre-casting has continued as segments 5 and 6 of Pier 3 were casted this week. Work will continue on with segments 7 and 8 next week.

Traffic Delays:

Public traffic should expect minimal delays next week and throughout the of the construction season. A majority of the work next week will be at Piers 1 and 2 which are accessed near the existing bridge, please use caution when driving by construction access roads.



Rebar and Forms at Pier 1 Footing

Source: FHWA

Project Number:

WY NPS YELL 12(2)

FHWA Contact:

Nathan Douglass

nathan.douglass@dot.gov

(208) 351-0054

Project Partner:

Yellowstone National Park

Contractor:

HK Contractors Inc.

P.O. Box 51450

Idaho Falls, Idaho

83402

Notice to Proceed:

January 24, 2023

Fixed Completion Date:

November 30, 2026



U.S. Department of Transportation

Federal Highway Administration

Project Website: <https://highways.dot.gov/federal-lands/projects/wy/nps-yell-12-2>

Western Federal Lands Highway Division