



Yellowstone River Bridge October 18, 2024

Construction Activities & Upcoming Work

Project Number:

WY NPS YELL 12(2)

FHWA Contact:

Nathan Douglass

nathan.douglass@dot.gov

(208) 351-0054

Project Partner:

Yellowstone National Park

Contractor:

HK Contractors Inc.

P.O. Box 51450

Idaho Falls, Idaho

83402

Notice to Proceed:

January 24, 2023

Fixed Completion Date:

November 30, 2026



U.S. Department
of Transportation

**Federal Highway
Administration**

Project Description:

Utilizing Great American Outdoor Act Funding the Yellowstone River Bridge project includes constructing a new bridge over the Yellowstone River, a new alignment to the bridge approach, expansion of picnic areas, and additional parking at various trailheads.

Road Conditions:

Extreme caution should be used by motorist and tourist, particularly during rainy or snowy weather conditions. Temporary traffic control signs are utilized at the active construction locations to ensure public safety.

Current and Upcoming Work:

The contractor completed the concrete pour at Pier 1 Cap last Friday. Once the concrete has reached strength they will begin installing the PT strands and start the wax injection process. The new big crane at Pier 2 has been assembled and the contractor has started the Girder Erection process from Pier 2 to Pier 3.

With the completion of Pier 1 cap it marked another milestone for the season. Girder erection will be the main focus until the end of the construction season.

Traffic Delays:

Minimal delays should be expected next week and the majority of the construction season. Please use caution when driving by construction access roads.

2024 Construction Milestones:

Completion of Footings—Finished

Completion of MSE wall at Pier 2—Finished

Erection of pre-cast Pier Segments

◆ Pier 3—Complete

◆ Pier 2—Complete

◆ Pier 1—Complete

Completion of Pier Caps

◆ Pier 3—Complete

◆ Pier 2—Complete

◆ Pier 1—Complete

Girder Erection—In Progress

Project Website: <https://highways.dot.gov/federal-lands/projects/wy/nps-yell-12-2>

Western Federal Lands Highway Division



Yellowstone River Bridge October 18, 2024

Construction Activities & Upcoming Work

Project Number:

WY NPS YELL 12(2)

FHWA Contact:

Nathan Douglass
nathan.douglass@dot.gov
(208) 351-0054

Project Partner:

Yellowstone National Park

Contractor:

HK Contractors Inc.
P.O. Box 51450
Idaho Falls, Idaho
83402

Notice to Proceed:

January 24, 2023

Fixed Completion Date:

November 30, 2026



U.S. Department of Transportation

Federal Highway Administration



Pier 1 Cap Pour



New Crane at Pier 2

Source: FHWA

Project Website: <https://>

highways.dot.gov/federal-

Western Federal Lands Highway Division