

POLYCHROME AREA IMPROVEMENTS



Source: Granite Construction Co., Inc.

June 7, 2025

Project Number:

AK NPS DENA 10(49)

FHWA Contact:

David Harvey
E: Jesse.Harvey@dot.gov
P: 360-833-3338

Project Partner:

National Park Service (NPS)

Contractor:

Granite Construction Co.
Anchorage, AK

Notice to Proceed:

1/4/2023

Fixed

Completion Date:

July 6, 2026



U.S. Department
of Transportation

**Federal Highway
Administration**

Construction Activities and Upcoming Work

This week the contractor completed erection of the 9th bay, L2-L1 and bolt torque verifications were done. They then shifted their erection crane and crane mats west and began erection of the final main truss bay, L1 to L0. They also began moving the steel pieces for the launch truss into the park and staging them at the MP 44 staging area. This week along with erection of the last bay, they will begin assembling some of the launch truss pieces to be moved up to the site in preparation for final assembly inside of the main truss.

Traffic Delays

There are no traffic delays expected. Deliveries of oversized loads is restricted to nights.



Source: Jacobs

Preparing to move the crane and crane mats to the next bay.

Website: <https://highways.dot.gov/federal-lands/projects/ak/nps-dena-10-49>

Western Federal Lands Highway Division