



Stoddard Bridge

Salmon River Road (FS 30), 39 Miles West of North Fork, Idaho

August 08, 2025

Project Number:
ID FS ERFO 2017(1)-29(1)

FHWA Contact:
Todd Butikofer, PM
Todd.butikofer@dot.gov
(360)606-1445

Address:
SVBIC
803 Monroe St.
#110
Salmon, Idaho 83467

Contractor:
Inland Crane Inc.
6931 Supply Way
Boise, Idaho 83716-5540

Notice to Proceed:
June 17, 2022

Expected Completion Date:
Winter 2025



Off loading and flying concrete for Abutment 1

Source of photos: FHWA

Construction Activities & Upcoming Work

Inland Crane, Inc. (ICI) poured concrete again this week at Abutment 1. This pour included the top of the Abutment 1 anchor block vaults, and the bottom third of the soil nail wall cast in place facing.

ICI will continue with placing and tying reinforcing steel, and setting forms for the next two concrete pours at Abutment 1, which will complete the soil nail wall facing and Abutment 1 concrete. These concrete pours are currently planned for next week.

Tower erection will begin in the next couple of weeks.

Please Use Caution when traveling and be aware of oncoming traffic, during day, night, weekdays, and weekends. It continues to be a single traffic lane through the construction site at the Crane Tower. Concrete barriers has been installed to protect the traveling public and the project site. The speed limit continues to be 15mph thru this area during the 2025 Construction Season. Thank you for your cooperation and understanding.

Project Web Site: <https://highways.dot.gov/federal-lands/projects/id/fs-erfo-2017-1-29-1>

Western Federal Lands Highway Division



U.S. Department
of Transportation

**Federal Highway
Administration**